

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110 001.**

E-mail:- [cfohq.dlfire@nic.in](mailto:cfohq.dlfire@nic.in)

Fax:- 011-23412593

No. F.6/DFS/MS/School/2015/ 52 /25

Dated: 07/01/15

**FIRE SAFETY CERTIFICATE**

Certified that the building of **Giri International School** located at 1/15-16, West Patel Nagar, New Delhi-110008 is comprised of Basement, ground floor plus three upper floors. The basement is lying vacant, ground floor, first floor, second floor & third floor having total 27 Rooms (Including Class Rooms, Sci. Lab, Comp. Lab, Library, Office, Sports Room & Store etc.) was issued NOC by this department vide letter No.F.6/DFS/MS/School/2011/3712 dated 27.12.2011. The School building was re-inspected by the officer concerned of this department on 27.12.2014 in the presence of Sh. Sudhir Giri and found that the school management have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class Educational w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on.....07/01/15..... at New Delhi.

  
(DR. G.C. MISRA)  
CHIEF FIRE OFFICER  
DELHI FIRE SERVICE  
Ph:- 011-23414333

Copy to:-

1. The Manager,  
Giri International School, 1/15-16,  
West Patel Nagar, New Delhi-110008.
2. Director of Education,  
Govt. of NCT of Delhi, Old Secretariat,  
New Delhi – 110 054.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The basement shall be used strictly as per the provisions of the building bye laws.
7. The owner/ occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

N/9.

**INSPECTION REPORT**

1. Name & address of the building : Giri International School, 1/15-16, West Patel Nagar, N.D.-0
2. Type of Occupancy : Educational (School)
3. Type of Case : New Case/Renewal
4. Details of Previous NOC : Letter No. FG/DFS/MS/School/2011/3712 Date 27.12.2011
5. Fire Safety directives letter No : —
6. Date of inspection : 27.12.2014
7. Name of Inspecting Officer : A.D.O P.S. Dahiya
8. Name and designation of officers  
From the building side : Sh. Sudhir Giri
9. Year of Construction : 2005
10. Applicant's letter No. : Nil dated 17.12.2014

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks
1.	Access to building			MR/NMR
	• Road width	Accessible	12 mtr	MR
	• Gate width	—	300cms	MR
	• Width of internal road/Back Side	—	06 mtr	MR
2.	Number, Width, Type & Arrangement of Exits			
a.	Number of staircases			
	• Upper Floors	One	Three	MR
	• Basements	Two	Two	MR
b.	Width of staircases			
	• Upper Floor	150cms	150, 92, 93cms	MR
	• Basements	—	92cms, 90cms	MR, Old Case
c.	Protection of exits			
	• Fire check door	—	—	—
	• pressurization	—	—	—
d.	No. of continuous staircases to terrace	—	—	—
e.	Width of Corridor	—	Two	—
f.	Door Size	—	177cms, 148cms	—
		—	96cms x 209cms	—
3.	Compartmentation			
	• Fire check door	—	—	—
	• Sealing of electrical shafts	—	Sealed	—
	• Fire Rating of shaft door	—	—	—
	• Water Curtain	—	—	—
	• Fire Dampers	—	—	—
4.	Smoke Management System			
	• Basements	30 a/c per hour	Exhaust Fans are Provided	MR
	• Upper floors		Natural Ventilation	MR

(10)



hour

5.	Fire Extinguishers			
	• Total numbers	Three at each floor	Provided	MR
	• Types	CO <sub>2</sub> , WCO <sub>2</sub> , ABC	- do -	MR
	• IS marking	ISI marked	ISI marked	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	One	Provided	MR
	• Length of hose reel hose	30 m	- do -	MR
	• Nozzle diameter	5 mm	- do -	MR
7.	Automatic fire detection and alarming system			
	• Type of detectors	-	-	-
	• Location of Main Panel	-	-	-
	• Location of Repeater Panel	-	-	-
	• Alternate source of power	-	D.G. Set of 25 kVA	MR
	• Hooters' Location	-	-	-
8.	MOEFA	-	-	-
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basement	Required	Provided	MR
	• Upper Floor	-	-	-
	• Sprinkler above false ceiling	-	-	-
11.	Internal Hydrants			
	• Size of riser/down-comer	-	100 M.M	-
	• Number of hydrants per floor	-	One	-
	• Hose Box	-	- do -	-
12.	Yard Hydrants			
	• Total number of hydrants	-	-	-
	• Hose Box	-	-	-
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	-	-	-
	➤ Head of Main pump	-	-	-
	➤ Number of main pumps	-	-	-
	➤ Jockey Pump out put	-	-	-
	➤ Jockey pump head	-	-	-
	➤ Standby Pump out put	-	-	-
	➤ Standby Pump Head	-	-	-
	➤ Auto Starting/Manual stopping	-	-	-
		-	-	-

20

	<ul style="list-style-type: none"> <li>➤ Pump House Access</li> <li>• Terrace level</li> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul>	-	-	-
		-	450 LPM	MR, Old Case
		-	33 M	MR, Old Case
		Required	Provided	MR
		-	-	-
<b>14.</b>	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	-	-	-
		-	-	-
		-	-	-
		-	-	-
		15000 Ltr	10000 Ltr	MR, Old Case
		Required	Provided	MR
<b>15.</b>	<b>Exit Signage.</b>			
<b>16.</b>	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	-	-	No Lift
		-	-	- do -
		-	-	- do -
		-	-	- do -
		-	-	- do -
		Required	Provided	MR
<b>17.</b>	<b>Standby power supply</b>			
<b>18.</b>	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>➤ Total Area</li> <li>➤ Location</li> </ul>	-	-	-
		-	-	-
<b>19.</b>	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Batter backup</li> <li>• Building Floor Plans</li> </ul>	-	-	-
		-	-	-
		-	-	-
		-	-	-
		-	-	-
<b>20.</b>	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	-	-	-

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. F.G/DPS/MS/School/2011/3712 dated 27.12.2011 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.



  
Signature of Inspecting Officer

Name P.S. Dahiya

Designation Asstt. Divisional Officer

Signature of Inspecting Officer

Name

Designation