

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.

E-mail:- cfohq.dlfire@nic.in

Fax:- 011-23412593

No. F.6/DFS/MS/GH/2015/ 52/214

Dated: 16/02/15

FIRE SAFETY CERTIFICATE

Certified that the **Hotel De- Continental** located at 8A/44, WEA, Karol Bagh, New Delhi-110005 is comprised of Ground floor plus three upper floors, using ground floor as reception, office & 03 guest rooms, first, second & third floor each having 05 guest rooms respectively (Total 18 guest rooms) and a pantry for staff on terrace was issued NOC by this department vide letter No.F.6/DFS/MS/GH/2012/84 dated 10.01.2012 owned/ occupied by Sh. Suresh Kumar. The guest house building was re- inspected by the officers concerned of this department on 02.02.2015 in the presence of Sh. Madan Singh (Manager) and found that the owner have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class residential w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on.....16/02/15.....at New Delhi.


(DR. G.C. MISRA)
CHIEF FIRE OFFICER
DELHI FIRE SERVICE
Ph: 011-23414333

Copy to:-

1. The Joint Commissioner of Police (Lic.)
1st floor, P.S., Defence Colony, New Delhi.
(Re. No.719/Joint C.P./Lic.(H), Dated 08.01.2015)
2. Sh. Suresh Kumar (Owner)
Hotel De- Continental, 8A/44, WEA,
Karol Bagh, New Delhi-110005.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner/ occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

Ground Floor plus three upper floors.

N/13

INSPECTION REPORT

1. Name & address of the building : Hotel De-Continental, 8A/44, WEA, Karol Bagh, N.D-05.
2. Type of Occupancy : Residential (Guest House)
3. Type of Case : New Case/Renewal
4. Details of Previous NOC : Letter No. F.6/DFS/MS/GH/2012/84 Date 10.01.2012
5. Fire Safety directives letter No : -
6. Date of inspection : 02.02.2015
7. Name of Inspecting Officer : D.O.S.K. Tomar & A.D.O P.S. Dahiya
8. Name and designation of officers
From the building side : Sh. Madan Singh (Manager)
9. Year of Construction : Before 2001
10. Applicant's letter No. : 719 Joint C.P/Lic.(CH) dated 08.01.2015

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC/BBL Requirement	Provided at site	Remarks MR/NMR
1.	Access to building <ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	Accessible - -	09mtr 154cms -	MR MR -
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases <ul style="list-style-type: none"> • Upper Floors • Basements 	One -	One -	MR No Basement
	b. Width of staircases <ul style="list-style-type: none"> • Upper Floor • Basements 	125cms -	125cms -	MR No Basement
	c. Protection of exits <ul style="list-style-type: none"> • Fire check door • pressurization 	- -	- -	- -
	d. No. of continuous staircases to terrace	-	One	-
	e. Width of Corridor	-	105cms, 220cms	-
	f. Door Size	-	78cms x 205cms	-
3.	Compartmentation <ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	- - - - -	- Sealed - - -	- - - - -
4.	Smoke Management System <ul style="list-style-type: none"> • Basements • Upper floors 		30 a/c per hour -	No Basement Natural Ventilation MR

M/14.

		12 a/c per hour	-	-
5.	Fire Extinguishers			
	• Total numbers	Two at each floor	Provided	MR
	• Types	CO ₂ , HCO ₂	-do-	MR
	• IS marking	ISI marked	ISI Marked	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	One	Provided	MR
	• Length of hose reel hose	30 m	-do-	MR
	• Nozzle diameter	5 mm	-do-	MR
7.	Automatic fire detection and alarming system			
	• Type of detectors	-	-	-
	• Location of Main Panel	-	-	-
	• Location of Repeater Panel	-	-	-
	• Alternate source of power	-	D.G. Set of 25 kva	-
	• Hooters' Location	-	Near Staircase	-
8.	MOEFA	Required	Provided	MR
9.	Public Address System	-do-	-do-	MR
10.	Automatic Sprinkler System			
	• Basement	-	-	No Basement
	• Upper Floor	-	-	-
	• Sprinkler above false ceiling	-	-	-
11.	Internal Hydrants			
	• Size of riser/down-comer	-	-	-
	• Number of hydrants per floor	-	-	-
	• Hose Box	-	-	-
12.	Yard Hydrants			
	• Total number of hydrants	-	-	-
	• Hose Box	-	-	-
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	-	-	-
	➤ Head of Main pump	-	-	-
	➤ Number of main pumps	-	-	-
	➤ Jockey Pump out put	-	-	-
	➤ Jockey pump head	-	-	-
	➤ Standby Pump out put	-	-	-
	➤ Standby Pump Head	-	-	-
	➤ Auto Starting/Manual stopping	-	-	-

①

M115

8A/44, WEA, Karol Bagh,
New Delhi - 110005.

	<ul style="list-style-type: none"> ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	-	-	-
		450 LPM	450 LPM	MR
		30 M Required	30 M Provided	MR MR
		-	-	-
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	-	-	-
		-	-	-
		-	-	-
		-	-	-
		-	2500 Ltr	MR, Old Case
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts:			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	-	-	-
		-	-	-
		-	Provided	MR
		-	-	Old Lift
		Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	-	-	-
		-	-	-
19.	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans 	-	-	-
		-	-	-
		-	-	-
		-	Provided	-
		-	-	-
20.	Special Fire Protection System for Protection of special Risks, if any:	-	-	-

(Handwritten mark)

M/16-

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. F.6/DFS/MS/GH/2012/84 dated 10.01.2012 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.



S. K. Tomar
6/2/15

Signature of Inspecting Officer

Name S. K. Tomar

Designation Divisional Officer

P. S. Sahiya
6/2/15

Signature of Inspecting Officer

Name P. S. Sahiya

Designation Asstt. Divisional Officer