

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE

NEW DELHI- 110 001


No. F6/DFS/MS/2015/52/319

Dated: 11/03/15

FIRE SAFETY CERTIFICATE

Certified that Cultural Centre (Auditorium without fixed seats), located at High Commission of Malaysia, 50-M, Satya Marg, Chanakpuri, New Delhi-110021, comprised of ground floor (hall) plus one upper floor (first floor AHU & Control Rooms), have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules,2010 and verified by the officer concerned of this department on 03-03-2015 in the presence of Sh. Sunil Kumar (Engineer) and found that the said premises is fit for occupancy class "Assembly" with effect from ...11/03/2015 for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued ...11/03/2015 at New Delhi by


(Dr.G.C.Misra)

Chief Fire Officer

Ph -011- 23414333

Copy to:-

1. Sh. A.M.Athale, Chief Architect,
N.D.M.C.Palika Kendra, New Delhi-110001.
- 2.Sh. Datuk Naimun Ashakli Mohammad,
High Commissioner, High Commission of Malaysia,
50-M, Satya Marg, Chanakyapuri, New Delhi.

Conditions for the validity of fire safety certificate are overleaf:-

4/3

INSPECTION REPORT

1. Name & address of the building : Cultural Centre located at High Commission of Malaysia, 50-M, Satya Marg, Chanakpuri, New Delhi-110021.
2. Building is comprised of : G+First floor.(Hall at ground floor & control room at 1st floor)
3. Type of Occupancy : Assembly Building (Cultural Centre without fixed seats).
4. Type of Case : New Case
5. Details of Previous NOC : Nil.
6. Fire Safety direction letter No :No.F6/DFS/MS/BP/2012/4691, Dated 19.12.2012.
7. Date of Inspection : 04.03.2015.
8. Name of the Inspecting Officers: : Vedpal (ADO)
9. Name and designation of officer from the building side : Sh. Sunil Kumar (Engineer).
10. Year of Construction :2015.
11. Applicant's letter No. : CA/BP/Malaysian High Commission/D-2548-50, Dated 09.02.15.

S.N O.	Minimum Standards on fire prevention and fire safety U/R33	Requirements as Per Directives.	Provided at Site	Remarks
1	Access to building			
	Road width	6 m	12 m	MR
	Gate width	5m	5m	MR
	Width of internal road	N.A.	N.A.	N.A.
2	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases		.	
	Upper Floor	02nos.	02nos.	MR
	Basement	N.A.	N.A.	N.A.
	B. Width of Staircases			
	Upper Floor	1.5m(Each)	1.5m(Each)	MR
	Basement	N.A.	N.A.	N.A.
	c. Protection of exits	Required	Provided	MR
	Fire check door	Required	Provided	MR
	Pressurization	N.A.	N.A.	N.A.
	e. No. of continuous staircases to terrace.	02nos.	02nos	MR
	g. Width of Corridor	N.A.	N.A.	N.A.
	h. Door Size	2m(six exits)	2m(six exits)	MR
3	Compartmentation			
	Fire check door	Required	Provided	MR
	Sealing of electrical shafts	Required	Provided	MR
	Fire rating of shaft door	N.A.	N.A.	N.A.
	Water curtain	N.A.	N.A.	N.A.
	Fire Dampers	N.A.	N.A.	N.A.
4	Smoke Management System.			
	Basement	30a/c per hour	N.A	N.A
	Upper floor	12 a/c per	Provided exhaust fans	MR
5.	Fire Extinguisher			
	Total numbers	12 nos.	12 nos.	MR
	types	WCO ₂ & ABC	WCO ₂ & ABC	MR
	IS marking	ISI marked	ISI marked	MR

6	First-aid-Hose Reels.			
	Total numbers of each floor	02nos.	02nos.	MR
	Length of hose reel hose	30 m	30m	MR
	Nozzle diameter	5mm	5mm	MR
7	Automatic fire detection and alarming system.			
	Type of detectors	N.A.	N.A.	N.A.
	Location of main panel	N.A.	N.A.	N.A.
	Location of repeater panel	N.A.	N.A.	N.A.
	Alternate source of power	N.A.	N.A.	N.A.
	Hooters	N.A.	N.A.	N.A.
8	MOEFA	Required	Provided	MR
9	Public address System.	N.A.	N.A.	N.A.
10	Automatic Sprinkler System.			
	Basement	N.A.	N.A.	N.A.
	upper floor	N.A.	N.A.	N.A.
	sprinkler above false ceiling	N.A.	N.A.	N.A.
11	Internal Hydrants			
	size of riser/down-comer	100	100mm	MR
	Number of hydrants per floor	02nos.	02nos.	MR
	Hose Box	Required	Provided	MR
12	Yard Hydrants.			
	Total number of hydrants	N.A.	N.A.	N.A.
	Hose Box	N.A.	N.A.	N.A.
13	Pumping Arrangements.			
	• Ground Level	N.A	Provided	N.A
	➤ Discharge of main Pump	N.A.	2280LPM	N.A.
	➤ Head of Main Pump	N.A.	60m	N.A.
	➤ Number of main pumps	N.A.	01No.	N.A.
	➤ Jockey pump out put	N.A.	180LPM	N.A.
	➤ Jockey pump head	N.A.	60m	N.A.
	➤ Standby pump out put	N.A.	2280LPM	N.A.
	➤ Standby pump Head	N.A.	60m.	N.A.
	➤ Auto Starting /Manual stopping	N.A.	Provided	N.A.
	➤ Pump House Access	Required	Provided	MR
	• Terrace Level	Required	Provided	MR
	➤ Discharge of pump	450 LPM	450LPM	MR
	➤ Head of the Pump	40 Mtrs.	40Mtrs.	MR
	➤ Power supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	Underground tank capacity	N.A	50000Liters.	N.A.
	<i>Draw-off connection</i>	<i>N.A.</i>	<i>Provided</i>	<i>N.A.</i>
	Fire service inlet	N.A.	Provided	N.A.
	Access to tank	N.A.	Provided	N.A.
	Overhead Tank capacity	10000Ltrs.	10000Ltrs.	N.A.
15	Exit Signage.	Required	Provided	MR

16	Provision of Lifts.			
	Pressurization of Lift Shaft	N.A.	N.A.	N.A.
	Pressurization of Lift lobby	N.A.	N.A.	N.A.
	Communication in lift car	N.A.	N.A.	N.A.
	Firemen's grounding switch	N.A.	N.A.	N.A.
	Lift Signage	N.A.	N.A.	N.A.
17	Standby power supply	Required	Provided D.G. Set	MR
18	Refuge Area.			
	Total area	N.A.	N.A.	N.A.
	Location	N.A.	N.A.	N.A.
19	Fire Control Room			
	Detector system panel	N.A.	N.A.	N.A.
	Flow switch panel	N.A.	N.A.	N.A.
	PA system panel	N.A.	N.A.	N.A.
	Batter backup	N.A.	N.A.	N.A.
	Building Floor Plans	N.A.	N.A.	N.A.
20	Special Fire Protection systems for of special Risks, if any:	Required	Provided FM-200 system In HT,LT & Transformer Areas.	MR

The fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Accordingly DFA is put up for kind consideration please.

Signature of the Inspecting Officer

Name Vedpal

Designation ADO

D.O.(South)