

FORM 'H'
FORM FOR ISSUING FIRE SAFETY CERTIFICATE
(Refer sub-rule (1) of rule 35)
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. FG/DFS/MS/EH/2015/W2/431

Dated 25/3/15

FIRE SAFETY CERTIFICATE

Certified that the Bercos Restaurants located at 1st and 2nd floor of building comprised of Ground + three upper floor on plot no. 18, Pankaj Acrade, Road no. 44, Ranibagh Commercial Complex, Pitam pura, New Delhi – 110034 was issued FSC vide letter No. F.6/DFS/MS/2012/EH/539 dated 17.02.2012. The premises was re-inspected by the officers concerned of this department on 19.02.2015 in the presence of Mr. Ashish Kumar (Restaurant Manager) and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "Assembly" Group D with effect from 25/3/15 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire service rule, 2010.

Issued on 25/3/15 at New Delhi by.


(Santokh Singh)
Chief Fire Officer
Delhi Fire Service
Tel.No. – 23414250

Copy to:

Bercos Restaurants
1st & 2nd Floor Plot no.18,
Pankaj Acrade, Road no.44, Ranibagh Commercial Complex,
Pitam Pura, New Delhi - 110034.

OK
h

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form J [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
7. The owner/occupier shall submit a declaration every year in the form K provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfsidelhigovt.nic.in.

INSPECTION REPORT

1. Name & address of the building: BARCO's Restaurant, at 1st & 2nd Floor ,Plot No. 18,Pankaj Arcade, Road No. 44,Ranibagh Commercial Complex, Pitam pura, New Delhi-
2. Type of Occupancy : Class-D (Assembly)
3. Type of Case : Renewal
4. Details of previous NOC : Letter No. F6/DFS/MS/EH/2012/539 dated 17-02-12
5. Fire Safety directives Letter No. :
6. Date of inspection : 19-02-2015
7. Name of the Inspecting Officer : ADO (WP)
8. Name and designation of Officer
from the building side : Sh. Ashish Kumar (Restaurant Manager)
9. Year of Construction :
10. Applicant's letter No. : Nil Dated 1-02-2015

| S No | Minimum standards on fire prevention and fire safety U/R 33 | BBL Requirements | Provided at site | Remarks MR/NMR |
|------|---|------------------|------------------------------|----------------|
| 1. | Access of building | | | |
| | • Road width | 12 m | 15m Provided | MR |
| | • Gate width | 4.5m | Building is open on all side | MR |
| | • Width of internal road | 6m | Provided | MR |
| 2. | Number, width, Type & Arrangements of exits | | | |
| | a. Number of staircases | | | |
| | • Upper floors | 2 | 3 Provided | MR |
| | • Basements | NA | NA | NA |
| | b. Width of staircases | | | |
| | • Upper floors | 1X1.5m & 1X100cm | Old Case | MR |
| | • Basements | NA | NA | NA |
| | c. Protection of exits | | | |
| | • Fire check door | NA | NA | NA |
| | • Pressurization | NA | NA | NA |
| | d. No of continuous staircase to terrace | 2 | Provided | MR |
| | e. Width Of Corridor | 2 m | Provided | MR |
| | f. Door Size | 1X2m & 1X1.5m | Provided | MR |

| | | | | |
|-----|--|-------------------------------------|-------------|----|
| 3. | Compartmentation | | | |
| | • Fire check door | NA | NA | NA |
| | • Sealing of electrical shafts | NA | NA | NA |
| | • Fire Rating of shaft door | NA | NA | NA |
| | • Water Curtain | NA | NA | NA |
| | • Fire Dampers | NA | NA | NA |
| 4. | Smoke managements System | | | |
| | • Basements | 30 a/c per hour | NA | NA |
| | • Upper floors | 12 a/c per hour | Provided | MR |
| 5. | Fire Extinguishers | | | |
| | • Total numbers | 04 nos. each | 10 Provided | MR |
| | • Types | type | Provided | MR |
| | • IS marking | DCP & CO ₂ ISI marked | Provided | MR |
| 6. | First – Aid Hose Reels | | | |
| | • Total numbers on each floor | Required | Provided | MR |
| | • Length of hose reel hose | 30 m | Provided | MR |
| | • Nozzle diameter | 5 mm | Provided | MR |
| 7. | Automatic fire detection and alarming system | | | |
| | • Type of detectors | Smoke & Heat | Provided | MR |
| | • Location of Main Panel | NA | Provided | MR |
| | • Location of Repeater Panel | NA | NA | NA |
| | • Alternate source of power | NA | NA | NA |
| | • Hooters' Location | NA | NA | NA |
| 8. | MOEFA | Required | Provided | MR |
| 9. | Public Address System | NA | Provided | NA |
| 10. | Automatic Sprinkler System | | | |
| | • Basements | NA | NA | NA |
| | • Upper Floor | NA | Provided | NA |
| | • Sprinkler above false ceiling | NA | NA | NA |
| 11. | Internal Hydrants: | | | |
| | • Size of riser/down-comer | 100 mm | Provided | MR |
| | • Number of hydrants per floor | Required | Provided | MR |
| | • Hose Box | Required | Provided | MR |
| 12. | Yard Hydrants | | | |
| | • Total number of hydrants | NA | NA | NA |
| | • Hose Box | NA | NA | NA |

| | | | | |
|-----|---|----------------|----------|----|
| 13. | Pumping Arrangements: | | | |
| | <ul style="list-style-type: none"> • Ground Level • Discharge of main pump ➤ Head of main pump ➤ Number of main pumps ➤ Jockey pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Staring/Manual stopping ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power supply ➤ Auto starting of pump | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | 450 lpm | Provided | MR |
| | | 40 m | Provided | MR |
| | | Required | Provided | MR |
| | | Required | Provided | MR |
| 14. | Captive water Storage for fire fighting: | | | |
| | <ul style="list-style-type: none"> • Under ground tank capacity ➤ Draw off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity | NA | NA | NA |
| | | NA | NA | NA |
| | | Required | NA | MR |
| | | NA | NA | NA |
| | | 10, 000 litres | Provided | MR |
| 15 | Exit Signage | Required | Provided | MR |
| 16. | Provision of Lifts | | | |
| | <ul style="list-style-type: none"> ➤ Pressurization of Lift Shaft ➤ Pressurization of lift lobby ➤ Communication in lift Car ➤ Fireman`s Grounding Switch ➤ Lift Signage | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| 17. | Standby power supply | Required | Provided | MR |
| 18. | Refuge Area | | | |
| | <ul style="list-style-type: none"> ➤ Total area ➤ Location | NA | NA | NA |
| | | NA | NA | NA |
| 19. | Fire control room | | | |
| | <ul style="list-style-type: none"> ➤ Detector system panel ➤ Flow Switch Panel ➤ PA System Panel ➤ Battery backup ➤ Building Floor Plans | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |
| | | NA | NA | NA |

N-18

| | | | | |
|-----|--|----|----|----|
| 20. | Special Fire Protection Systems for Protection of special Risks, if any; | NA | NA | NA |
|-----|--|----|----|----|

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/EH/2012/539 dated 17-02-2012 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Signature of the Inspecting Officer
Officer



Name Uday Vir Singh
Designation ADSO

Signature of the Inspecting

Name
Designation