

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110 001.

E-mail:- [cfohq.dlfire@nic.in](mailto:cfohq.dlfire@nic.in)

Fax:- 011-23412593

No. F.6/DFS/MS/GH/2015/ 52/480

Dated: 01/04/15

**FIRE SAFETY CERTIFICATE**

Certified that the Guest House **Balsons Continental** located at 8/1, East Patel Nagar, New Delhi-110008 is comprised of Basement, Stilt, Ground floor plus three upper floors using basement as hall/storage, stilt for parking, ground floor as Inhouse/Dinning facilities & 05 guest rooms, first, second & third floor each having 06 guest rooms respectively (Total 23 guest rooms) and a pantry for staff on terrace was issued NOC by this department vide letter No.F.6/DFS/MS/GH/2012/138 dated 13.01.2012 & F.6/DFS/MS/GH/2012/2024 dated 04.06.2012 owned/ occupied by Sh. Baljit Singh. The guest house building was re- inspected by the officers concerned of this department on 23.03.2015 in the presence of Sh. Sahib Singh and found that the owner have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class residential w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on.....01/04/15.....at New Delhi.

  
(DR. G.C. MISRA)  
CHIEF FIRE OFFICER  
DELHI FIRE SERVICE  
Ph:- 011-23414333

Copy to:-

1. The Joint Commissioner of Police (Lic.)  
1<sup>st</sup> floor, P.S., Defence Colony, New Delhi.  
(Re. No.3809/Joint C.P./Lic.(H), Dated 24.02.2015)
2. Sh. Baljit Singh (Owner)  
Guest House Balsons Continental, 8/1  
East Patel Nagar, New Delhi – 110008.



		12 a/c per hour	-	-
5.	Fire Extinguishers			
	• Total numbers	Two at each floor	Provided	MR
	• Types	ABC, HCO <sub>2</sub>	- do -	MR
	• IS marking	ISI marked	ISI Marked	MR
6.	First-Aid Hose Reels			
	• Total numbers on each floor	One	Provided	MR
	• Length of hose reel hose	30 m	- do -	MR
	• Nozzle diameter	5 mm	- do -	MR
7.	Automatic fire detection and alarming system			
	• Type of detectors	-	-	-
	• Location of Main Panel	-	-	-
	• Location of Repeater Panel	-	-	-
	• Alternate source of power	-	-	-
	• Hooters' Location	-	-	-
8.	MOEFA			
9.	Public Address System			
		Required	Provided	MR
10.	Automatic Sprinkler System			
	• Basement	-	Provided	MR, Area less than 200 sq. m
	• Upper Floor	-	-	-
	• Sprinkler above false ceiling	-	-	-
11.	Internal Hydrants			
	• Size of riser/down-comer	-	-	-
	• Number of hydrants per floor	-	-	-
	• Hose Box	-	-	-
12.	Yard Hydrants			
	• Total number of hydrants	-	-	-
	• Hose Box	-	-	-
13.	Pumping Arrangements			
	• Ground Level			
	➤ Discharge of main Pump	-	-	-
	➤ Head of Main pump	-	-	-
	➤ Number of main pumps	-	-	-
	➤ Jockey Pump out put	-	-	-
	➤ Jockey pump head	-	-	-
	➤ Standby Pump out put	-	-	-
	➤ Standby Pump Head	-	-	-
	➤ Auto Starting/Manual stopping	-	-	-
		-	-	-

N/9.

8/1, East Patel Nagar,  
New Delhi - 110008.

	<ul style="list-style-type: none"> <li>➤ Pump House Access</li> <li>• Terrace level</li> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul>	-	-	-
		450 LPM	450 LPM	MR
		30M	30M	MR
		Required	Provided	MR
		-	-	-
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	-	-	-
		-	-	-
		-	Provided	MR
		-	-	-
		5000 Ltr	5000 Ltr	MR
15.	<b>Exit Signage.</b>	Required	Provided	MR
16.	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	-	-	-
		-	-	-
		-	Provided	MR
		Required	- do -	MR
		- do -	- do -	MR
17.	<b>Standby power supply</b>	Required	D.G. Set of 125 KVA	MR
18.	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>➤ Total Area</li> <li>➤ Location</li> </ul>	-	-	-
		-	-	-
19.	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Batter backup</li> <li>• Building Floor Plans</li> </ul>	-	-	-
		-	-	-
		-	-	-
		-	Provided	MR
		-	-	-
20.	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	-	-	-

N/10.

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.


In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. F.G/DFS/MS/GH/2012/2024 dated 04.06.2012 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.



Signature of Inspecting Officer

Name S.K. Tomar

Designation Divisional Officer



Signature of Inspecting Officer

Name P.S. Dahiya

Designation Asstt. Divisional Officer