

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

Fax: 23412593, E-mail: cfohq.dlfire@nic.in, Tel:- 011-23414333

No. F6/DFS/MS/School/2015/52/616 Dated: 27/04/15

FIRE SAFETY CERTIFICATE

Certified that **Lord Krishna Public School located at H-16/1203, Sangam Vihar (Near Shiv Temple), New Delhi-110062** comprised of ground floor only was granted Fire Safety Certificate by this department vide letter No. F6/DFS/MS/School/2010/343 dated 04/02/2010. The school building was re-inspected by the officer concerned of this department on 14.04.2015 in presence of Mr. Gourav, manager of the school and found that the School management have deemed complied with the fire prevention and fire safety requirements in accordance with the Directorate of Education circular No. F.6/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01-03-2011 and that the school building is fit for occupancy class "Educational" with effect from the date of issue of this certificate for a period of three years, subject to compliance of the under mentioned conditions.

Issued on 27/04/15 at New Delhi by.


(Dr. G.C. MISRA)
CHIEF FIRE OFFICER

Copy to: -

1. Principal, Lord Krishna Public School, H-16/1203, Sangam Vihar (Near Shiv Temple), New Delhi-110062.
2. The Directorate of Education, Old Secretariat, Delhi.

Conditions for the validity of fire safety certificate

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : Lord Krishna Public School, H-16/1203, Sangam Vihar (Near Shiv Temple), New Delhi-110062.
1. Type of Occupancy : Educational
2. Type of Case : Renewal
3. Details of previous NOC : F6/DFS/MS/School/2010/343 dated 04/02/2010
4. Fire Safety directives letter No : Directorate of Education circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01-03-2011.
5. Date of inspection : 14.04.2015
6. Name of the Inspecting Officers : M.K.Chattopadhyay, ADO(M.Rd)
7. Name and designation of officers
from the building side : Mr. Gourav, manager
9. Year of Construction : 2008
10. Applicant's letter No. : LKPS/Admin/2015-16/01 dated 16.03.2015.

Lord Krishna Public School is comprised of ground floor only.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06 mts	Provided	MR
	• Gate width	4.5 mts	Provided	MR
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	-----	-----	-----
	• Upper Floors	Ground Floor only	N/A	N/A
	• Basements	N/A	N/A	N/A
	b. Width of staircases	-----	-----	-----
	• Upper Floors	Ground Floor only	N/A	N/A
	• Basements	N/A	N/A	N/A
	c. Protection of exits	-----	-----	-----
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	N/A	N/A	N/A
	g. Width of Corridor	N/A	N/A	N/A
	h. Door Size	1.0 mts	Provided	MR

3	Compartmentation.			
	<ul style="list-style-type: none"> • Fire check door 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Sealing of electrical shafts 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fire Rating of shaft door 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Water Curtain 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fire Dampers 	N/A	N/A	N/A
4	Smoke Management System.			
	<ul style="list-style-type: none"> • Basements 	30 a/c per hour	N/A	N/A
	<ul style="list-style-type: none"> • Upper floors 	12 a/c per hour	N/A	N/A
5	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers 	06 nos.	Provided	MR
	<ul style="list-style-type: none"> • Types 	ABC, CO ₂ type	Provided	MR
	<ul style="list-style-type: none"> • IS marking 	ISI marked	Provided	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> • Total numbers on each floor 	----	N/A	N/A
	<ul style="list-style-type: none"> • Length of hose reel hose 	30 m	N/A	N/A
	<ul style="list-style-type: none"> • Nozzle diameter 	5 mm	N/A	N/A
7	Automatic fire detection and alarming system	Not required		
	<ul style="list-style-type: none"> • Type of detectors 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Location of Main Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Location of Repeater Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Alternate source of power 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Hooters' Location 	N/A	N/A	N/A
8	MOEFA	N/A	N/A	N/A
9	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System			
	<ul style="list-style-type: none"> • Basement 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Upper Floor 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Sprinkler above false ceiling 	N/A	N/A	N/A
11	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer 	N/A	N/A	N/A


	<ul style="list-style-type: none"> • Number of hydrants per floor • Hose Box 	N/A	N/A	N/A
		N/A	N/A	N/A
12	Yard Hydrants.			
	<ul style="list-style-type: none"> • Total number of hydrants • Hose Box 	N/A	N/A	N/A
		N/A	N/A	N/A
13	Pumping Arrangements			
	<ul style="list-style-type: none"> • Ground Level 	---	-----	-----
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level	----	-----	-----
	➤ Discharge of pump	N/A	N/A	N/A
	➤ Head of the pump	N/A	N/A	N/A
	➤ Power Supply	N/A	N/A	N/A
	➤ Auto Starting of pump	N/A	N/A	N/A
14	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> • Underground tank capacity 	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	N/A	N/A	N/A
15	Exit Signage.			
		N/A	N/A	N/A
16	Provision of Lifts.			
	Not Applicable			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby 	N/A	N/A	N/A
		N/A	N/A	N/A

	<ul style="list-style-type: none"> • Communication In lift Car 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Fireman's Grounding Switch 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Lift Signage 	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Flow Switch Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • PA System Panel 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Batter backup 	N/A	N/A	N/A
	<ul style="list-style-type: none"> • Building Floor Plans 	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	01 CO ₂ type fire extinguisher is provided near elect. Panel.	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F6/DFS/MS/School/2010/343 dated 04/02/2010, renewal under the Directorate of Education circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01-03-2011 is recommended.

DFA is put up for approval & signature please


 Signature of the Inspecting Officer
 Name (M.K. CHATTOPADHYAY)
 Designation: - Assistant Divisional Officer

16/4/15

21/4/15

DC(SZ)