

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

NO. fe/dfs/ms/school/2015/02/839

Dated: 22/05/2015

FIRE SAFETY CERTIFICATE

Certified that **D.K. Convent School, B- Block, Gali No.110, Sant Nagar Burari, Delhi-110084** comprised of **Signal Block, Ground + Two upper floor** owned/occupied by **D.K. Convent School** has already been issued fire safety certificate **vide letter no. F.6/DFS/MS/2007/888 Dated 28/03/2007.** The premises was re-inspected by the officer from this department on dated **11/05/2015** in the presence of **Sh. Girish Joshi (Manager)** and observed that all the fire prevention & fire safety arrangements as provided in the premises found in good working condition. The premises have therefore deemed complied with the requirements of **Letter No 262-362 dated 17/01/2005** issued by Director of Education and the building / premise is fit for occupancy of **Group Class B (Educational)** with effect from **22/05/2015** for a period of **three years**, subject to compliance of the conditions mentioned below:

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on **WWW.dfs.Delhigovt.nic.in**

Issued on 22/05/2015 at New Delhi by


(SANTOKH SINGH)
Chief Fire Officer
Ph: 011-23414250

Copy to:

1. The Principal, D.K. Convent School, B- Block, Gali No.110, Sant Nagar Burari, Delhi-110084.
2. The Director of Education, Old Secretariat, Delhi.

N-11

D.K. Convent School, B- Block, Gali No.110, Sant Nagar Burari Delhi-110084

INSPECTION REPORT

Single Block.
Gr + Two floors

1. Name & address of the building : D.K. Convent School, B- Block, Gali No.110, Sant Nagar Burari Delhi-110084
 2. Type of Occupancy : Educational
 3. Type of Case : Renewal
 4. Details of previous NOC : Letter No. F.6/DFS/MS/2007/888 Dated 28/03/2007
 5. Fire Safety directives letter No : Dir of Edu. Cir 17/01/2005
 6. Date of inspection : 11/05/2015
 7. Name of the Inspecting Officers : ADO (BW)
 8. Name and designation of officers from the building side : Sh. Girish Joshi (Manager)
 9. Year of Construction : 2004 & 2005
 10. Applicant's letter No. : DKCS/2/15 dated 12/02/2015
- Plot Area:200 sq yards Covered Area:600 sq yards No. of Students:500 NO. of Class Rooms: 18 + 1 office

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Dir. Of Edu. Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	Accessible	Accessible	MR
	• Gate width	—	—	—
	• Width of internal road	—	—	—
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	01	02	MR
	• Basements	—	—	—
	b. Width of staircases			
	• Upper Floors Old Case	1.50 mtr each	1.20 & 1.07 mtr	MR
	• Basements	—	—	—
	c. Protection of exits			
	• Fire check door	—	—	—
	• Pressurization	—	—	—
	e. No. of continuous staircases to terrace	R	P	MR
	g. Width of Corridor	—	—	—
	h. Door Size Old Case	Old Case	Old Case	Old Case

3	Compartmentation.			
	• Fire check door	—	—	—
	• Sealing of electrical shafts	—	—	—
	• Fire Rating of shaft door	—	—	—
	• Water Curtain	—	—	—
	• Fire Dampers	—	—	—
4	Smoke Management System.			
	• Basements	30 a/c per hour	—	—
	• Upper floors	12 a/c per hour	—	—
5	Fire Extinguishers			
	• Total numbers	7 ABC	07	MR ✓
	• Types	ISI marked	ABC	MR ✓
	• IS marking		Yes	MR ✓
6	First-Aid Hose Reels.			
	• Total numbers on each floor	One	P	MR ✓
	• Length of hose reel hose	30 m	P	MR ✓
	• Nozzle diameter	5 mm	P	MR ✓
7	Automatic fire detection and alarming system.			
	• Type of detectors	—	—	—
	• Location of Main Panel	—	—	—
	• Location of Repeater Panel	—	—	—
	• Alternate source of power	—	—	—
	• Hooters' Location	—	—	—
8	MOEFA	—	—	—
9	Public Address System.	—	—	—
10	Automatic Sprinkler System.			
	• Basement	—	—	—
	• Upper Floor	—	—	—
	• Sprinkler above false ceiling	—	—	—
11	Internal Hydrants			
	• Size of riser/down-comer	—	—	—
	• Number of hydrants per floor	—	—	—
	• Hose Box	—	—	—

12	Yard Hydrants.		
	• Total number of hydrants	—	—
	• Hose Box	—	—
13	Pumping Arrangements.		
	• Ground Level	—	—
	➤ Discharge of main Pump	—	—
	➤ Head of Main pump	—	—
	➤ Number of main pumps	—	—
	➤ Jockey Pump out put	—	—
	➤ Jockey pump head	—	—
	➤ Standby Pump out put	—	—
	➤ Standby Pump Head	—	—
	➤ Auto Starting/ Manual stopping	—	—
	➤ Pump House Access	—	—
	• Terrace level	—	—
	➤ Discharge of pump	450 LPM	P MR
	➤ Head of the pump	40 M	P MR
	➤ Power Supply	—	—
	➤ Auto Starting of pump	—	—
14	Captive Water Storage for fire fighting.		
	• Underground tank capacity	—	—
	➤ Draw-off connection	—	—
	➤ Fire service inlet	—	—
	➤ Access to tank	—	—
	• Overhead Tank capacity	5000 ltrs	P MR
15	Exit Signage.	R	P MR
16	Provision of Lifts.		
	• Pressurization of Lift Shaft	—	—
	• Pressurization of Lift lobby	—	—
	• Communication In lift Car	—	—
	• Fireman's Grounding Switch	—	—
	• Lift Signage	—	—
17	Standby power supply	—	—

24-14

18	Refuge Area.			
	➤ Total Area	—	—	—
	➤ Location	—	—	—
19	Fire Control Room			
	• Detector System Panel	—	—	—
	• Flow Switch Panel	—	—	—
	• PA System Panel	—	—	—
	• Batter backup	—	—	—
	• Building Floor Plans	—	—	—
20	Special Fire Protection Systems for Protection of special Risks, if any:	—	—	—

Note:-General requirements for school as per Director of Education Circular dated...17/01/2005

1. Escape route.....**Clear**.....
2. LPG cylinders in laboratories ...No.....
3. Electric wiring**Concealed**.....MCB and ELCB**Provided**.....
4. Electric meter board **Not below S/C**
5. Basement use as per BBL 1983..... **N/A**
6. Emergency telephone no. board.....**Displayed**.....
7. Generator set.....**No**.....

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of the fire prevention and fire safety measures as required under the rules the NOC issued vide letter no.F.6/DFS/MS/2007/888 Dated 28/03/2007 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended

Signature of the Inspecting Officer

Name

Designation

[Handwritten signature]
[Handwritten signature]

Signature of the Inspecting Officer

Name

Designation

[Handwritten signature]
12.5.15
[Handwritten signature]

