

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

Fax: 23412593, E-mail: [cfohq.dlfire@nic.in](mailto:cfohq.dlfire@nic.in), Tel:- 011-23414333


NO.F6/DFS/MS/EH/2015/ 52/1000

Dated: 12/06/15

**FIRE SAFETY CERTIFICATE**

Certified that M/s. Barbeque Nation Restaurant located at Shop No. 4 & 5, Erose Cinema building, Jungpura Extn, New Delhi-110014 is running at ground floor of Erose Cinema building was granted NOC by this department vide letter No. F.6/DFS/MS/EH/2012/2326 dated 28-06-2012. The premises was re-inspected by the officer concerned of this department on 18-05-2015 in the presence of Mr. Manoj Sharma, restaurant manager and found that the said eating house have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules 2010 and that the premises / building is fit for occupancy Class- D Assembly (restaurant) with effect from 12/06/15 for a period of **3(three)** years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi fire service Rules,2010.

Issued on 12/06/15 at New Delhi by.



(Dr. G.C. MISRA)  
CHIEF FIRE OFFICER

Copy to: -

1. The Joint C.P.(Lic.), Police Station, Defence Colony, 1<sup>st</sup> floor, New Delhi.
2. The Manager, M/s. Barbeque Nation Restaurant, Shop No. 4 & 5, Erose Cinema building, Jungpura Extn, New Delhi-110014

**Conditions for the validity of fire safety certificate**

- a. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

## INSPECTION REPORT

1. Name & address of the building : M/s. Barbeque Nation Restaurant, Shop No. 4 & 5, Erose Cinema building, Jungpura Extn, New Delhi-110014
2. Type of Occupancy : Assembly, Group-D
3. Type of Case : Renewal
4. Details of previous NOC : F.6/DFS/MS/EH/2012/2326 dated 28-06-2012
5. Fire Safety directives letter No : N/A
6. Date of inspection : 18-05-2015
7. Name of the Inspecting Officers : M.K.Chattopadhyay, ADO(M.Rd)
8. Name and designation of officer from the building side : Mr. Manoj Sharma, Restaurant manager
9. Year of Construction : 2011
10. Applicant's letter No. : nil dated 15.04.2015.

| S. No. | Minimum Standards on fire prevention and fire safety U/R 33                | NBC/BBL Requirement | Provided at site            | Remarks MR/NMR |
|--------|--|---------------------|-----------------------------|----------------|
| 1      | <b>Access to building</b>  |                     |                             |                |
|        | <ul style="list-style-type: none"> <li>• Road width</li> </ul>             | 06 mts              | Provided                    | MR             |
|        | <ul style="list-style-type: none"> <li>• Gate width</li> </ul>             | 4.5 mts             | Provided                    | MR             |
|        | <ul style="list-style-type: none"> <li>• Width of internal road</li> </ul> | N/A                 | N/A                         | N/A            |
| 2      | <b>Number, Width, Type &amp; Arrangement of Exits</b>                      |                     |                             |                |
|        | a. Number of staircases  | Ground Floor only   | -                           | -              |
|        | <ul style="list-style-type: none"> <li>• Upper Floors</li> </ul>           | N/A                 | N/A                         | N/A            |
|        | <ul style="list-style-type: none"> <li>• Basements</li> </ul>              | N/A                 | N/A                         | N/A            |
|        | b. Width of staircases   | -                   | -                           | -              |
|        | <ul style="list-style-type: none"> <li>• Upper Floors</li> </ul>           | N/A                 | N/A                         | N/A            |
|        | <ul style="list-style-type: none"> <li>• Basements</li> </ul>              | N/A                 | N/A                         | N/A            |
|        | c. Protection of exits   | ---                 | ---                         | ---            |
|        | <ul style="list-style-type: none"> <li>• Fire check door</li> </ul>        | N/A                 | N/A                         | N/A            |
|        | <ul style="list-style-type: none"> <li>• Pressurization</li> </ul>         | N/A                 | N/A                         | N/A            |
|        | d. No. of continuous staircases to terrace                                 | N/A                 | N/A                         | N/A            |
|        | e. Width of Corridor   | N/A                 | N/A                         | N/A            |
|        | f. Door Size   | 2.0 mts             | 2.0 mts, 1.32 mts, 1.15 mts | MR             |
| 3      | <b>Compartmentation.</b>   |                     |                             |                |
|        | <ul style="list-style-type: none"> <li>• Fire check door</li> </ul>        | N/A                 | N/A                         | N/A            |

|    |   |   |   |                             |
|----|---|---|---|-----------------------------|
|    | <ul style="list-style-type: none"> <li>Sealing of electrical shafts</li> <li>Fire Rating of shaft door</li> <li>Water Curtain</li> <li>Fire Dampers</li> </ul>  | N/A   | N/A   | N/A                         |
|    |   | N/A   | N/A   | N/A                         |
|    |   | N/A   | N/A   | N/A                         |
|    |   | N/A   | N/A   | N/A                         |
| 4  | <b>Smoke Management System.</b>   |   |   |                             |
|    | <ul style="list-style-type: none"> <li>Basements</li> <li>Upper floors</li> </ul>   | 30 a/c per hour<br>12 a/c per hour                        | N/A<br>Venting provided in kitchen                  | N/A<br>MR                   |
| 5  | <b>Fire Extinguishers</b>   |   |   |                             |
|    | <ul style="list-style-type: none"> <li>Total numbers</li> <li>Types</li> <li>IS marking</li> </ul>  | 10<br>ABC, CO <sub>2</sub><br>ISI marked                  | Provided<br>Provided<br>Provided                    | MR<br>MR<br>MR              |
| 6  | <b>First-Aid Hose Reels.</b>  |   |   |                             |
|    | <ul style="list-style-type: none"> <li>Total numbers on each floor</li> <li>Length of hose reel hose</li> <li>Nozzle diameter</li> </ul>  | 01<br>30 m<br>5 mm  | Provided<br>Provided<br>Provided                    | MR<br>MR<br>MR              |
| 7  | <b>Automatic fire detection and alarming system.</b>  |   |   |                             |
|    | <ul style="list-style-type: none"> <li>Type of detectors</li> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooters' Location</li> </ul> | Heat/Smoke<br>Ground floor<br>N/A<br>Required<br>Required | Provided<br>Provided<br>N/A<br>Provided<br>Provided | MR<br>MR<br>N/A<br>MR<br>MR |
| 8  | <b>MOEFA</b>  | Required  | Provided  | MR                          |
| 9  | <b>Public Address System.</b>   | N/A   | N/A   | N/A                         |
| 10 | <b>Automatic Sprinkler System.</b>  |   |   |                             |
|    | <ul style="list-style-type: none"> <li>Basement</li> <li>Upper Floor</li> <li>Sprinkler above false ceiling</li> </ul>  | N/A<br>Required<br>N/A                                    | N/A<br>Provided<br>N/A                              | N/A<br>MR<br>N/A            |
| 11 | <b>Internal Hydrants</b>  |   |   |                             |
|    | <ul style="list-style-type: none"> <li>Size of riser/down-comer</li> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>  | 150 mm<br>01 No.<br>01 No.                                | Provided<br>Provided<br>Provided                    | MR<br>MR<br>MR              |
| 12 | <b>Yard Hydrants.</b>   |   |   |                             |
|    | <ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>  | 04 Nos.   | Provided  | MR                          |

|    |   |              |                      |     |
|----|---|--------------|----------------------|-----|
| 13 | <b>Pumping Arrangements.</b>  |              |                      |     |
|    | <ul style="list-style-type: none"> <li>• Ground Level <ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> <li>➤ Head of Main pump</li> <li>➤ Number of main pumps</li> <li>➤ Jockey Pump out put</li> <li>➤ Jockey pump head</li> <li>➤ Standby Pump out put</li> <li>➤ Standby Pump Head</li> <li>➤ Auto Starting/ Manual stopping</li> <li>➤ Pump House Access</li> </ul> </li> <li>• Terrace level <ul style="list-style-type: none"> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul> </li> </ul> | -            | -                    | -   |
|    |   | 2280 LPM     | Provided in Cineplex | MR  |
|    |   | 70 mts       | Provided in Cineplex | MR  |
|    |   | 02           | Provided in Cineplex | MR  |
|    |   | 480 LPM      | Provided in Cineplex | MR  |
|    |   | 70 mts       | Provided in Cineplex | MR  |
|    |   | 2280 LPM     | Provided in Cineplex | MR  |
|    |   | 70 mts       | Provided in Cineplex | MR  |
|    |   | Required     | Provided in Cineplex | MR  |
|    |   | Required     | Provided in Cineplex | MR  |
|    |   | ---          | ---                  | --- |
|    |   | 950 LPM      | Provided in Cineplex | MR  |
|    |   | 45 mts       | Provided in Cineplex | MR  |
|    |   | Required     | Provided in Cineplex | MR  |
|    |   | Required     | Provided in Cineplex | MR  |
| 14 | <b>Captive Water Storage for fire fighting.</b>   |              |                      |     |
|    | <ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>  | 2,00,000 Its | Provided in Cineplex | MR  |
|    |   | Required     | Provided in Cineplex | MR  |
|    |   | Required     | Provided in Cineplex | MR  |
|    |   | Required     | Provided in Cineplex | MR  |
|    |   | 40,000 Its   | Provided in Cineplex | MR  |
| 15 | <b>Exit Signage.</b>  | Required     | Provided             | MR  |
| 16 | <b>Provision of Lifts.</b>  |              |                      |     |
|    | <ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>   | N/A          | N/A                  | N/A |
|    |   | N/A          | N/A                  | N/A |
|    |   | N/A          | N/A                  | N/A |
|    |   | N/A          | N/A                  | N/A |
|    |   | N/A          | N/A                  | N/A |
| 17 | <b>Standby power supply</b>   | Required     | Provided (1000 KVA)  | MR  |
| 18 | <b>Refuge Area.</b>   |              |                      |     |

|    |  |          |   |     |
|----|--|----------|---|-----|
|    | ➤ Total Area   | N/A      | N/A   | N/A |
|    | ➤ Location   | N/A      | N/A   | N/A |
| 19 | <b>Fire Control Room</b>   |          |   |     |
|    | • Detector System Panel  | Required | Provided  | MR  |
|    | • Flow Switch Panel  | N/A      | N/A   | N/A |
|    | • PA System Panel  | N/A      | N/A   | N/A |
|    | • Batter backup  | N/A      | N/A   | N/A |
|    | • Building Floor Plans   | N/A      | N/A   | N/A |
| 20 | Special Fire Protection Systems for Protection of special Risks, if any: | Required | 02 ABC type fire extinguishers found provided near elect. panel | MR  |


The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F.6/DFS/MS/EH/2012/2326 dated 28-06-2012, renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

DFA is put up for approval & signature please.

DO (SZ)  
TAKK  
26/5/15

Signature of the Inspecting Officer  
Name M.K.CHATTOPADHYAY  
Designation: - Asstt. Div. Officer (M.Rd)



Handwritten signature and date '26/5' in blue ink.