

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110 001.**

E-mail:- cfohq.dlfire@nic.in

Fax:- 011-23412593


No. F.6/DFS/MS/GH/2015/ 52/986

Dated: 10/06/15

FIRE SAFETY CERTIFICATE

Certified that the Guest House **Gulnar Residency** located at 7A/46, WEA, Channa Market, Karol Bagh, New Delhi-110005 is comprised of Basement, Ground floor plus three upper floors using basement as hall/storage, ground floor as reception, office, shops & restaurant, first, second & third floor each having 05 guest rooms respectively (Total 15 guest rooms) was issued NOC by this department vide letter No.F.6/DFS/MS/GH/2012/2167 dated 19.06.2012 owned/ occupied by Sh. Sunil Kumar Gulati. The guest house building was re- inspected by the officers concerned of this department on 29.05.2015 in the presence of Sh. Gulshan Kumar (G.M) and found that the owner have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class residential w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on.....10/06/15.....at New Delhi.


(DR. G.C. MISRA)
CHIEF FIRE OFFICER
DELHI FIRE SERVICE
Ph:-011-23414333

Copy to:-

1. The Joint Commissioner of Police (Lic.)
1st floor, P.S., Defence Colony, New Delhi.
(Re. No.304/Joint C.P./Lic.(H), Dated 18.05.2015)
2. Sh. Sunil Kumar Gulati (Owner)
Guest House Gulnar Residency, 7A/46,
WEA, Channa Market, Karol Bagh, N.D-05.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The basement shall be used strictly as per the provisions of the building bye laws.
7. The owner/ occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

N/S

Basement, Ground Floor plus three upper floors.

INSPECTION REPORT

1. Name & address of the building : G.H Gulhar Residency, 7A/46, WEA, Channa Mkt, Kasol
 2. Type of Occupancy : Residential (Guest House) Bagh, N.D.-05.
 3. Type of Case : New Case/Renewal
 4. Details of Previous NOC : Letter No. F.G/DFS/MS/GH/2012/2167 Date 19.06.2012
 5. Fire Safety Directives letter No :
 6. Date of inspection : 29.05.2015
 7. Name of Inspecting Officer : D.O.S.K. Tomar & A.D.O.P.S. Dahiya
 8. Name and designation of officers
 From the building side : Sh. Gulshan Kumar (G.M)
 9. Year of Construction : 2010-11
 10. Applicant's letter No. : 304/Joint C.P./Lic.(H) dated 18.05.2015

| S. No. | Minimum Standards on fire prevention and fire safety U/R 33 | NBC/BBL Requirement | Provided at site | Remarks MR/NMR |
|--------|---|---------------------|---------------------------|----------------|
| 1. | Access to building | | | |
| | • Road width | Accessible | 09 mtr | MR |
| | • Gate width | - | 175 cms | MR |
| | • Width of internal road | - | - | - |
| 2. | Number, Width, Type & Arrangement of Exits | | | |
| | a. Number of staircases | | | |
| | • Upper Floors | One | One | MR |
| | • Basements | Two | Two | MR |
| | b. Width of staircases | | | |
| | • Upper Floor | 125 cms | 136 cms | MR, Old Case |
| | • Basements | - | 126 cms, 240 cms | - do - |
| | c. Protection of exits | | | |
| | • Fire check door | - | - | - |
| | • pressurization | - | - | - |
| | d. No. of continuous staircases to terrace | - | One | - |
| | e. Width of Corridor | - | 144 cms, 154 cms | - |
| | f. Door Size | - | 80 cms x 225 cms | - |
| 3. | Compartmentation | | | |
| | • Fire check door | - | - | - |
| | • Sealing of electrical shafts | - | Sealed | - |
| | • Fire Rating of shaft door | - | - | - |
| | • Water Curtain | - | - | - |
| | • Fire Dampers | - | - | - |
| 4. | Smoke Management System | | | |
| | • Basements | 30 a/c per hour | Exhaust Fans are Provided | MR |
| | • Upper floors | | Natural Ventilation | MR |

| | | | | |
|-----|---|-----------------------|------------|------------------------------|
| | | 12 a/c per hour | - | - |
| 5. | Fire Extinguishers | | | |
| | • Total numbers | Two at each floor | Provided | MR |
| | • Types | ABC, WCO ₂ | - do - | MR |
| | • IS marking | ISI marked | ISI Marked | MR |
| 6. | First-Aid Hose Reels | | | |
| | • Total numbers on each floor | One | Provided | MR |
| | • Length of hose reel hose | 30 m | - do - | MR |
| | • Nozzle diameter | 5 mm | - do - | MR |
| 7. | Automatic fire detection and alarming system | | | |
| | • Type of detectors | - | - | - |
| | • Location of Main Panel | - | - | - |
| | • Location of Repeater Panel | - | - | - |
| | • Alternate source of power | - | - | - |
| | • Hooters' Location | - | - | - |
| 8. | MOEFA | | | |
| | | Required | Provided | MR |
| 9. | Public Address System | | | |
| | | - do - | - do - | MR |
| 10. | Automatic Sprinkler System | | | |
| | • Basement | NIR | Provided | MR, Area less than 200 sq. m |
| | • Upper Floor | - | - | - |
| | • Sprinkler above false ceiling | - | - | - |
| 11. | Internal Hydrants | | | |
| | • Size of riser/down-comer | - | - | - |
| | • Number of hydrants per floor | - | - | - |
| | • Hose Box | - | - | - |
| 12. | Yard Hydrants | | | |
| | • Total number of hydrants | - | - | - |
| | • Hose Box | - | - | - |
| 13. | Pumping Arrangements | | | |
| | • Ground Level | | | |
| | ➤ Discharge of main Pump | - | - | - |
| | ➤ Head of Main pump | - | - | - |
| | ➤ Number of main pumps | - | - | - |
| | ➤ Jockey Pump out put | - | - | - |
| | ➤ Jockey pump head | - | - | - |
| | ➤ Standby Pump out put | - | - | - |
| | ➤ Standby Pump Head | - | - | - |
| | ➤ Auto Starting/Manual stopping | - | - | - |
| | | - | - | - |

| | | | | |
|------------|---|----------|--------------------|---------|
| | <ul style="list-style-type: none"> ➤ Pump House Access • Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump | - | - | - |
| | | | | |
| | | 450LPM | 450LPM | MR |
| | | 30M | 30M | MR |
| | | Required | Provided | MR |
| | | - | - | - |
| 14. | Captive Water Storage for fire fighting | | | |
| | <ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity | - | - | - |
| | | - | - | - |
| | | - | - | - |
| | | - | - | - |
| | | 5000 Ltr | 10000 Ltr | MR |
| 15. | Exit Signage. | Required | Provided | MR |
| 16. | Provision of Lifts. | | | |
| | <ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage | - | - | No Lift |
| | | - | - | - do - |
| | | - | - | - do - |
| | | - | - | - do - |
| | | - | - | - do - |
| 17. | Standby power supply | Required | D.G. Set of 125KVA | MR |
| 18. | Refuge Area. | | | |
| | <ul style="list-style-type: none"> ➤ Total Area ➤ Location | - | - | - |
| | | - | - | - |
| 19. | Fire Control Room | | | |
| | <ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel • PA System Panel • Batter backup • Building Floor Plans | - | - | - |
| | | - | - | - |
| | | - | - | - |
| | | Required | Provided | MR |
| | | - | - | - |
| 20. | Special Fire Protection System for Protection of special Risks, if any: | - | - | - |

18

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.


In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. F.6/NFS/MS/CH/2012/2167 dated 19.06.2012 renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.


S.K. Tomar
5/6/15

Signature of Inspecting Officer

Name S.K. Tomar

Designation Divisional Officer


P.S. Dahiya
19/06/15

Signature of Inspecting Officer

Name P.S. Dahiya

Designation Asstt. Divisional Officer

