

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001**

Fax: 23412593, E-mail: [cfohq.dlfire@nic.in](mailto:cfohq.dlfire@nic.in), Tel:- 011-23414333

No. F6/DFS/MS/School/2015/1009


Dated: 15/6/15

**FIRE SAFETY CERTIFICATE**

Certified that **St. Vincent Pallotti School located at L-1501/9, Church Colony, Sangam Vihar, New Delhi-110062** comprised of basement, ground plus one upper floor Owned/Occupied by St. Vincent Pallotti School was granted Fire Safety Certificate by this department vide letter No. F6/DFS/MS/School/2012/1727 dated 11/05/2012. The school building was re-inspected by the officer concerned of this department on 04.06.2015 in presence of Fr. George Jacob SAC, Manager of the school and found that the School management have deemed complied with the fire prevention and fire safety requirements in accordance with the Directorate of Education circular No. 262-362 dated 17-01-2005 and that the school building is fit for occupancy class "Educational" with effect from the date of issue of this certificate for a period of three years, subject to compliance of the under mentioned conditions.

Issued on 15/6/15 at New Delhi by.

  
(Dr. G.C. MISRA)  
CHIEF FIRE OFFICER

92   
15/6/15

Copy to: -

1. The Dy. Director ( Education), Govt. of NCT of Delhi, Defence Colony, New Delhi.
2. The Principal, St. Vincent Pallotti School, L-1501/9, Church Colony, Sangam Vihar, New Delhi-110062.

**Conditions for the validity of fire safety Certificate**

1. All the Fire Safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities non-functional shall be the responsibility of the management.
2. Building Sanctioning Authority may verify any deviation with regard to the construction/occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
3. The staff shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
4. The Basement shall be used strictly as per the provisions of Building Bye Laws.
5. The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

## INSPECTION REPORT

1. Name & address of the building : St. Vincent Pallotti School, L-1501/9, Church Colony, Sangam Vihar, New Delhi-110062
2. Type of Occupancy : Educational
3. Type of Case : renewal
4. Details of previous NOC : F6/DFS/MS/School/2012/1727 dated 11/05/2012
5. Fire Safety directives letter No : Directorate of Education circular No. 262-362 dated 17-01-2005.
6. Date of inspection : 04.06.2015
7. Name of the Inspecting Officers : M.K.Chattopadhyay, ADO(M.Rd)
8. Name and designation of officers  
from the building side : Fr. George Jacob SAC, Manager
9. Year of Construction : 2003
10. Applicant's letter No. : Nil dated 17.05.2015.

St. Vincent Pallotti School is comprised of basement, ground and first floor.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> </ul>	06 mts	Provided	MR
	<ul style="list-style-type: none"> <li>• Gate width</li> </ul>	4.5 mts	Provided	MR
	<ul style="list-style-type: none"> <li>• Width of internal road</li> </ul>	N/A	N/A	N/A
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases	-----	-----	-----
	<ul style="list-style-type: none"> <li>• Upper Floors</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	02	02	MR
	b. Width of staircases	-----	-----	-----
	<ul style="list-style-type: none"> <li>• Upper Floors</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	1.5 mts or less & 0.75 mt	1.54 mts & 1.54 mts	MR
	c. Protection of exits	-----	-----	-----
	<ul style="list-style-type: none"> <li>• Fire check door</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Pressurization</li> </ul>	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	N/A	N/A	N/A
	g. Width of Corridor	1.5 mts	Provided	MR
	h. Door Size	1.0 mts	Provided	MR
3	<b>Compartmentation.</b>			

M/b

	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4	<b>Smoke Management System.</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> <li>• Upper floors</li> </ul>	30 a/c per hour	Exhaust fan provided	MR
		12 a/c per hour	N/A	N/A
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	08 nos.	Provided	MR
		ABC W.CO <sub>2</sub> type	Provided	MR
		ISI marked	Provided	MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> <li>• Nozzle diameter</li> </ul>	01	Provided	MR
		30 m	Provided	MR
		5 mm	Provided	MR
7	<b>Automatic fire detection and alarming system</b>	<b>Not required</b>		
	<ul style="list-style-type: none"> <li>• Type of detectors</li> <li>• Location of Main Panel</li> <li>• Location of Repeater Panel</li> <li>• Alternate source of power</li> <li>• Hooters' Location</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
8	<b>MOEFA</b>	N/A	N/A	N/A
9	<b>Public Address System.</b>	Required	Provided	MR
10	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> <li>• Upper Floor</li> <li>• Sprinkler above false ceiling</li> </ul>	Required	Provided	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> <li>• Number of hydrants per floor</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A

16

	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
13	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>Ground Level</li> </ul>	---	----	-----
	<ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Head of Main pump</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Number of main pumps</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey Pump out put</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey pump head</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Standby Pump out put</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Standby Pump Head</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Auto Starting/ Manual stopping</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Pump House Access</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Terrace level</li> </ul>	----	-----	-----
	<ul style="list-style-type: none"> <li>➤ Discharge of pump</li> </ul>	450 LPM	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Head of the pump</li> </ul>	40 mts	Provided	MR
	<ul style="list-style-type: none"> <li>➤ Power Supply</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Auto Starting of pump</li> </ul>	N/A	N/A	N/A
14	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Draw-off connection</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Fire service inlet</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Access to tank</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Overhead Tank capacity</li> </ul>	5000 lts	Provided (15,000 lts)	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>	<b>Not Applicable</b>		
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Pressurization of Lift lobby</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Communication In lift Car</li> </ul>	N/A	N/A	N/A

198

	<ul style="list-style-type: none"> <li>Fireman's Grounding Switch</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Lift Signage</li> </ul>	N/A	N/A	N/A
17	<b>Standby power supply</b>	N/A	N/A	N/A
18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	<ul style="list-style-type: none"> <li>Detector System Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Flow Switch Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>PA System Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Batter backup</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Building Floor Plans</li> </ul>	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	01 CO <sub>2</sub> type fire extinguisher is provided near elect. Panel.	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F6/DFS/MS/School/2012/1727 dated 11/05/2012, renewal under the Directorate of Education circular No. 262-362 dated 17-01-2005 is recommended.

DFA is put up for approval & signature please



*[Handwritten Signature]*  
 Signature of the Inspecting Officer  
 Name (M.K. CHATTOPADHYAY)  
 Designation: - Assistant Divisional Officer

DO(SZ)

DCFO(SZ)

*[Handwritten signatures and dates]*  
 10/6/15  
 10/6/15