

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**

**HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110 001**

NO. *F6/DFS/MS/EH/2015/S2/1177*

Dated: *06/07/15*

**FIRE SAFETY CERTIFICATE**

Certified that M/S The Fatty bao (A Division of Olive Cafés South Pvt. Ltd.) Restaurant at Sangam Courtyard at Plot No.9, Sector No.9, R.K.Puram, New Delhi 110022, located at second floor of the building comprised of three basement, ground plus three upper floors owned/occupied by Olive Cafés South Pvt. Ltd. have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules,2010 and verified by the officers concerned of this department on dated 27.06.15 in the presence of Sh.Ankit Kumar (Interior Designer) and that the building is fit for occupancy class "Assembly" Restaurant with effect from *06/07/15* for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules,2010.

Issued on *06/07/15* at New Delhi by



(Dr.G.C.Misra)

Chief Fire Officer

T.No.011-23414333



Copy to:-1. Authorized Signatory, M/S The Fatty bao (A Division of Olive Cafés South Pvt. Ltd.)  
Restaurant at Sangam Courtyard, Sector No.9, R.K.Puram, New Delhi-110022.

2. Dy. Health Officer, SDMC, South Zone, Aurbindo Marg, Green Park, New Delhi.

**Conditions for the validity of fire safety certificate are as under:-**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate, six month prior to its expiry.

### INSPECTION REPORT

1. Name & address of the building : M/S The Fatty bao (A Division of Olive Cafés South Pvt. Ltd.) at Sangam Courtyard Plot No.9, Sector No.9, R.K.Puram, New Delhi-22.
2. Building is comprised of : Three Basement +Ground +Two upper floors + Terrace floor (Restaurant at 2<sup>nd</sup> floor).
3. Type of Occupancy : Assembly Building (Restaurant).
4. Type of Case : New Case.
5. Details of Previous NOC : Nil.
6. Fire Safety direction letter No : F.6/DFS/MS/BP/2010/1304, Dated 04.05.2010.
7. Date of Inspection : 27.06.2015.
8. Name of the Inspecting Officers: : Atul Garg(Dy.CFO) & Vedpal (ADO)
9. Name and designation of Officer from the building side : Sh.Ankit Kumar (Interior Designer) .
10. Year of Construction : 2014.
11. Applicant's letter No : No.Nil, dated 25.06.2015.

S.No	Minimum Standards on fire prevention and fire safety U/R-33	Requirement	Provided at Site	Remarks MR/NMR
1	Access to building			
	Road width	12 m	30m	MR
	Gate width	6m	6m	MR
	Width of internal road	6m	6m	MR
2	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases	--		
	Upper Floor(for mall only)	02nos.	02nos.	MR
	Basement	N.A.	N.A	N.A
	B. Width of Staircases	-		
	Upper Floor	02m(each)	02m(each)	
	Basement	N.A.	N.A	N.A
	c. Protection of exits	Required	Provided	MR
	Fire check door	Required	Provided	MR
	Pressurization	Required	Provided	MR
	e. No. of continuous staircases to terrace floor.	02nos.	02nos.	MR
	g. Width of Corridor	2m	2m	MR
	h. Door Size	2m/1m	1no=2m,2nos=1m	MR
3	Compartmentation			
	Fire check door	Required	Provided	MR
	Sealing of electrical shafts	Required	Provided	MR
	Fire rating of shaft door	01hr.	01hr.	MR
	Water curtain	N.A.	N.A	N.A
	Fire Dampers	Required	Provided	MR
4	Smoke Management System. (Managed by mall itself)			
	Basement	30a/c per hour	Provided	MR
	Upper floor	12 a/c per hour	Provided	MR
5.	Fire Extinguisher			
	Total numbers	06 nos.	06 nos.	MR
	Types	WCO <sub>2</sub> , CO <sub>2</sub> & ABC Type	ABC Type	MR
	IS marking	ISI marked	ISI marked	MR
6	First-aid-Hose Reels.			
	Total numbers near restaurant	02 nos.	02nos.	MR
	Length of hose reel hose	30m	30m	MR
	Nozzle diameter	5mm	5mm	MR

7	Automatic fire detection and alarming system. (Managed by mall itself)			
	Type of detectors	Smoke & Heat	Smoke & Heat	MR
	Location of main panel	Ground Floor	Ground Floor	MR
	Location of repeater panel	Fire Control Room	FCR	MR
	Alternate source of power	Required	Provided	MR
	Hooters	On each floor	Provided	MR
8	MOEFA	Required	Provided	MR
9	Public address System.	Required	Provided	MR
10	Automatic Sprinkler System. (Fire fighting system common for whole complex)			
	Basement	N.A.	N.A	N.A
	upper floor	Required	Provided	MR
	sprinkler above false ceiling	Required	Provided	MR
11	Internal Hydrants (Fire fighting system common for whole complex)			
	size of riser/down-comer	100mm	100mm	MR
	Number of hydrants near restaurant	02 nos.	02nos.	MR
	Hose Box	02 nos.	02nos.	MR
12	Yard Hydrants.			
	Total number of hydrants	N.A.	N.A	N.A
	Hose Box	N.A.	N.A	N.A
13	Pumping Arrangements. (Fire fighting system common for whole complex)			
	➤ Ground Level	-	-	-
	➤ Discharge of main Pump	2850lpm(Two)	2850lpm(Three)	MR
	➤ Head of Main Pump	70m(Two)	70m(Two)40m(1)	MR
	➤ Number of main pumps	02nos.	03nos.	MR
	➤ Jockey pump out put	180 LPM(Two)	180LPM(Two)	MR
	➤ Jockey pump head	70m	70m	MR
	➤ Standby pump out put	2850 LPM	2850LPM	MR
	➤ Standby pump Head	70m	70m	MR
	➤ Auto Starting /Manual stopping	Required	Provided	MR
	➤ Pump House Access	Required	Provided	MR
	➤ Terrace Level	N.A	N.A	N.A.
	➤ Discharge of pump	N.A.	N.A	N.A
	➤ Head of the Pump	N.A.	N.A	N.A.
	➤ Power supply	N.A.	N.A.	N.A
	➤ Auto Starting of pump	N.A.	N.A.	N.A
14	Captive Water Storage for Fire Fighting. (Fire fighting system common for whole complex)			
	Underground tank capacity	200000Liters	Provided	MR
	Draw-off connection	Required	Provided	MR
	Fire service inlet	Required	Provided	MR
	Access to tank	Required	Provided	MR
	Overhead Tank capacity	20000Liters	Provided	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	Pressurization of Lift Shaft	Required	Provided	MR
	Pressurization of Lift lobby	Required	Provided	MR
	Communication in lift car	Required	Provided	MR
	Firemen's grounding switch	Required	Provided	MR
	Lift Signage	Required	Provided	MR

M/S The Fatty bao (A Division of Olive Cafes South Pvt. Ltd.) Restaurant at Sangam Courtyard.

17	Standby power supply	Required	625KVA(Two)	MR
18	Refuge Area.			
	Total area	N.A.	N.A.	N.A.
	Location	N.A.	N.A.	N.A.
19	Fire Control Room (Fire fighting system common for whole complex)			
	Detector system panel	N.A.	N.A.	N.A.
	Flow switch panel	N.A.	N.A.	N.A.
	PA system panel	N.A.	N.A.	N.A.
	Battery backup	N.A.	N.A.	N.A.
	Building Floor Plans	N.A.	N.A.	N.A.
20	Special Fire Protection systems for protection of special Risks, if any:	N.A.	N.A.	N.A.

The fire protection systems provided in the building were test checked at random and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Signature of the Inspecting Officer

Name: Atul Garg

Designation: Dy. Chief Fire Officer

Signature of the Inspecting Officer

Name: Vedpal

Designation: Assistant Divisional Officer

