

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

Fax: 23412593, E-mail: [cfohq.dlfire@nic.in](mailto:cfohq.dlfire@nic.in), Tel:- 011-23414333

No. F6/DFS/MS/School/2015/32/1652

Dated: 16/10/15

**FIRE SAFETY CERTIFICATE**

Certified that **Bal Vaishali Public School** located at **K-320, Jaitpur, Badarpur, New Delhi-110044** comprised of basement, ground plus two upper floors was granted NOC by this department vide letter No. F.6/DFS/MS/2006/2626 dated 15.09.2006 and school building was re-inspected by the officer concerned of this department on 01.10.2015 in presence of Mrs. Anju Sharma, Principal of the school and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with the Directorate of Education circular No. 262-362 dated 17-01-2005 and that the school building is fit for occupancy class "Educational" with effect from the date of issue of this certificate for a period of three years, subject to compliance of the under mentioned conditions.

Issued on 16/10/15 at New Delhi by.

  
(Dr. G.C. MISRA)  
CHIEF FIRE OFFICER

Copy to: -

1. The Principal, Bal Vaishali Public School, K-320, Jaitpur, Badarpur, New Delhi-110044
2. The Directorate of Education, Old Secretariat, GNCT of Delhi, New Delhi-110006.

**Conditions for the validity of fire safety certificate**

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk & responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviation w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner/occupier shall submit a declaration every year in form 'K' Provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

## INSPECTION REPORT

1. Name & address of the building : Bal Vaishali Public School, K-320, Jaitpur, Badarpur, New Delhi-110044
2. Type of Occupancy : Educational
3. Type of Case : renewal
4. Details of previous NOC : F.6/DFS/MS/2006/2626 dated 15.09.2006
5. Fire Safety directives letter No : Directorate of Education circular No. 262-362 dated 17-01-2005
6. Date of inspection : 01.10.2015
7. Name of the Inspecting Officers : M.K.Chattopadhyay, ADO(M.Rd)
8. Name and designation of officers  
from the building side : Mrs. Anju Sharma, Principal
9. Year of Construction : 2006
10. Applicant's letter No. : nil dated 18.08.2015

School building is comprised of Basement, ground and two upper floors.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	06 mts	Provided	MR
	• Gate width	4.5 mts	Directly accessible from the road	MR
	• Width of internal road	N/A	N/A	N/A
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases	-----	-----	-----
	• Upper Floors	02	02	MR
	• Basements	02	02	MR
	b. Width of staircases	-----	-----	-----
	• Upper Floors	1.5 mts or less & 0.75 mt	1.60 mts, 1.25 mt.	MR
	• Basements	1.5 mts or less & 0.75 mt	1.23 mts, 1.20 mt.	MR
	c. Protection of exits	N/A	N/A	N/A
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	02	02	MR
	g. Width of Corridor	1.5 mts.	provided	MR
	h. Door Size	1.0 mt.	Provided	MR
3	<b>Compartmentation.</b>			



	<ul style="list-style-type: none"> <li>• Fire check door</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Sealing of electrical shafts</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Fire Rating of shaft door</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Water Curtain</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Fire Dampers</li> </ul>	N/A	N/A	N/A
4	<b>Smoke Management System.</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	30 a/c per hour	Exhaust fan provided	MR
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	12 a/c per hour	N/A	N/A
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> </ul>	08 nos.	Provided	MR
	<ul style="list-style-type: none"> <li>• Types</li> </ul>	ABC type	Provided	MR
	<ul style="list-style-type: none"> <li>• IS marking</li> </ul>	ISI marked	Provided	MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> </ul>	01	Provided	MR
	<ul style="list-style-type: none"> <li>• Length of hose reel hose</li> </ul>	30 m	Provided	MR
	<ul style="list-style-type: none"> <li>• Nozzle diameter</li> </ul>	5 mm	Provided	MR
7	<b>Automatic fire detection and alarming system.</b>	<b>Not required</b>		
	<ul style="list-style-type: none"> <li>• Type of detectors</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Location of Main Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Location of Repeater Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Alternate source of power</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Hooters' Location</li> </ul>	N/A	N/A	N/A
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System.</b>	N/A	N/A	N/A
10	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>• Basement</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Upper Floor</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>• Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> </ul>	01	Provided	MR
	<ul style="list-style-type: none"> <li>• Number of hydrants per floor</li> </ul>	01	Provided	MR
	<ul style="list-style-type: none"> <li>• Hose Box</li> </ul>	01	Provided	MR

12	<b>Yard Hydrants.</b>			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	<b>Pumping Arrangements</b>			
	• Ground Level	---	----	-----
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level	----	-----	-----
	➤ Discharge of pump	450 LPM	Provided	MR
	➤ Head of the pump	40 mts	Provided	MR
	➤ Power Supply	N/A	N/A	N/A
	➤ Auto Starting of pump	Required	Provided	MR
14	<b>Captive Water Storage for fire fighting</b>			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	5,000 Its	Provided	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>	<b>Not Applicable</b>		
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A

	• Lift Signage	N/A	N/A	N/A
17	<b>Standby power supply</b>	N/A	N/A	N/A
18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	01 ABC type fire extinguisher is provided near elect. Panel.	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F.6/DFS/MS/2006/2626 dated 15.09.2006, renewal under the Directorate of Education circular No. 262-362 dated 17/01/05 is recommended.

DFA is put up for approval & signature please



Handwritten signature in blue ink, with the number 5/19 written below it.

Handwritten signature in blue ink, dated 1/10/15.

Signature of the Inspecting Officer  
Name (M.K. CHATTOPADHYAY)  
Designation: - Assistant Divisional Officer

DO (SZ)