

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001


No. F6/DFS/MS/2016/SZ/ 1777

Dated: 09/12/16

FIRE SAFETY CERTIFICATE

Certified that the **JSS Spiritual & Cultural Centre**, Plot No. 18 & 19, Sector-VI, Pushp Vihar, Saket, New Delhi, comprised of Basement, Ground + 03 upper floors Owned/Occupied by Jagadguru Sri Veerasimhasana Math was granted FSC by this department vide letter No. F6/MS/DFS/2013/74 dated 14.03.2013. The premises was re-inspected by the officer concerned of this department on 11.11.2016 in the presence of Prof. Nagraj M (Manager) and found that the said building/premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class "**Assembly Building, Group-D**" (Spiritual Education cum Residential) with effect from 09/12/16 2016 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 09/12/16 at New Delhi by


Vipin Kental
Chief Fire Officer
Ph.: 011-23412225

Copy to: -

1. The Manager, JSS Spiritual & Cultural Centre,
Plot No. 18 & 19, M.B. Road, Sector.-VI, Saket, New Delhi-110017
2. The Executive Engineer (Bldg.), Building Department,
S.D.M.C, Civic Center, Minto Road, New Delhi-110002

Conditions for the validity of Fire Safety Certificate

1. All the fire safety and means of escape facilities shall be maintained in good working condition at all time. Any lapse rendering the fire safety or means of evacuation facilities non-functional shall be the responsibility of the management.
2. Building Sanctioning authority may verify any deviation with regard to construction/occupancy in the building. In case of any deviation, the fire safety certificate stands null & void.
3. The staff shall be trained for operating fire fighting system and mock evacuation drill be conducted at regular interval and record be maintained.
4. The basement shall be used strictly as per the provisions of Building Bye Laws.
5. The Owner/Occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules, 2010. The form is available on www.dfs.delhigovt.nic.in.
6. The water capacity of 50,000 Ltr shall always remain available in the swimming pool for firefighting purpose all the time.
7. The Owner/Occupier shall apply for renewal of this Fire Safety Certificate to the Director in the form 'J' [sub rule (1) of rule 37] along with copy of this certificate, six months prior to its expiry. The form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1	Name & Address of the Building	JSS Spiritual & Cultural Centre, Sri Suttur Bhawan, Plot No-18 &19, Sec-VI, Pushp Vihar, Saket, ND-17		
2	Type of Occupancy	Assembly Building "Group-D" (Spiritual Education cum Residential)		
3	Building Comprised of	Basements, Ground plus three upper floors		
4	Type of Case	Renewal		
5	Details of Previous NOC	F.6/DFS/MS/2013/74 dated 14.03.2013		
6	Fire Safety Directives Letter No	F.6/DFS/MS/BP/2007/2869 dated 04.10.2007		
7	Date of Inspection	11/11/2016		
8	Name of the Inspecting Officers	ADO R.N. Singh		
9	Name & Designation of Officers from the building side	Prof. Nagraj M (Manager)		
10	Year of construction	2012		
11	Applicant letter No.	ATN/ire/Sake/15-16/2 Dt. 14.10.2016		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC Dt. 14/03/2013 requirements	Provided at Site	Remarks MR/NMR
1	Access to Building.			
	1. Road width	12 Mts.	12 Mts.	MR
	2. Gate width	Required	5 Mts.	MR
	3. Width of internal road	NA	NA.	NA
2	Number, width, type and arrangements of exits.			
	a. Number of Staircase			
	1. Upper floors	Two	Two	MR
	2. Basement floor	Two	Two	MR
	b. Width of Staircase			
	1. Upper floors	Required	1.20m & 1.08m	MR (old case)
	2. Basement floor	Required	1.20m & 1.08m	MR (old case)
	c. Protection of exits			
	1. Fire check door	Required	Provided	MR
	2. Pressurization	NA	NA	NA
	d. No. of continuous staircase to terrace	Two	Two	MR
	e. Width of corridor	NA	NA	NA
	f. Door size	1.25 m	1.25 m	MR
3	Compartmentation.			
	1. Fire check door.	NA	NA	NA
	2. Sealing of electrical shafts.	Required	Provided	MR
	3. Fire rating of shaft door.	NA	NA	NA
	4. Water curtain	NA	NA	NA
	5. Fire dampers.	Yes	Provided	MR
4.	Smoke Management system.			
	1. Basement	Required	Exhaust fan provided	MR
	2. Upper floors	Required	Exhaust fan provided	MR
5.	Fire Extinguishers.			
	1. Total numbers	Fire Extinguisher	25 Nos.	MR
	2. Types	ISI Marked	W. Co2- 20, Co2- 05	MR
	3. ISI Marking	ISI Marked	Yes	MR
6.	First Aid Hose Reels.			
	1. Total numbers on each floor.	Hose reel	Two	MR
	2. Length of hose-reel hose.		30 m	MR
	3. Nozzle Diameter		05 mm	MR

Renewal

JSS Spiritual & Cultural Centre, Saket.

7	Automatic Fire Detection and Alarming system.			
	1. Type of detectors	Required	Smoke	MR
	2. Location of Main Panel	Required	Basement	MR
	3. Location of Repeater Panel	Required	Basement	MR
	4. Alternate source of power	Required	DG Set	MR
	5. Hooter's location	Required	Every floor	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	NA	NA	NA
10.	Automatic Sprinkler System			
	1. Basement	Required	Provided	MR
	2. Upper floors	NA	NA	NA
	3. Sprinkler above false ceiling	NA	NA	NA
11.	Internal Hydrants.			
	1. Size of Riser/Down-comer	Required	150 mm	MR
	2. Number of Hydrant per floor	Required	2 Nos.	MR
	3. Hose box.	Required	2 Nos.	MR
12.	Yard Hydrants.			
	1. Total number of hydrants.	Required	5 Nos.	MR
	2. Hose box.	Required	5 Nos.	MR
13.	Pumping arrangements.			
	a) Ground Level			
	➤ Discharge of main pump.	2280 LPM	2280 LPM	MR
	➤ Head of main pump.	70 mtr	70 mtr	MR
	➤ Number of main pumps.	One	One	MR
	➤ Jockey Pump output.	180 LPM	180 LPM	MR
	➤ Jockey Pump head.	60 m	60 m	MR
	➤ Standby Pump output.	2280 LPM	2280 LPM	MR
	➤ Standby Pump head.	70 mtr	70 mtr	MR
	➤ h) Auto Starting/Manual Stopping.	Required	Provided	MR
	b) Terrace Level			
	➤ Discharge of pump.	900 LPM	900 LPM	MR
	➤ Head of pump.	40 mtr	40 mtr	MR
	➤ Power supply.	Required	Provided	MR
	➤ d) Auto starting of pump.	N/A	NA	NA
14.	Captive water storage for Fire Fighting.			
	1. Underground tank capacity.	Required	50000 Ltr.	MR
	2. Draw-off connection.	NA	Provided	MR
	3. Fire Service Inlet.	Required	Provided	MR
	4. Access to tank.	NA	Provided	MR
	5. Overhead tank capacity.	10,000 Ltr.	10,000 Ltr.	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	1. Pressurization of lift shaft.	NA	NA	NA
	2. Pressurization of lift lobby.	NA	NA	NA
	3. Communication in lift car.	Required	Provided	MR
	4. Fireman's switch.	Required	Provided	MR
	5. Lift signage.	Required	Provided	MR
17	Standby Power Supply	Required	DG Set Provided	MR
18.	Refuge Area			
	1. Total area	NA	NA	NA
	2. Location	NA	NA	NA

Renewal

JSS Spiritual & Cultural Centre, Saket.

19. Fire Control Room.			
1. Detector System Panel.	Required	Provided	MR
2. Flow Switch Panel.	NA	NA	NA
3. PA system Panel.	NA	NA	NA
4. Battery backup	Required	Provided	MR
5. Building floor plan	NA	NA	NA
20. Special Fire Protection System for the Protection of special Risk, if any :			NA
<p>The Fire protection systems provided in the building were checked and found functional at the time of inspection. The shortcomings communicated vide letter no. F.6/DFS/MS/2016/977 dated 18.04.2016 have been rectified.</p> <p>In view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the Fire Safety Certificate issued vide letter No. F.6/DFS/MS/2013/74 dated 14.03.2013, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended</p> <p>Accordingly, DFA is put up for approval and signature please.</p>			
			<p><i>[Signature]</i> 19/11/16</p> <p>Signature of the Inspecting Officer Name : R.N. Singh Designation: ADO</p>

Renewal

JSS Spiritual & Cultural Centre, Saket.

Received on 24/11/16

Div. Officer (SD)

[Signature]
24/11/16

Do(S)471
25/11/16

dy. (PO/CS)

[Signature]
26/11



426/Ch S2
29/11/16.

CFO (S)

m. j. cell

FT/M.

Ue
28/11