FORM 'H'

FORM FOR ISSUING FIRE SAFETY CERTIFICATE

[Refer sub - rule (1) of rule 35]

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE

NEW DELHI

No. F6 DF8 ans Cinema [2016 1775

Dated: 8/12/16

FIRE SAFETY CERTIFICATE

Issued on 8. 1.2.1.6.... at New Delhi by.

Chief Fire Officer Delhi Fire Service

Copy to:

1. Sh. Om Shiv Sharma (G.M. Cinema) PVR Ltd., (Audi 1 - 6), Pacific Mall, Subhash Nagar, New Delhi

2. Sh. Ravindra Singh SDM (HQ-I/DDMA) GNCT of Delhi, Old Middle School Complex, Rampura, Delhi – 110035

Following fire safety directives must be adhered to:-

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 3. The trained staff should be available round the clock.
- 4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
- 6. Basement shall be used as per building bye laws.
- 7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
- 8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1. Name & address of the building: PVR Ltd., (Audi 1 - 6), Pacific Mall, Subhash Nagar, New Delhi

2. Type of Occupancy : (Assembly D – 6)

3. Type of Case : Renewal

4. Details of previous NOC : F6/DFS/MS/Cinema/2015/2115 dated 16/09/15

5. Fire Safety directives Letter No.: F6/DFS/MS/BP/2008/961 dated 07-04-2008 for the Mall

6. Date of inspection : 16-11-2016

7. Name of the Inspecting Officer: DO (West) ADO (WO)

8. Name and designation of Officer

from the building side : Sh. Om Shiv Sharma (G.M. Cinema)

9. Year of Construction : 2010

10. Applicant's letter No. : F.79/DDMA)(W)LCT/PVR(S.N.)/2015/03 dated 12/10/15

S. No. 1.		Minimum Standards on fire revention and fire safety U/R 33	BBL Requirement	Provided at s		emarks R/NMR	
1.	AU	cess to building					
		Road width	60 m	Provided	MR		
		Gate width	6 m	Provided	MR		
	• Width of internal road		6 m	Provided	MR	MR	
2.	Nu	umber, Width, Type & Arrangement of Exits					
	a.	Number of staircases					
		• Upper Floors	04nos	04 nos Provided		1.100	
		• Basement	NA	NA		M/R	
	b.	The state of the s		INA		NA	
		 Upper Floors 	1.5m	1x140 cm, 1x145cm 1x142 cm, varyin 1x225/170 cm Pro	g	MR	
,		 Basement 	NA	NA NA	vided	NA	
	C.	Protection of exits				1111	
		Fire check door	Required	Provided	M.R.		
		 Pressurization 	NA	NA	NA		
	d.	No. of continuous staircases to terrace	Required	Provided	M.R.		
	e.	Width of Corridor	NA	NA	NA		
	f.	Door size	3 exits in each Audi	3 exits in each	M.R.		
	Com	partmentation.	Audi Provided on With Mall				
	9	Fire check door	Required	Provided	M.R.		
		Sealing of electrical shafts	Required	Provided	M.R.		
	0	Fire Rating of shaft door	Required	Provided	M.R.		
	0	Water Curtain	Required	Provided	M.R.		
	0	Fire Dampers	Required	Provided	M.R.	-	
	Smol	ke Management System.	Common With Ma	0.3520	1,1,1(,		
	0	Basements	30 a/c per hour	Provided	M.R.		
		Upper floors	12 a/c per hour	Provided	M.R.		

N-193

5.	Fire Extinguishers				
	Total numbers	03 nos. each Audi	Provided 03	M.R	
	Types	ABC & CO ₂	nos. each Audi	IVI.IX	
	IS marking		Provided	M.R	
		ISI marked	Provided	M.R	
6.	First-Aid Hose Reels.	02: 4 1:14 4	00: 1:1:1:1		
	 Total numbers on each floor 	02 in Audi 1 to 4	02 in Audi 1 to 4	M.R	
	 Length of hose reel hose 	01 in Audi 5 & 6 30 m required	01 in Audi 5 & 6 Provided	M.R	
	Nozzle diameter	5 mm	Provided	M.R	
7.	Automotic five detection and alex		Provided	IVI.R	
/.	Automatic fire detection and alar		D 11 1	1.67	
	• Type of detectors	Smoke & Beam detector	Provided	M.R	
	 Location of Main Panel 	Ground floor	Provided	M.R	
	 Location of Repeater Panel 	Ground floor	Provided	M.R	
	 Alternate source of power 	Required	Provided	M.R	
	Hooter's Location	Required	Provided	M.R	
8.	MOEFA	Required	Provided	M.R	
9.		•			
10.	Public Address System Automatic Sprinkler system	Required	Provided	M.R	
10.	Automatic Sprinkler system				
	• Basement	Required at Mall	Provided	M.R	
	Upper Floor	Required at Cinema	Provided	M.R	
	 Sprinkler above false ceiling 	Required	Provided	M.R	
11.	Internal Hydrants				
	Size of riser/down-comer	02 in Audi 1 to 4	02 in Audi 1 to 4	M.R.	
		01 in Audi 5 & 6	01 in Audi 5 & 6		
	 Number of hydrants per floor 	Required	Provided	M.R	
	Hose Box			M:R	
12.	Yard Hydrants.	10 Required 10 Provided M.R			
4	 Total number of hydrants 	13 of Mall	13 Provided	M.R	
	Hose Box	13 of Mall	13 Provided	M.R	
13.	Pumping Arrangements.	Comi	non with Mall		
20	Ground Level				
, · · ·	Discharge of main pump	2850 lpm	2850 lpm Provided	MR	
	Head of Main pump	60 m	60 m Provided	MR	
Y 14	Number of main pumps	2	2 Provided	MR	
	Jockey Pump out put	180 lpm	180 lpm Provided	MR	
	Jockey pump head	60 m	60 m Provided	MR	
2	Standby pump out put	2850 lpm	2850 lpm Provided	MR	
	> Standby pump Head	60 m	60 m Provided	MR	
	Auto Starting/Manual stopping	Required	Provided	MR	
y.	Pump House Access	Required	Provided	MR	
	Terrace level	required	TOVIGO	1711	
	Discharge of pump	450 lpm	450 lpm Provided	MR	
	> Head of the pump	30 m	30 m Provided	MR	

	> Power supply	Required	Provided	MR	
	> Auto Starting of pump	Required	Required Provided		
14.	Captive Water Storage for fire	fighting.	Common With Mall		
	Underground tank capacity	02 lac litrs	02 lac litrs Provided	M.R	
	> Draw -off connection	Required	Provided	M.R	
	> Fire service inlet	Required	Provided	M.R	
	> Access to tank	Required	Provided	M.R	
	 Overhead Tank Capacity 	20,000 ltrs	20,000 ltrs provided	M.R.	
15	Exit Signage.	Required	Provided	M.R.	
16.	Provision of				
	 Pressurization of Lift Shaft 	Required	Provided	M.R	
	 Pressurization of Lift lobby 			M.R	
	 Communication In lift Car 	Required	Provided	M.R	
	• Fireman's Grounding Switch	Required	Provided	M.R	
	• Lift Signage	Required	Provided	M.R	
17.	Standby power supply	Required	Provided 125 KV	M.R	
18.	Refuge Area				
	> Total Area	NR	NR	NR	
	Location	NR	NR	NR	
19.	Fire Control Room				
	> Detector System Panel	Required	Provided	M.R	
	Flow Switch Panel	Required	Provided	M.Ř	
	> PA system Panel	Required	Provided	M.R	
	> Batter backup	Required	Provided	M.R	
	Building Floor plans	Required	Provided	M.R	
20.	Special Fire Protection Systems		NR	NR	
	for Protection of special Risks, i any:		; "		

The fire protection systems provided in the building were test checked and found functional at the time of inspection. Keeping in view the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the NOC vide letter No. F6/DFS/MS/Cinema/2015/2115 dated 16/09/15 renewal under rule 35 of the Delhi Fire Service rule 2010 is recommended.

Signature of the Inspection Officer

Signature of the Inspection Officer

Name Udai Vir Singh

Name MukeshVerma

Designation ADO (WP)

Designation DO (West)

CAS WORLY SINHS

contra bless.