

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS, DELHI FIRE SERVICE, NEW DELHI-110001**


No.F6/MS/DFS/GH/2015/ 52 /2110

Dated: 30/11/15

**FIRE SAFETY CERTIFICATE**

Certified that the Shalimar Hotel located at A-160, Near N.H. -8, A-Block, Road No.4, Mahipalpur, New Delhi 110037 comprised of basement, ground & 03 upper floors (basement-storage, ground floor- reception, 1<sup>st</sup> floor to 3<sup>rd</sup> floor-5 guest rooms at each floor (Total 15 guest rooms) owned/ occupied by Shalimar Hotel was inspected by the officer concerned of this department on 10/09/2015 in the presence of Mr. Satbhan and observed that the said premises have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class **Group-A, Residential (Lodging and Rooming House)** with effect from 30/11/15.....for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010.

Issued 30/11/15-----at New Delhi by.

  
(Dr. G.C. Misra)  
Chief fire Officer  
Tel: 011-23414333

Copy to:-

1. DHO(NG Zone)  
South Delhi Municipal Corporation  
Public Health Department, Najafgarh Zone  
New Delhi
2. Shalimar Hotel  
A-160, Near N.H. -8, A,Block,  
Road No.4, Mahipalpur, New Delhi 110037

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. The basement shall be used as per the provisions of BBL.
6. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form "J" [ sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

295

### INSPECTION REPORT

1. Name & address of the building:- Shalimar Hotel, A-160, Near N.H. -8, A,Block,Road No.4, Mahipalpur,New Delhi 110037
2. Type of occupancy:- Residential (Guest House)
3. Type of case: - New Case
4. Details of previous NOC: - Nil
5. Fire safety directives No.- Nil
6. Date of inspection:- 10/09/2015
7. Name of the inspecting officer:- D.B.Mukherjee, A.D.O.(BCP)
8. Name & designation of officer From the building side: - Mr.Satbhan
9. Year of construction:- 2004
- 10.Applicant's letter No:- DHO/NZ/2015/4263 dated: 31/07/2015

Building is comprised of Basement, Ground + 03 Upper Floors. (basement-storage, ground floor- reception & 1<sup>st</sup> to 3<sup>rd</sup> floor-5 guest room at each floor- 15 guest rooms) (Old Case)

Sl. No	Minimum Standards on fire Prevention and fire safety U/R 33	BBL/NBC Requirement	Provided at site	Remarks MR/NMR
<b>1.</b>	<b>Access to Building</b>			
	1) Road width	6mtr	8.30mtr	MR
	2) Gate width	N/A	N/A	N/A
	3)Width of internal road	N/A	N/A	N/A
<b>2.</b>	<b>Number, Width Type &amp; Arrangement of Exits</b>			
	A. Number of staircases			
	1. Upper floors	01nos	Provided 01 nos.	MR
	2. Basements	02nos	Provided 02 nos.	MR
	B. Width of staircase			
	1. Upper floors	1.25mtr	1.25m	MR
	2. Basements	1.25mtr	1.25m & 0.75 mtr	MR
	C. Protection of exits			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	D. No. of continuous staircase to terrace	01nos	Provided	MR
	E. Width of corridor	Required	Provided	MR
	F. Door size	1mtr	Provided	MR
<b>3.</b>	<b>Compartmentation</b>			
	1) Fire check door	N/A	N/A	N/A
	2) Sealing of electrical shafts	N/A	N/A	N/A
	3) Fire rating of shaft door	N/A	N/A	N/A
	4) Water curtain	N/A	N/A	N/A
	5) Fire Dampers	N/A	N/A	N/A
<b>4.</b>	<b>Smoke Management System</b>			
	1) Basements	30 a/c per hour	Exhaust Fan	MR
	2) Upper floors	12 a/c per hour	Natural	MR
<b>5.</b>	<b>Fire Extinguishers</b>			
	1) Total numbers	ISI Marked	10 nos. Provided	MR
	2) Types		ABC, Co2	MR
	3) ISI marking		Yes	MR
<b>6.</b>	<b>First-Aid Hose Reel</b>			
	1) Total number of each floor	01 no.	Provided at each floor	MR
	2) Length of hose reel hose	30 m	Yes	MR
	3) Nozzle diameter	5 mm	Yes	MR

20/6

<b>7.</b>	<b>Automatic Fire Detection &amp; Alarming System</b>			
	1) Type of detectors	N/A	N/A	N/A
	2) Location of main panel	N/A	N/A	N/A
	3) Location of repeater panel	N/A	N/A	N/A
	4) Alternate source of power	N/A	N/A	N/A
	5) Hooter's Location	NR	Provided at each floor	MR
<b>8.</b>	<b>MOEFA</b>	Not Required	Provided	MR
<b>9.</b>	<b>Public Address System</b>	N/A	N/A	N/A
<b>10.</b>	<b>Automatic Sprinkler System</b>			
	1) Basement	Required	Provided	MR
	2) Upper floors	NR	Provided	MR
	3) Sprinkler above false ceiling	N/A	N/A	N/A
<b>11.</b>	<b>Internal Hydrants</b>			
	1) Size of riser/down-comer	N/A	N/A	N/A
	2) Number of hydrants per floor	N/A	N/A	N/A
	3) Hose box	N/A	N/A	N/A
<b>12.</b>	<b>Yard Hydrants</b>			
	1) Total number of hydrants	N/A	N/A	N/A
	2) Hose box	N/A	N/A	N/A
<b>13.</b>	<b>Pumping Arrangement</b>			
	<b>1) Ground level</b>			
	a) Discharge of main pump	N/A	N/A	N/A
	b) Head of main pump	N/A	N/A	N/A
	c) Number of main pump	N/A	N/A	N/A
	d) Jockey pump out put	N/A	N/A	N/A
	e) Jockey pump head	N/A	N/A	N/A
	f) Stand by pump output	N/A	N/A	N/A
	g) Stand by pump head	N/A	N/A	N/A
	h) Auto starting/Manual stopping	N/A	N/A	N/A
	<b>2) Terrace level</b>			
	a) Discharge of pump	900lpm	Provided	MR
	b) Head of pump	4o mtr	Provided	MR
	c) Power supply	Required	Provided	MR
	d) Auto starting of pump	Required	Provided	MR
<b>14.</b>	<b>Captive Water Storage for Fire Fighting</b>			
	1) Under ground tank capacity	N/A	N/A	N/A
	a) Draw-off connection	N/A	N/A	N/A
	b) Fire service inlet	N/A	N/A	N/A
	c) Access to tank	N/A	N/A	N/A
	d) Over head tank capacity	10,000 Ltrs.	Provided	MR
<b>15.</b>	<b>Exit Signage.</b>	Required	Provided	MR
<b>16.</b>	<b>Provision of Lifts.</b>			
	a) Pressurization of lift shaft	N/A	N/A	N/A
	b) Pressurization of lift lobby	N/A	N/A	N/A
	c) Communication in lift car	N/A	N/A	N/A
	d) Fireman's switch	N/A	N/A	N/A
	e) Lift signage	N/A	N/A	N/A
<b>17.</b>	<b>Stand by Power Supply</b>	Required	Provided DG Set	MR
<b>18.</b>	<b>Refuge Area</b>			
	Total area location	N/A	N/A	N/A

417

19.	<b>Fire Control Room</b>	N/A	N/A	N/A
	a) Detector system panel	N/A	N/A	N/A
	b) Flow switch panel	N/A	N/A	N/A
	c) PA system panel	N/A	N/A	N/A
	d) Battery backup	N/A	N/A	N/A
	e) Building floor plan	N/A	N/A	N/A
20.	<b>Special Fire Protection System for Protection of special Risk, if any:</b>			N/A

Fire protection systems provided in the building were checked and found functional. In view of the substantial compliance of the minimum standards on fire prevention and fire safety measures as required under the rules 35 of the Delhi Fire Service Rules 2010 , issuance of fire safety certificate is recommended.  
Accordingly DFA is put up for perusal and signature pl.

*D.B. Mukherjee*  
4/11/2015

Signature of the inspecting officer  
Name: - D.B.Mukherjee.  
Designation:- Assistant Divisional Officer (BCP)