

FORM 'H'
FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[Refer sub - rule (1) of rule 35]
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI


No. F6/DFS/MS/EH/2015/wz/2162
Dated:

DT = 10/12/15

FIRE SAFETY CERTIFICATE

Certified that the **McDonalds Family Restaurant by Connaught Plaza Restaurants Pvt. Ltd.** located at **Shop no G-28, Parsynath Metro Mall, DMRC Station Ground Floor, Inderlok, New Delhi – 110052** was issued FSC vide Letter No. F6/DFS/MS/EH/2012/1368 dated 16-04-2012. The **Parsynath Metro Mall, Inderlok** has already issued FSC vide letter no. F6/DFS/MS/2015/wz/1888 dated 20-10-2015. The premises was re inspected by the officers concerned of this department on 24-11-2015 in the presence of Mr. Yash Yadov (Manager) and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class “ Assembly” Group D with effect from 10/12/15 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 10/12/15 at New Delhi by.


(Santosh Singh)
Chief Fire Officer
PH 011-23414250

Copy to:

1. Sh. D. N. Thakur Connought Plaza Restaurant, pvt Ltd., Mohandev 15th Floor, 13, Tolstoy Marg, New Delhi – 110001

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used as per building bye laws.
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1. Name & address of the building: **McDonald Family Restaurant Located AT Shop no G-28, Parsvnath Metro Mall, DMRC Station Ground Floor, Inderlok, New Delhi – 110052**
2. Type of Occupancy : **Assembly (Restaurant) Building (Class-D)**
3. Type of Case : **Renewal**
4. Details of previous NOC : **F6/DMS/MS/2012/1368 Dated 16-04-2012**
5. Fire Safety directives Letter No. :
6. Date of inspection : **24- 11 -2015**
7. Name of the Inspecting Officer : **Udaivir Singh ADO (WP)**
8. Name and designation of Officer
from the building side : **Sh. Yash Yadov, (Manager)**
9. Year of Construction :
10. Applicant's letter No. : **CPRPL/FM/NOC/2013-14/227 dated 05-10-2015**

| Sr. No | Minimum standards on fire prevention and fire safety U/R 33 | NBC Requirements | Provided at site | Remarks MR/NMR |
|--------|---|------------------|-------------------|-------------------|
| 1. | Access of building | | | |
| | • Road width | 9mtr | Provided | MR |
| | • Gate width | 05 mtrs | Provided(In mall) | MR |
| | • Width of internal road | NA | NA | NA |
| 2. | Number, width, Type & Arrangements of exits | | | |
| | a. Number of staircases | | | |
| | • Upper floors | NA | NA | NA |
| | • Basements | NA | NA | NA |
| | b. Width of staircases | | | |
| | • Upper floors | NA | NA | NA |
| | • Basements | NA | NA | NA |
| | c. Protection of exits | | | |
| | • Fire check door | NA | NA | NA |
| | • Pressurization | NA | NA | NA |
| | d. No of continuous staircase to terrace | NA | Provided(In Mall) | NA |
| | e. Width Of Corridor | NA | NA | NA |
| | f. Door Size | 1x1.5 m & 1x1m | Old case | MR Being old case |

| | | | | |
|-----|---|---------------|---------------|----|
| 3. | Compartmentation | | | |
| | <ul style="list-style-type: none"> • Fire check door | NA | NA | NA |
| | <ul style="list-style-type: none"> • Sealing of electrical shafts | NA | NA | NA |
| | <ul style="list-style-type: none"> • Fire Rating of shaft door | NA | NA | NA |
| | <ul style="list-style-type: none"> • Water Curtain | NA | NA | NA |
| | <ul style="list-style-type: none"> • Fire Dampers | NA | NA | NA |
| 4. | Smoke managements System | | | |
| | <ul style="list-style-type: none"> • Basements | 30 a/c per hr | NA | NA |
| | <ul style="list-style-type: none"> • Upper floors | 12 a/c per hr | Provided | MR |
| 5. | Fire Extinguishers | | | |
| | <ul style="list-style-type: none"> • Total numbers | 03 | Four Provided | MR |
| | <ul style="list-style-type: none"> • Types | ABC / CO2 | Provided | MR |
| | <ul style="list-style-type: none"> • IS marking | ISI marked | Provided | MR |
| 6. | First – Aid Hose Reels | | | |
| | <ul style="list-style-type: none"> • Total numbers on each floor | 1 | Provided | MR |
| | <ul style="list-style-type: none"> • Length of hose reel hose | 30 m | Provided | MR |
| | <ul style="list-style-type: none"> • Nozzle diameter | 5 mm | Provided | MR |
| 7. | Automatic fire detection and alarming system | | | |
| | <ul style="list-style-type: none"> • Type of detectors | Required | Provided | MR |
| | <ul style="list-style-type: none"> • Location of Main Panel | Required | Provided | MR |
| | <ul style="list-style-type: none"> • Location of Repeater Panel | NA | NA | NA |
| | <ul style="list-style-type: none"> • Alternate source of power | NA | Provided | NA |
| | <ul style="list-style-type: none"> • Hooters' Location | NA | Provided | NA |
| 8. | MOEFA | Required | Provided | MR |
| 9. | Public Address System | Required | Provided | MR |
| 10. | Automatic Sprinkler System | | | |
| | <ul style="list-style-type: none"> • Basements | NA | NA | NA |
| | <ul style="list-style-type: none"> • Upper Floor | Required | Provided | MR |
| | <ul style="list-style-type: none"> • Sprinkler above false ceiling | NA | NA | NA |
| 11. | Internal Hydrants: | | | |
| | <ul style="list-style-type: none"> • Size of riser/down-comer | 150 mm | Provided | MR |
| | <ul style="list-style-type: none"> • Number of hydrants per floor | 1 | Provided | MR |
| | <ul style="list-style-type: none"> • Hose Box | 1 | Provided | MR |

| | | | | |
|-----|---|---------------|----------|----|
| 12. | Yard Hydrants | | | |
| | • Total number of hydrants | NA | NA | NA |
| | • Hose Box | NA | NA | NA |
| 13. | Pumping Arrangements: (common with mall) | | | |
| | • Ground Level | | | |
| | • Discharge of main pump | NA | Provided | NA |
| | ➤ Head of main pump | NA | Provided | NA |
| | ➤ Number of main pumps | NA | Provided | NA |
| | ➤ Jockey pump out put | NA | Provided | NA |
| | ➤ Jockey pump head | NA | Provided | NA |
| | ➤ Standby Pump out put | NA | Provided | NA |
| | ➤ Standby Pump Head | NA | Provided | NA |
| | ➤ Auto Staring/Manual stopping | NA | Provided | NA |
| | ➤ Pump House Access | NA | Provided | NA |
| | • Terrace level | | | |
| | ➤ Discharge of pump | 450 lpm | Provided | MR |
| | ➤ Head of the pump | 40 m | Provided | MR |
| | ➤ Power supply | Required | Provided | MR |
| | ➤ Auto starting of pump | Required | Provided | MR |
| 14. | Captive water Storage for fire fighting: (common with mall <i>u</i>) | | | |
| | • Under ground tank capacity | NA | Provided | NA |
| | ➤ Draw off connection | NA | Provided | NA |
| | ➤ Fire service inlet | NA | Provided | NA |
| | ➤ Access to tank | NA | Provided | NA |
| | • Overhead Tank capacity | 10,000 liters | Provided | MR |
| 15 | Exit Signage | Required | Provided | MR |
| 16. | Provision of Lifts | | | |
| | ➤ Pressurization of Lift Shaft | Required | Provided | MR |
| | ➤ Pressurization of lift lobby | Required | Provided | MR |
| | ➤ Communication in lift Car | Required | Provided | MR |
| | ➤ Fireman's Grounding Switch | Required | Provided | MR |
| | ➤ Lift Signage | Required | Provided | MR |
| 17. | Standby power supply | Required | Provided | MR |

4/35

| | | | | |
|-----|--|----|----|----|
| 18. | Refuge Area | | | |
| | ➤ Total area | NA | NA | NA |
| | ➤ Location | NA | NA | NA |
| 19. | Fire control room | | | |
| | ➤ Detector system panel | NA | NA | NA |
| | | NA | NA | NA |
| | ➤ Flow Switch Panel | NA | NA | NA |
| | ➤ PA System Panel | NA | NA | NA |
| | ➤ Battery backup | NA | NA | NA |
| | ➤ Building Floor Plans | NA | NA | NA |
| 20. | Special Fire Protection Systems for Protection of special Risks, if any; | NA | NA | NA |

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide Letter No. F6/DFS/MS/EH/2012/1368 Dated- 16-04-2012 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Signature of the Inspecting Officer

Signature of the Inspecting Of

Name

Uday Vir Singh

Name

Designation

ADDO/wp

Designation

