

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE

NEW DELHI- 110 001

No. *F6/268/ms/school/2016/52/421*

Dated: *15/03/16*

FIRE SAFETY CERTIFICATE

Certified that M/S Sant Nagpal Public School, Gole building, Chhattarpur, New Delhi-110074, comprised of basement, ground plus two upper floors, owned/occupied by Shree Adya Katyayani Shakti Peeth Mandir Trust have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules,2010 and verified by the officer concerned of this department on dated 08.03.16 in the presence of Mr. Hoshiyar Singh, Advisor of the school and found that the school building is fit for occupancy class B 'Educational Building' with effect from *15/03/*.....2016 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules,2010.

Issued on.....*15/03/*.....2016 at New Delhi by



(Dr. G.C.Misra)

Chief Fire Officer

T.No.011-23414333

- To, 1. Sh. Hoshiyar Singh, M/S Sant Nagpal Public School, Gole building, Chhattarpur, New Delhi-110074. *OK*
2. The Director of Education, Old Secretariat, Civil Lines, Delhi-52. *OK*

Conditions for the validity of fire safety certificate are as under :-

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. The employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All fire fighting equipments shall be maintained in perfect working condition all time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate in form J, six month prior to its expiry.

INSPECTION REPORT

1	Name & address of the building	M/S Sant Nagpal Public School, Gole building, Chhattarpur, New Delhi-110074.		
2	Type of Occupancy	Educational Building "B"		
3	Type of case	New. (New block added).		
4	Details of previous NOC	No.F6/DFS/MS/School/2013/SZ/18, Dated 06.01.2014.		
5	Fire safety directives letter No	Nil		
6	Date of inspection	08.03.2016.		
7	Name of the inspecting Officers	A.D.O. Vedpal.		
8	Name and designation of officers from the building side	Sh. Hoshiyar Singh, Advisor of the School.		
9	Building Comprised of	B+G+2 Upper floors (Old block) and G+2 Upper floors (New block). (Both blocks interconnected at all levels)		
9	Year of construction	1996 and 2015.		
10	Applicant's letter No.	No.SNPS/2015-16/147, Dated 03.03.2016.		
S. NO.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement	Provided at site	Remarks MR / NMR
1	Access to building			
	1) Road width	6m	12m	MR
	2) Gate width	Required	5m Provided	MR
	3) Width of internal road	N/A		N/A
2	Number, width Type & arrangement of exits			
	a. Number of staircases			
	1. Upper floors	02nos.	02nos.	MR
	2. basements	02nos.	02nos.	MR
	b. Width of staircase			
	1. Upper floors	1.5m (each)	1.5m & 1.8m	MR
	2. basements	1.5m (each)	1.5m (each)	MR
	c. Protection of exits			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	01no.	01no.	MR
	e. Width of corridor	1.5m	1.5m	MR
	f. Door size	1 Mtr	Provided	MR
3	Compartmentation.			
	1. Fire check door	N/A	N/A	N/A
	2. Sealing of electrical shafts	N/A	N/A	N/A
	3. Fire Rating of shaft door	N/A	N/A	N/A
	4. water curtain	N/A	N/A	N/A
	5. Fire dampers	N/A	N/A	N/A
4	Smoke Management system.			
	basement	30 a/c per hour	Exhaust fans provided	MR
	upper floors	12 a/c per hour	N/A	N/A
5	Fire Extinguishers			
	total numbers	16nos.	18nos.	MR
	Types		ABC & WCO2	MR
	ISI marking		ISI Marked	MR
6	First-Aid Hose Reels.			
	Total numbers on each floor	02nos.	02nos.	MR
	Length of Hose reel hose	30 m	30m	MR
	Nozzle Diameter	5 mm	5mm	MR

7	Automatic fire detection and alarming system			
	Type of detectors in audi only	N/A	N/A	N/A
	location of Main Panel	N/A	N/A	N/A
	location of Repeater panel	N/A	N/A	N/A
	Alternate source of power	N/A	N/A	N/A
	hooter's location	N/A	N/A	N/A
8	MOEFA	N/A	N/A	N/A
9	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	basement	Required	Provided	MR
	upper floors	N/A	N/A	N/A
	sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	Size of riser/down-corner	N/A	100mm	N/A
	Number of Hydrants per floor	N/A	02nos.	N/A
	hose Box	N/A	02nos.	N/A
12	Yard Hydrants.			
	total number of hydrants	N/A	N/A	N/A
	hose box	N/A	N/A	N/A
13	Pumping arrangements			
	1. Ground level	N/A	N/A	N/A
	a. Discharge of main Pump	N/A	N/A	N/A
	b. Head of main pump	N/A	N/A	N/A
	c. Number of main pumps	N/A	N/A	N/A
	d. jockey pump out put	N/A	N/A	N/A
	e. jockey pump head	N/A	N/A	N/A
	f. Standby Pump output	N/A	N/A	N/A
	g. Stanby Pump head	N/A	N/A	N/A
	h. Auto Starting/Manual stopping	N/A	N/A	N/A
	pump house access	N/A	N/A	N/A
	2. Terrace level			
	a. Discharge of pump	900LPM	900LPM	MR
	b. head of the pump	40m	40m	MR
	c. Power supply	Required	Provided	MR
	d. Auto starting of pump	Required	Provided	MR
14	Captive water storage for fire fighting			
	1. Underground tank capacity	N/A	N/A	N/A
	a. Draw-off connection	N/A	N/A	N/A
	b. fire service inlet	N/A	N/A	N/A
	c. Access to tank	N/A	N/A	N/A
	Over head tank Capacity	15000 Ltr.	15000Liters	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of lifts.			
	a. Pressurization of lift shaft	N/A	N/A	N/A
	b. pressurization of lift lobby	N/A	N/A	N/A
	c. communication in lift car	N/A	N/A	N/A
	d. Fireman's grounding switch	N/A	N/A	N/A
	e. Lift signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	total area	N/A	Not Required	N/A
	location	N/A	N/A	N/A
19	Fire control room			
	a. detector system Panel	N/A	N/A	N/A
	b. Flow switch Panel	N/A	N/A	N/A
	c. PA system Panel	N/A	N/A	N/A
	d. Batter backup	N/A	N/A	N/A
	e. Building floor plans	N/A	N/A	N/A

Handwritten signature or initials at the bottom center of the page.

N/10

20

Special Fire Protection systems for protection of special risks, if any: N/A

The fire protection systems provided in the building were test checked randomly and found functional at the time of inspection. Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010.

Accordingly DFA is put up for your approval and signature please.



Signature of the inspecting officer

Name: Vedpal

Designation : ADO