

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

E-mail: [gargatul@hotmail.com](mailto:gargatul@hotmail.com), Tel:- 011-26189168

NO.F6/DFS/MS/GH/SZ/2016/ 660

Dated: 27/4/16

**FIRE SAFETY CERTIFICATE**

Certified that **Hotel Westend Holiday Home located at T-60, Bhogal Road, Jangpura New Delhi** comprised of basement, ground plus three upper floors was granted Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/GH/2013/423 dated 31.01.2013. The premises was re-inspected by the officer concerned of Delhi Fire Service on 21.04.2016 in presence of Mr. Ashok Sachdeva, proprietor of the guest house and observed that the management have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy class residential (Guest house) with effect from 27/4/16 for a period of 03 years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 27/4/16 at New Delhi by

  
(ATUL GARG)  
Dy. CHIEF FIRE OFFICER

Copy to: -

1. The Joint C.P (Lic.), Police Station, Defence Colony, 1<sup>st</sup> floor, New Delhi.
2. The Manager, Hotel Westend Holiday Home, T-60, Bhogal Road, Jangpura New Delhi.

**Conditions for the validity of Fire Safety Certificate**

- a. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in)

## INSPECTION REPORT

1. Name & address of the building : M/s. Westend Holiday Home Guest House, T-60, Bhogal Road, Jangpura, New Delhi
2. Type of Occupancy : Lodging House
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/GH/2013/423 dated 31.01.2013
5. Fire Safety directives letter No : Nil
6. Date of inspection : 21-04-2016
7. Name of the Inspecting Officers : M.K.Chattopadhyay, ADO(M. Road)
8. Name and designation of officers from the building side : Mr. Ashok Sachdeva, Owner
9. Year of Construction : 2007-08
10. Applicant's letter No. : nil dated 07.04.2016

The said guest house is comprised of basement, ground plus three upper floors.

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	BBL /NBC Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	06 mts	Provided	MR
	• Gate width	4.5 mts	Provided	MR
	• Width of internal road	N/A	N/A	N/A
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases	-	-	-
	• Upper Floors	02	Provided	MR
	• Basements	01	Provided	MR
	b. Width of staircases	-	-	-
	• Upper Floors	Required	Provided (1.04. 0.91 mts)	MR being old case
	• Basements	Required	Provided (2.01 mts.)	MR being old case
	c. Protection of exits	-	-	-
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	02	02	MR
		N/A	N/A	N/A
	g. Width of Corridor			
	h. Door Size	1.0 mt	Provided	MR
3	<b>Compartmentation.</b>			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	<b>Smoke Management System.</b>			
	• Basements	30 a/c per hour	Exhaust fan provided	MR



	<ul style="list-style-type: none"> <li>Upper floors</li> </ul>	12 a/c per hour	N/A	N/A
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>Total numbers</li> </ul>	12	Provided	MR
	<ul style="list-style-type: none"> <li>Types</li> </ul>	CO <sub>2</sub> , ABC type	Provided	MR
	<ul style="list-style-type: none"> <li>IS marking</li> </ul>	ISI marked	Provided	MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> </ul>	01	Provided	MR
	<ul style="list-style-type: none"> <li>Length of hose reel hose</li> </ul>	30 m	Provided	MR
	<ul style="list-style-type: none"> <li>Nozzle diameter</li> </ul>	5 mm	Provided	MR
7	<b>Automatic fire detection and alarming system.</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Main Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Location of Repeater Panel</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Alternate source of power</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hooters' Location</li> </ul>	N/A	N/A	N/A
8	<b>MOEFA</b>	Required	Provided	MR
9	<b>Public Address System.</b>	N/A	N/A	N/A
10	<b>Automatic Sprinkler System.</b>			
	<ul style="list-style-type: none"> <li>Basement</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>Upper Floor</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Sprinkler above false ceiling</li> </ul>	N/A	N/A	N/A
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> </ul>	100 mm	Provided	MR
	<ul style="list-style-type: none"> <li>Number of hydrants per floor</li> </ul>	01 No.	Provided	MR
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	01 No.	Provided	MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Hose Box</li> </ul>	N/A	N/A	N/A
13	<b>Pumping Arrangements.</b>			
	<ul style="list-style-type: none"> <li>Ground Level</li> </ul>	---	---	---
	<ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Head of Main pump</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Number of main pumps</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey Pump out put</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Jockey pump head</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Standby Pump out put</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Standby Pump Head</li> </ul>	N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>➤ Auto Starting/ Manual</li> </ul>	N/A	N/A	N/A

	stopping	N/A	N/A	N/A
	➤ Pump House Access	-----	-----	-----
	• Terrace level	900 LPM	Provided	MR
	➤ Discharge of pump	40 mts	Provided	MR
	➤ Head of the pump	Required	Provided	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump			
14	<b>Captive Water Storage for fire fighting.</b>			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 lts	Provided	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	<b>Standby power supply</b>	Required	Provided	MR
18	<b>Refuge Area.</b>			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	<b>Fire Control Room</b>			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	Two ABC type fire extinguisher found provided near elect. panel	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

All the shortcomings pointed out by this department vide letter no. F.6/DFS/MS/GH/2016/873 dated 07.04.2016 have been complied by the management.



In view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F.6/DFS/MS/GH/2013/423 dated 31.01.2013, renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended. DFA is put up for approval & signature please.

DFA is put up for approval & signature please.

~~DO (SD)~~

~~DCFO (SZ)~~

~~DIRECTOR/DFS~~

  
22/4/2016  
M.K.CHATTOPADHYAY  
Asstt. Div. Officer (M.Rd)

~~MS~~  
F-T. letter is put up for sign please

~~DCFO (SZ)~~

  
27/4/16