

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001**

No.F6/DFS/MS/GH/2016/ND2/914

Dated :-----07/06/16

FIRE SAFETY CERTIFICATE

Certified that the **Palm D'or Guest House** located at **8595/1, D.B. G. Road, Pahar Ganj, New Delhi** comprised of **Basement + Ground + Stilt + 03 Upper floors, Basement (Storage), Stilt floor (Reception + Parking), Ground floor (05 guest rooms + 01 office), 1st floor to 3rd floor (08 guest rooms + 01 store room at each floor) and terrace floor (Water tank + lift room + temporary DG set), total 29 guest rooms** was granted FSC by this department vide letter No.F6/DFS/MS/GH/2013/854 dated **28/02/13**. The premises was re-inspected by the officer concerned of this department on **18/05/16** in the presence of **Mr. Abhishak (Manager)** and found that the said guest house building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class **Residential, Sub Division-A-1 as above 29 guest rooms only** with effect from -----07/06/16----- for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010, printed below.

Issued -----07/06/16-----at New Delhi by.


(Rajesh Panwar)
Dy. Chief Fire Officer
Delhi Fire Service
Ph-011-23412025

Copy to:-

1. The Addl. Commissioner of Police (Lic), First Floor, P.S. Defence Colony New Delhi.
2. The Manager,
Palm D'or Guest House located at 8595/1, D.B. G. Road, Pahar Ganj, New Delhi.

Condition for the validity of fire safety certificate

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry".

INSPECTION REPORT

- | | |
|-------------------------------------|---|
| 1. Name & address of the building | Palm D'or Guest House located at 8595/1, D.B. G. Road, Pahar Ganj, New Delhi |
| 2. Type of occupancy:- | Residential, Sub Division-A-1
B + Stilt + Gr. + 03 floors (total 29 Guest rooms) |
| 3. Type of case:- | Renewal |
| 4. Details of previous FSC:- | No. F6/DFS/MS/GH/2013/854 dated 28/02/13. |
| 5. Fire safety directives No.- | N/A |
| 6. Date of inspection:- | 18/05/16 |
| 7. Name of the inspecting officer:- | Sh. Manoj Kumar Sharma (ADO/CC) |
| 8. Name & designation of officer | |
| From the building side:- | Sh. Abhishek (Manager) |
| 9. Year of construction:- | 2009 |
| 10. Applicant's letter No:- | No. Nil dated 10/05/2016. |

Old Case

S.No.	Minimum Standards on fire Prevention and fire safety U/R 33	Requirement Existing	Provided at site PSS	Remarks MR/NMR
1.	Access to Building			
	1) Road width	NA	06 mtr.	MR
	2) Gate width	N/A	N/A	N/A
	3) Width of internal road	N/A	N/A	N/A
2.	Number, Width Type & Arrangement of Exits			
	A. Number of staircases			
	1. Upper floors	01 Nos.	01 Nos.	MR
	2. Basements	01 Nos.	01 Nos.	MR
	B. Width of staircase			
	1. Upper floors	0.80 mtr.	1.22 to 1.30 Mtr.	MR
	2. Basements	0.80 mtr.	1.22 Mtr.	MR
	C. Protection of exits			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	D. No. of continuous staircase to terrace			
	E. Width of corridor	N/A	N/A	N/A
	F. Door size	01 mtr.	01 mtr.	MR
3.	Compartmentation			
	1) Fire check door	N/A	N/A	N/A
	2) Sealing of electrical shafts	N/A	N/A	N/A
	3) Fire rating of shaft door	N/A	N/A	N/A
	4) Water curtain	N/A	N/A	N/A
	5) Fire Dampers	N/A	N/A	N/A
4.	Smoke Management System			
	1) Basements	30 ACPH	Exhaust fan	MR
	2) Upper floors	12 a/c per hour	Natural	MR
5.	Fire Extinguishers			
	1) Total numbers	10 Nos.	10 Nos.	MR

MLW

	2) Types	ABC & CO2	ABC & CO2	MR
	3) ISI marking	Required	Provided	MR
6.	First-Aid Hose Reel			
	1) Total number of each floor	01	01	MR
	2) Length of hose reel hose	30 mtr.	30 mtr.	MR
	3) Nozzle diameter	05 mm	05 mm	MR
7.	Automatic Fire Detection & Alarming System			
	1) Type of detectors	N/A	N/A	N/A
	2) Location of main panel	N/A	N/A	N/A
	3) Location of repeater panel	N/A	N/A	N/A
	4) Alternate source of power	N/A	N/A	N/A
	5) Hooter's Location	N/A	N/A	N/A
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	1) Basement	Required	Provided	MR
	2) Upper floors	N/A	N/A	N/A
	3) Sprinkler above false ceiling	N/A	N/A	N/A
11.	Internal Hydrants			
	1) Size of riser/down-comer	100 mm	100 mm	MR
	2) Number of hydrants per floor	01	01	MR
	3) Hose box	01	01	MR
12.	Yard Hydrants			
	1) Total number of hydrants	N/A	N/A	N/A
	2) Hose box	N/A	N/A	N/A
13.	Pumping Arrangement			
	1) Ground level	N/A	N/A	N/A
	a) Discharge of main pump	N/A	N/A	N/A
	b) Head of main pump	N/A	N/A	N/A
	c) Number of main pump	N/A	N/A	N/A
	d) Jockey pump out put	N/A	N/A	N/A
	e) Jockey pump head	N/A	N/A	N/A
	f) Stand by pump output	N/A	N/A	N/A
	g) Stand by pump head	N/A	N/A	N/A
	h) Auto starting/Manual stopping	N/A	N/A	N/A
	2) Terrace level			
	a) Discharge of pump	450 LPM	450 LPM	MR
	b) Head of pump	30 mtr.	30 mtr.	MR
	c) Power supply	Required	Provided	MR
	d) Auto starting of pump	Required	Provided	MR
14.	Captive Water Storage for Fire Fighting			
	1) Under ground tank capacity	N/A	N/A	N/A
	a) Draw-off connection	N/A	N/A	N/A

MLW

	b) Fire service inlet	N/A	N/A	N/A
	c) Access to tank	N/A	N/A	N/A
	d) Over head tank capacity	5000 ltr.	5000 ltr.	MR
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	a) Pressurization of lift shaft	N/A	N/A	N/A
	b) Pressurization of lift lobby	N/A	N/A	N/A
	c) Communication in lift car	Required	Provided	MR
	d) Fireman's switch	Required	Provided	MR
	e) Lift signage	Required	Provided	MR
17.	Stand by Power Supply	Required	Provided	MR
18.	Refuge Area	N/A	N/A	N/A
	Total area location	N/A	N/A	N/A
19.	Fire Control Room	N/A	N/A	N/A
	a) Detector system panel	N/A	N/A	N/A
	b) Flow switch panel	N/A	N/A	N/A
	c) PA system panel	N/A	N/A	N/A
	d) Battery backup	N/A	N/A	N/A
	e) Building floor plan	N/A	N/A	N/A
20.	Special Fire Protection System for Protection of special Risk, if any:			NA

The fire protection systems provided in the guest house building were randomly tested, checked and found functional at the time of inspection.

Shortcomings communicated vide letter No. F6/DFS/MS/GH/2016/673 dated 15/03/2016 have been rectified.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter no. F6/DFS/MS/GH/2013/854 dated 28/02/2013 renewal under rule 35 of the Delhi Fire Service rules 2010, is recommended.

Signature of the Inspecting Officer

Name: - M.K. Sharma
Designation: - ADO (CC)

~~Dy CEO~~
Dy CEO
30/5/16

Dy CEO (NDZ)