## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001 E-mail: gargatul@hotmail.com, Tel:-011-26189168

NO.F6/DFS/MS/GH/SZ/2016/879

Dated: 27 05 16

## FIRE SAFETY CERTIFICATE

Certified that M/s. The Sentinel Guest House located at plot no. 47, Pocket-I, Jasola, New Delhi- 110025 comprised of basement (storage), stilt (parking), ground (reception + 04 guest rooms), first floor (06 guest rooms), second floor (06 guest rooms), third floor (06 guest rooms) and terrace floors (02 rooms- sealed) owned/occupied by M/s. The Sentinel Guest House have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officer concerned of Delhi Fire Service on 12.05.2016 in presence of Mr. Vijay Garg, Manager of the guest house and observed that the management have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy class residential (Guest house) with effect from 2210516 for a period of 03 years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 20105 116 at New Delhi by

CHIEF FIRE OFFICER

Copy to:

1. The Joint C.P (Lic.), Police Station, Defence Colony, 1st floor, New Delhi.

2. The Manager, M/s. The Sentinel Guest House, plot no. 47, Pocket-I, Jasola, New Delhi- 25.

Conditions for the Validity of Fire Safety Certificate

- a. All the fire safety and means of escape facilities shall be maintained in good working conditions at all time. Any lapse rendering fire safety or means of evacuation facilities rendering non-functional shall be the responsibility of the management.
- b. Building Sanctioning authority may verify any deviation with regard to the construction / occupancy in the building. In case of any deviation, the fire safety certificate stands null and void.
- c. The staffs shall be trained for operating fire fighting system and mock evacuation drills be conducted at regular intervals and record be maintained.
- d. The owner/occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on website <a href="https://www.dfs.delhigovt.nic.in">www.dfs.delhigovt.nic.in</a>

INSTECTION REPORT

1. Name & address of the building

: M/s The Sentinel Guest House, plot no. 47, Pocket-I,

Jasola, New Delhi- 110025

2. Type of Occupancy

: Lodging House

3. Type of Case

: New Case

4. Details of previous NOC

: N/A

5. Fire Safety directives letter No

: Delhi Fire Service Act- 2007 & Delhi Fire Service Rules- 2010

6. Date of inspection

: 12-05-2016

7. Name of the Inspecting Officers

: M.K.Chattopadhyay, ADO(M. Road)

8. Name and designation of officers

from the building side

: Mr. Vijay Garg, Manager

9. Year of Construction

: 2014-15

10. Applicant's letter No.

: nil dated 28-04-2016

M/s The Sentinel Guest House is comprised of basement (storage), stilt (parking), ground (reception + 04 guest rooms), first floor (06 guest rooms), second floor (06 guest rooms), third floor (06 guest

rooms) and terrace floors (02 re	cooms- sealed	).
----------------------------------	---------------	----

S. No.		mum Standards on fire tion and fire safety U/R 33	BBL /NBC Requirement	Provided at site	Remarks MR/NMR	
1	Access to building					
		oad width	06 mts	Provided	MR	
		ate width	4.5 mts	Provided	MR	
	1	idth of internal road	N/A	N/A	N/A	
2	Number, Width, Type & Arrangement of Exits					
		r of staircases	-	-	-	
		pper Floors	01	Provided	MR	
		asements	02	Provided	MR	
		of staircases		- ,	-	
		pper Floors	1.5 mts	1.55 mts	MR	
	50	asements	1.5, 0.84 mts	1.55, 0.84 mts	MR	
		ion of exits	_	-	-	
		re check door	Required	Provided	MR	
		ressurization	N/A	N/A	N/A	
		ontinuous staircases to terrace	01	01	MR	
	g. Width	of Corridor	N/A	N/A	N/A	
	h. Door Size		1 mts	Provided	MR	
3	Compartmentation.					
		ire check door	Required	Provided	MR	
	• S	ealing of electrical shafts	N/A	N/A	N/A	
	• F	ire Rating of shaft door	N/A	N/A	N/A	
	• V	Vater Curtain	N/A	N/A	N/A	
	• F	ire Dampers	N/A	N/A	N/A	



			+	7		
4	Smoke Management System.	20 / 1	Provided	MR		
	Basements	30 a/c per hour				
	Upper floors	12 a/c per hour	Provided	MR		
5	Fire Extinguishers					
	Total numbers	12	Provided	MR		
	• Types	ABC type	Provided	MR		
	IS marking	ISI marked	Provided	MR		
6	First-Aid Hose Reels.		•			
	Total numbers on each floor	01	Provided	MR		
	• Length of hose reel hose	30 m	Provided	MR		
	Nozzle diameter	5 mm	Provided	MR		
7	Automatic fire detection and alarmin	g system.				
	Type of detectors	N/A	N/A	N/A		
	Location of Main Panel	N/A	N/A	N/A		
	Location of Repeater Panel	N/A	N/A	N/A		
	Alternate source of power	N/A	N/A	N/A		
	Hooters' Location	N/A	N/A	N/A		
8	MOEFA	Required	Provided	MR		
9	Public Address System.	N/A	N/A	N/A		
10	Automatic Sprinkler System.		P			
	• Basement	Required	Provided	MR		
	Upper Floor	N/A	N/A	N/A		
	Sprinkler above false ceiling	N/A	N/A	N/A		
11	Internal Hydrants					
	Size of riser/down-comer	N/A	N/A	N/A		
	Number of hydrants per floor	N/A	N/A	N/A		
	Hose Box	N/A	N/A	N/A		
12	Yard Hydrants.					
	Total number of hydrants	N/A	N/A	N/A		
	Hose Box	N/A	N/A	N/A		
13	Pumping Arrangements.					
	Ground Level					
	Discharge of main Pump	N/A	N/A	N/A		
	> Head of Main pump	N/A	N/A	N/A		
	Number of main pumps	N/A	N/A	N/A		
	Jockey Pump out put	N/A	N/A	N/A		

		N/A	N/A	N/A
	> Jockey pump head	N/A N/A	N/A	N/A
	> Standby Pump out put	N/A	N/A	N/A
	Standby Pump Head	N/A	N/A	N/A
	> Auto Starting/ Manual stopping	N/A	N/A	N/A
	> Pump House Access		<u></u>	
	Terrace level	900 LPM	Provided	MR
	> Discharge of pump	40 mts	Provided	MR
	> Head of the pump	Required	Provided	MR
	<ul><li>Power Supply</li><li>Auto Starting of pump</li></ul>	Required	Provided	MR
4	Captive Water Storage for fire fightin	g.		
7	Underground tank capacity	N/A	N/A	N/A
	Draw-off connection	N/A	N/A	N/A
	Fire service inlet	N/A	N/A	N/A
	> Access to tank	N/A	N/A	N/A
	Overhead Tank capacity	10,000 lts	provided	MR
		Required	Provided	MR
15	Exit Signage.  Provision of Lifts.	1101		
16		N/A	N/A	N/A
	Pressurization of Lift Shaft	N/A	N/A	N/A
	Pressurization of Lift lobby	Required	Provided	MR
	<ul><li>Communication In lift Car</li><li>Fireman's Grounding Switch</li></ul>	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area.			
	> Total Area	N/A	N/A	N/A
	> Location	N/A	N/A	N/A
19	Fire Control Room			
	Detector System Panel	N/A	N/A	N/A
	Flow Switch Panel	N/A	N/A	N/A
	DA G. Assa Donal	N/A	N/A	N/A
	PA System Panel			NTIA
	<ul><li>PA System Panel</li><li>Batter backup</li></ul>	N/A	N/A	N/A



20	Special Fire Protection Systems for	Required	One ABC type fire extinguisher found	MR
	Protection of special Risks, if any:		provided near elect. panel	

The fire protection systems provided in the building were tested / checked and found functional at the time of inspection.

All the shortcomings pointed out by this department vide letter no. F.6/DFS/MS/GH/2016/918 dated 11.04.2016 have been complied by the management

In view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules, it is recommended to grant fire safety certificate under Delhi Fire Service Act-2007 & Rules- 2010.

DFA is put up for approval & signature please

M.K.CHAT**†**OPADHYAY Asstt. Div. Officer (M.Rd)