

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI- 110001

No. F6/DFS/MS/BN&T/2016/1026

Dated: 13/06/2016

FIRE SAFETY CERTIFICATE

Certified that the Orchidgrand Banquet Hall running at ground & first floor of building at commercial Area Karkardooma Metro Station, Block -A, Delhi-92, owned /occupied by M/s Orchidgrand Hospitality Pvt.Ltd., comprised of basement, ground plus one upper floor was granted fire safety certificate vide letter no.F6/DFS/MS/2011/3537 dated 15.11.12. The building was inspected by the officers concerned of this department on 01.06.2016 in the presence of Mr.Sourav Chawla and found that the building have deemed complied with the fire prevention and fire safety requirements in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 and that the ground & first floor of building is fit for occupancy Group "Assembly Building/Banquet " with effect from ...13/06/2016.. for a period of three years, subject to conditions printed overleaf.

Issued on ...13/06/2016... at New Delhi by


(Rajesh Panwar)
Chief Fire Officer
Ph. 011-23412025

To,
Orchidgrand Hospitality Pvt.Ltd
A-Block, Karkardooma Metro Complex
Delhi-92.

Copy to:-
The Dy. Health Officer,
East Delhi Municipal Corporation ,Health Department,
Shahdara (South) Zone, Karkardooma, Shahdara, Delhi



CONDITIONS:

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
5. This Fire Safety certificate can not be treated in any case for regularizations of unauthorized if any.
6. "The owner /occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J'[sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry"
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in

1. Name & address of the building :Orchidgrand Banquet Hall ground & first floor at commercial Area Karkardooma Metro Station, Block –A, Delhi-92.
2. Building is comprised of : Basement, ground + 1, upper floor.
3. Type of Occupancy : Assembly
4. Type of Case :Renewal
5. Details of Previous fsc letter : No.F.6/DFS/MS/2011/3537 Dated 15.12.2011
6. Fire Safety direction letter No : F.6/DFS/MS/2011/2390 Dated 30.09.11
7. Date of Inspection : 01.06.2016
8. Name of the Inspecting officers : ADO Suresh Singh
9. Name and designation of Officer:
from the building side : Mr.Sourav Chawla
10. Year of Construction :2011
11. Applicant's letter No :letter dated 27.05.16

S.NO.	Minimum Standards on fire prevention and fire safety U/R33	NBC Requirement	Provided at Site	Remarks MR/NMR
1	Access to building			
	• Road width	6 Mtrs	8 Mtrs.	MR
	• Gate width	4.5 Mtrs.	4.5Mtrs.	MR
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper Floor	02 Nos	02 Nos.	MR
	• Basement	N/A	N/A	N/A
	B. Width of Staircases			
	• Upper Floor	1.5 M	1.5 M	MR
	• Basement	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	N/A	N/A	Metro path.
	g. Width of Corridor	2.0 mts.	2.0 mts	MR
	h. Door Size	2.0 Mtrs	2.0 Mtrs	MR
3	Compartmentation.			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Sealed	MR
	• Fire rating of shaft door	2 hrs.	2 hrs.	MR
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	Required	Provided	MR
4	Smoke Management System.			
	• Basement	30a/c per hour	provided	MR (DMRC-Control)
	• Upper floor	12 a/c per hour	N/A	N/A
5.	Fire Extinguishers			
	• Total numbers	24 nos.	31 nos.	MR
	• types	ABC & Co2	ABC & Co2	MR
	• IS marking	ISI marked	ISI marked	MR

6	First-aid-Hose Reels.			
	<ul style="list-style-type: none"> Total numbers of ground floor 	2 nos.	Provided	MR
	<ul style="list-style-type: none"> Length of hose reel hose 	30 m	Provided	MR
	<ul style="list-style-type: none"> Nozzle diameter 	5 mm	Provided	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detectors 	Heat & smoke	Provided	MR
	<ul style="list-style-type: none"> Location of main panel 	Ground floor	Provided	MR
	<ul style="list-style-type: none"> Location of repeater panel 	Required	Provided	MR
	<ul style="list-style-type: none"> Alternate source of power 	Battery & DG Set	Provided	MR
	<ul style="list-style-type: none"> Hooter's location 	Staircases, corridors & hall.	Provided	MR
8	MOEFA	Required	Provided	MR
9	Public address System.	Required	provided	MR
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> Basement 	Required	Provided	MR
	<ul style="list-style-type: none"> upper floor 	Required	Provided	MR
	<ul style="list-style-type: none"> sprinkler above false ceiling 	N/A	N/A	N/A
11	Internal Hydrants			
	<ul style="list-style-type: none"> size of riser/down-comer 	100 mm	100 mm	MR
	<ul style="list-style-type: none"> Number of hydrants per floor 	02 Nos.	02 Nos.	MR
	<ul style="list-style-type: none"> Hose Box 	02 Nos.	02 Nos.	MR
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants 	02 Nos.	03 Nos.	MR
	<ul style="list-style-type: none"> Hose Box 	02 Nos.	03 Nos.	MR
13	Pumping Arrangements.			(Under DMRC-Control)
	<ul style="list-style-type: none"> Ground Level 	2850LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Discharge of main Pump 	2850 LPM	Provided	MR
	<ul style="list-style-type: none"> ➤ Head of Main Pump 	70 Mtrs.	80 mtrs	MR
	<ul style="list-style-type: none"> ➤ Number of main pumps 	2 No.	2 No.	MR
	<ul style="list-style-type: none"> ➤ Jockey pump out put 	one 180 LPM	one 180 LPM	MR
	<ul style="list-style-type: none"> ➤ Jockey pump head 	70 Mtrs.	80 mtrs.	MR
	<ul style="list-style-type: none"> ➤ Standby pump out put 	2850 LPM	2850 LPM	MR
	<ul style="list-style-type: none"> ➤ Standby pump Head 	70Mtrs	80 Mtrs.	MR
	<ul style="list-style-type: none"> ➤ Auto Starting /Manual stopping 	Auto	Provided	MR
	<ul style="list-style-type: none"> ➤ Pump House Access 	Required	Provided	MR
	<ul style="list-style-type: none"> Terrace Level 			
	<ul style="list-style-type: none"> ➤ Discharge of pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Head of the Pump 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Power supply 	N/A	N/A	N/A
	<ul style="list-style-type: none"> ➤ Auto Starting of pump 	N/A	N/A	N/A

14	Captive Water Storage for Fire Fighting.			(Under DMRC-Control)
	• Underground tank capacity	1,00,000 Ltrs.	2,00,000 Ltrs.	MR
	➤ Draw-off connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	20,000 Ltrs.	20,000 Ltrs.	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	Required	125 KVA	MR
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	Required	Provided	MR
	• Flow switch panel	Required	Provided	MR
	• PA system panel	Required	Provided	MR
	• Battery backup	Required	Provided	MR
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	Required for HT/LT panels	Provided	MR

The fire protection systems provided in the building were tested checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules. The fire safety certificate issued vide letter no. :F.6/DFS/MS/2011/3537 Dated 15.12.11 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Suresh
2.6.16

Signature of the Inspecting Officer
Name:-Suresh Singh
Designation :-ADO(Shah.)

DCFO/(Virendra Singh)

Submitted for approval please

By CFO (INDZ)

Vingh
3/6/16

[Signature]