GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE NEW DELHI- 110001

No. 66/D68/ons/Hospital/2016/M02/1036. Dated: 15/06/16

FIRE SAFETY CERTIFICATE

(Virtendra Singh) Dy.Chief Fire Officer

The Executive Director

Dharamshila Hospital and Research Centre

Vasundhara Enclave, Delhi,

To,

CONDITIONS:

1. All the means of escape shall be kept free of all type of obstruction all the time.

2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.

3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall

be responsible.

4. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc. may be got verified from the authorities concerned.

5. This certificate can not be treated in any case for regularizations of unauthorized

construction /unauthorized use of land if any.

6. Basement shall be used as per BBL.

7."The owner /occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form'J'[sub rule(1) of rule 37] along with a copy of this certificate,six months prior to its expiry"

8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on

www.dfs.delhigovt.nic.in

M17

1. Name & address of the building : Dharamshila Hospital and Research Centre at Vasundhara

Enclave, Delhi.

2.Building Comprised of

:New Building B,G+5, Old Building B,G+4 Upper floors,

(both bldgs. are connected to each other)

3. Type of Occupancy

: Institutional(Hospital)

4. Type of Case

:Renewal

5. Details of Previous FSC

:F.6/DFS/MS/Hospital/2013/NDZ/497 dated 28.06.13

6. Fire Safety direction letter No

: F6/MS/DFS/HOSPITAL/BP/2005/966 dated 06.05.2005

7. Date of Inspection

:03/06/2016

8. Name of the Inspecting Officers: DO Virendra Singh & ADO R.K. Yadav

9. Name of the designation of Officer

From the building side

: Mr.C.S.Patal (Security Officer)

10. Year of Construction

: 1990 & 2005

S.NO.	Minimum Standards on fire	NBC Requirement	Provided at Site			
	prevention and fire safety U/R33		Frovided at Site	Remarks		
1	Access to building			MR/NMR		
	Road width	30 m	45 m	NAD		
	Gate width	6 m	6 m	MR		
	 Width of internal road 	6 m	Provided	MR		
2	Number, Width, Type and Arrangement of Exits					
	a. Number of Staircases					
	 Upper Floor 	7nos.	7nos.	NAD		
	 Basement 	7 nos.	7 nos.+I Ramp	MR		
	B. Width of Staircases		, nes. manp	IVIIV		
	Upper Floor	1.5 M & 2.0 M	2.0 M& 1.5 M(in old bldg.)	MR		
	Basement	1.5 M & 2.0 M	2.0 M& 1.5 M(in old bldg.),1 Ramp	MR		
	c. Protection of exits					
	Fire check door Pressurization	Required	Provided	MR		
	Pressurizatione. No. of continuous staircases to	Required	Provided	MR		
	terrace	7 nos.	7 nos.	MR		
	g. Width of Corridor	2.4 m	Provided	MR		
	h. Door Size	2 m, 1 m	2 m, 1 m	MR		
	Compartmentation.					
	 Fire check door 	Required	Provided	MR		
	 Sealing of electrical shafts 	Required	Provided	MR		
	 Fire rating of shaft door 	1 hr	1 hr	MR		
	 Water curtain 	N/A	N/A	N/A		
	 Fire Dampers 	N/A	N/A	N/A		
	Smoke Management System.					
	Basement	30a/c per hour	Ventilated Exhaust fan	MR		
	Upper floor	12 a/c per hour	Ventilated Exhaust fan	MR		
F	ire Extinguisher					
	Total numbers	55 nos.	160 nos.	MR		
	• types		Co2 & ABC	MR		
	IS marking		ISI marked	MR		

6	First-aid-Hose Reel	·					
	Total numbers of each floor	4 nos.	Provided	MR			
	 Length of hose reel hose 	36 m	Provided	MR			
	 Nozzle diameter 	5 mm	Provided	MR			
7	Automatic fire detection and alarming system.						
	• Type of detectors						
8	 Location of main panel 	Control room	Control room	MR			
	 Location of repeater panel 	N/A	N/A	MR			
	 Alternate source of power 			N/A			
	Hooters's location	Yes	2x 500 KVA	MR			
	1 Hooters s location	Yes	Different	MR			
8	MOEFA		Location				
9	Public address System.	Required	Provided	MR			
10		Required	Provided	MR			
	Automatic Sprinkler System						
	• basement	Required	Provided	MR			
	• upper floor	Required	Provided	MR			
	 sprinkler above false ceiling 	N/A	N/A	N/A			
11	Internal Hydrants						
	 size of riser/down-comer 	150 mm	D	-			
	Number of hydrants per floor	4 nos.	Provided Provided	MR			
	Hose Box	4 nos.	Provided	MR			
12	Yard Hydrants.						
	Total number of hydrants	11 nos.	Provided	MR			
	Hose Box	11 nos.	Provided	MR			
13	Pumping Arrangements.						
	 Ground Level 						
	Discharge of main Pump	2280 LPM	Provided	MR			
	Head of Main Pump	70 m	Provided	MR			
	Number of main pumps	1 no.	Provided	MR			
	> Jockey pump out put	225 LPM	Provided	MR			
	Jockey pump head Standby Pump out put	70 m	Provided	MR			
	Standby Fullip out put	2280 LPM	Provided	MR			
	> Standby Pump Head > Auto Starting / Manual stopping	70 m	Provided	MR			
		Required	Provided	MR			
	r diffp flodse Access	Yes	Provided	MR			
	Terrace Level						
	Discharge of pump	900 lpm X 2	Provided	MR			
	Head of the Pump	40 m	Provided	MR			
	> Power supply	Required	Provided	MR			
	Auto Starting of pump	Required	Auto	MR			

14	Captive Water Storage for Fire Fighting.						
	 Underground tank capacity 	/ 200000 Liters	Provided	MR			
	Draw-off connection	Required	Provided	MR			
	Fire service inlet	Required	Provided	MR			
	Access to tank	Required	Provided	MR			
	 Overhead Tank capacity 	25,000 Liters	50,000 Liters	MR			
15	Exit Signage.	Required	Provided	MR			
16	Provision of Lifts.						
	 Pressurization of Lift Shaft 	Required	Provided	MR			
	 Pressurization of Lift lobby 	Required	Provided	MR			
	Communication in lift car	Required	Provided	MR			
	 Firemen's grounding switch 	Required	Provided	MR			
	Lift Signage	Required	Provided	MR			
17	Standby power supply	Required	Provided	MR			
18	Refuge Area.						
	 Total area 	N/A	N/A	N/A			
	 Location 	N/A	N/A	N/A			
19	Fire Control Room						
	Detector system panel	Required	Provided	MR			
	Flow switch panel	Required	Provided	MR			
	PA system panel	Required	Provided	MR			
	Battery backup	Required	Provided	MR			
	Building Floor Plans	N/A	N/A	N/A			
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A			
TI C:	ro protection quetama and il li ul						

The fire protection systems provided in the building were tested checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules. The fire safety certificate issued vide letter no. F.6/DFS/MS/Hospital/2013/NDZ/497 dated 28.06.13 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Reisto 2016 Signature of the Inspecting Office

Name: R.K. Yadav

Designation: ADO(LN)

DCFO(Virendra Singh)
Submitted for approval phease.

CFO (R. Panway)

LIMI

6161/16