

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F 6 / DFS / MS / 2016 / *school/w2/1226*

Dated: *02/08/2016*

FIRE SAFETY CERTIFICATE

Certified that the **Anubhav Public School 57, Uttranchal Enclave, Gali No--2 Sant Nagar Burari, Delhi-84** comprised of **Ground and 02 upper floors** owned/ occupied by Anubhav Public School was issued Fire Safety Certificated vide this office letter no. **F-6/DFS/MS/2013/278 dated 17.01.2013**. The premise was re-inspected by the officer concerned of this department on **07.06.2016** in the presence of **Sh. K. K. Dixit (Manager)** and observed that the building is now comprised of ground and 03 upper floors. All the fire prevention and fire safety arrangements as provided in the premises found in good working condition. The premises have deemed complied with requirements of circular issued by Director of Education letter no 262-362 dated 17.01.2005 and the building/ premise is fit for occupancy "**Group B Educational**" for **ground and 02 upper floors only** with effect from ..*02/08/16*..... for a period of three years, in accordance with rule 36 unless under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of Delhi Fire Service Rules, 2010:

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in

Issued on ..*02/08/16*..... at New Delhi


(Anil Garg)

Chief Fire Officer
Ph:-011-23414250

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Manager, Anubhav Public School 57, Uttranchal Enclave, Gali No--2 Sant Nagar Burari, Delhi-84.

INSPECTION REPORT

1. Name & address of the building : Anubhav Public School Utrancaal Enclave, Gali No- 2 Sant Nagar Burari, Delhi-110084.
2. Type of Occupaney : Educational
3. Type of Case : Old Case(G +02floors- School & 3rd Floor - Residence)
4. Details of previous NOC : E6/DPS/MS/2013/SCHOOL/275 dated 17.01.2013
5. Fire Safety directives letter No : Director of Education Circular dated 01.03.2011
6. Date of inspection : 07/06/2016
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers from the building side : Mr. K.K Dixit (Manager)
9. Year of Construction : 2006
10. Applicant's letter No. : APS/02/2016

Plot Area-300 sqm Covered Area:1000 sq.m. class rooms -15nos. students---350 nos

	Minimum Standards on fire prevention and fire safety U/R 33	Director of Education letter dated 01.03.2011	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	5m(old case)	05m(old case)	MR
	• Gate width	2m(old case)	02m(old case)	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	1.06m & 1.22m(old case)	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	NA	NA	NA
	e. Width of Corridor	NA	NA	NA
	f. Door Size	NA	NA	NA
		1 m	1m	MR

3	Compartmentation.			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	Smoke Management System.			
	• Basements	30 a/c per hour	NA	NA
	• Upper floors	12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	• Total numbers	12 nos	12 nos	MR
	• Types	ABC/Co2	ABC--10/W.Co2--2	MR
	• ISI marking	ISI Marked	Yes	MR
6	First-Aid Hose Reels.			
	• Total numbers on each floor	01	02	MR
	• Length of hose reel hose	30m	P	MR
	• Nozzle diameter	5mm	5mm	MR
7	Automatic fire detection and alarming system.			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8	MOEFA			
9	Public Address System.			
10	Automatic Sprinkler System.			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	Internal Hydrants			
	• Size of riser/down-comer	NA	NA	NA
	• Number of hydrants per floor	NA	NA	NA
	• Hose Box	NA	NA	NA
12	Yard Hydrants.			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA


Re

13	Pumping Arrangements. <ul style="list-style-type: none"> • Ground Level <ul style="list-style-type: none"> ➤ Discharge of main Pump ➤ Head of Main pump ➤ Number of main pumps ➤ Jockey Pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Starting/ Manual stopping ➤ Pump House Access • Terrace level <ul style="list-style-type: none"> ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		450lpm	450 lpm	MR
		40m	40 m	MR
		R	P	MR
		R	P	MR
14	Captive Water Storage for fire fighting. <ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		10,000 ltrs	10000 ltr	MR
15	Exit Signage.	R	P	MR
16	Provision of Lifts. <ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area. <ul style="list-style-type: none"> ➤ Total Area ➤ Location 	N/A	N/A	N/A
		N/A	N/A	N/A

19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection. Earlier the building was comprised of ground and two upper floors and now the building is upgraded to the third floor for residence owned occupied by owner.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in director of education Circular dated 01.03.2011, it is recommended to renewal of fire safety certificate issued vide this department letter of even no. 278 dated 17.01.2013 ground + two floors.


 Signature of the Inspecting Officer
 Name :- Rajesh Kumar
 Designation:- ADO/RN


DO/NO/D

S. Singh

26.7.16

Dy. CEO (WZ)

cto west
29/07/16


29/7/16