

FORM 'H'
FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[Refer sub - rule (1) of rule 35]
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI


No. F6/DFS/MS/2016/WZ/11227

Dated: 02/08/16

FIRE SAFETY CERTIFICATE

Certified that the Gourmet Hub (Formerly Known as Capitol City Mall) Plot No. 1, BG-1 & BG-2, Paschim Puri New Delhi-110063 comprised of B+G+03 upper floors was issued FSC vide Letter No. F6/DFS/MS/20103/WZ/569 dated 18/07/2013. The premises was re inspected by the officers concerned of this department on 25-07-2016 in the presence of **Mr. Tapan Kumar** and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class "Mercantile" Group F with effect from 02/08/16 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on ...02/08/16... at New Delhi by.


(Ajay Garg)
Chief Fire Officer
Delhi Fire Service
o/c 02/08/16

Copy to:

1. Mr. Tapan Kumar
Gourmet Hub (Formerly Known as Capitol City Mall)
Plot No. 1, BG-1 & BG-2, Paschim Puri New Delhi-110063.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used as per building bye laws.
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

INSPECTION REPORT

1. Name & address of the building : Gourmet Hub (Formerly Known as Capitol City Mall) Plot No. 1, BG-1 & BG-2, Paschim Puri New Delhi-110063.
2. Type of Occupancy : Mercantile (B+G+03 upper floors)
3. Type of Case : Renewal
4. Details of previous NOC : Letter No. F6/DFS/MS/20103/WZ/569 dated 18/07/2013
5. Fire Safety directives Letter No. : Letter No. F6/DFS/MS/BP/2007/1285 dated 07.05.2013
6. Date of inspection : 25-07-2016
7. Name of the Inspecting Officer : Mukesh Verma DO (West)
8. Name and designation of Officer from the building side : Sh. Tapan Kumar
9. Year of Construction : 2009/10
10. Applicant's letter No. : Nil Dated 04.07.2016

| S No | Minimum standards on fire prevention and fire safety U/R 33 | NBC Requirements | Provided at site | Remarks MR/NMR |
|------|---|---|--------------------------------------|----------------|
| 1. | Access of building | | | |
| | • Road width | 12 m | 30 m Provided | MR |
| | • Gate width | 6 m | 1) 5.5 m Provided 2) 8 m Provided | MR |
| | • Width of internal road | 6 m | 6 Provided | MR |
| 2. | Number, width, Type & Arrangements of exits | | | |
| | a. Number of staircases | 6 staircase were recommended in basement. Travel distance meets with 4. Clarification given on last page | | |
| | • Upper floors | 04 | 04 Provided | MR |
| | • Basements | 06 | 4 = 2 ramps Provided | MR |
| | b. Width of staircases | | | |
| | • Upper floors | By shifting Handrail 1.5 m | Provided | MR |
| | • Basements | 1.5 m | 1.5 m Provided | MR |
| | c. Protection of exits | | | |
| | • Fire check door | Required | Provided | MR |
| | • Pressurization | Required | Provided | MR |
| | d. No of continuous staircase to terrace | Required | Provided | MR |
| | e. Width Of Corridor | 2 m | 2 m provided | MR |
| | f. Door Size | 1.5 m | 1.5 m Provided | MR |
| 3. | Compartmentation | | | |
| | • Fire check door | Required | Found Provided | MR |
| | • Sealing of electrical shafts | Required | Provided | MR |
| | • Fire Rating of shaft door | Required | Provided | MR |
| | • Water Curtain | NR (Single basement) | NR | NR |
| | • Fire Dampers | Required | Provided | MR |
| 4. | Smoke managements System | | | |
| | • Basements | 30 a/c per hour | Provided | MR |
| | • Upper floors | 12 a/c per hour | Provided | MR |
| 5. | Fire Extinguishers | | | |
| | • Total numbers | 105 nos. | 110 nos. Provided | MR |
| | • Types | ABC, CO2 & | Provided | MR |
| | • IS marking | yes | Provided | MR |
| 6. | First – Aid Hose Reels | | | |
| | • Total numbers on each floor | 04 | Provided | MR |
| | • Length of hose reel hose | 30 m | Provided | MR |
| | • Nozzle diameter | 5 mm | Provided | MR |

| | | | | |
|-----|--|----------------|----------------------|---|
| 7. | Automatic fire detection and alarming system | | | |
| | • Type of detectors | Smoke | Provided | MR |
| | • Location of Main Panel | Ground floor | Provided | MR |
| | • Location of Repeater Panel | Required | Provided | MR |
| | • Alternate source of power | Required | Provided | MR |
| | • Hooters' Location | Required | Provided | MR |
| 8. | MOEFA | Required | Provided | MR |
| 9. | Public Address System | Required | Provided | MR |
| 10. | Automatic Sprinkler System | | | |
| | • Basements | Required | Provided | MR |
| | • Upper Floor | Required | Provided | MR |
| | • Sprinkler above false ceiling | Required | Provided | MR |
| 11. | Internal Hydrants | | | |
| | • Size of riser/down- comer | 150 mm | 150 mm Provided | MR |
| | • Number of hydrants per floor | 04 | 04 Provided | MR |
| | • Hose Box | 04 | 04 Provided | MR |
| 12. | Yard Hydrants | | | |
| | • Total number of hydrants | Required | Provided | MR |
| | • Hose Box | Required | Provided | MR |
| 13. | Pumping Arrangements : Wet Riser cum Down Comer System provided in place of down comer | | | |
| | • Ground Level | | | |
| | • Discharge of main pump | NR | Provided 2280 lpm | MR |
| | ➤ Head of main pump | NR | Provided 70 m | MR |
| | ➤ Number of main pumps | NR | Provided 02 | MR |
| | ➤ Jockey pump out put | NR | Provided 180 lpm | MR |
| | ➤ Jockey pump head | NR | Provided 70 m | MR |
| | ➤ Standby Pump out put | NR | Provided 2280 lpm | MR |
| | ➤ Standby Pump Head | NR | Provided 70 m | MR |
| | ➤ Auto Starting/Manual stopping | Required | Provided | MR |
| | ➤ Pump House Access | Required | Provided | MR |
| | • Terrace level | | | |
| | ➤ Discharge of pump | 900 lpm | Provided | MR |
| | ➤ Head of the pump | 50 m | Provided | MR |
| | ➤ Power supply | Required | Provided | MR |
| | ➤ Auto starting of pump | Required | Provided | MR |
| 14. | Captive water Storage for fire fighting | | | |
| | • Under ground tank capacity | NR | Provided 50,000 ltrs | MR |
| | ➤ Draw of connection | NR | Provided | MR |
| | ➤ Fire service inlet | NR | Provided | MR |
| | ➤ Access to tank | NR | Provided | MR |
| | • Overhead Tank capacity | 25, 000 litres | Provided 15,000 ltrs | MR as UG=50000 ltrs Wet Riser Cum Down Comer System |
| 15 | Exit Signage | Required | Provided | MR |
| 16. | Provision of Lifts | | | |
| | ➤ Pressurization of Lift Shaft | Required | Provided | MR |
| | ➤ Pressurization of lift lobby | Required | Provided | MR |
| | ➤ Communication in lift Car | Required | Provided | MR |
| | ➤ Fireman's Grounding | Required | Provided | MR |

| | | | | |
|-----|--|--|----------|----|
| | Standby power supply | Required | Provided | MR |
| | Refuge Area | | | |
| | ➤ Total area | NR | NR | NR |
| | ➤ Location | NR | NR | NR |
| 19. | Fire control room | | | |
| | ➤ Detector system panel | Required | Provided | MR |
| | ➤ Flow Switch Panel | Required | Provided | MR |
| | ➤ PA System Panel | Required | Provided | MR |
| | ➤ Battery backup | Required | Provided | MR |
| | ➤ Building Floor Plans | Required | Provided | MR |
| 20. | Special Fire Protection Systems for Protection of special Risks, if any; | CO2 Flooding System in electrical panels | Provided | MR |

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/20103/WZ/569 dated 18/07/2013 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Note : 6 staircase with 2 basement were proposed as per the plan submitted in this department. Applicant has now constructed only single basement with 4 staircase and 2 ramps the shops shown in the basement has also been removed. Hence, travel distance of 30m as per NBC-IV is meeting with 4 staircases and 2 ramps provide by the owner.

Signature of the Inspecting Officer

Name Mukesh Verma

Designation DO (West)

Mukesh Verma 26/7/16

DO (West)

28/7/16

DO - West

29/07/16