

No. *F6/DFS/MS/Hospital/2016/S2/1319*

Dated: *29/08/16*

FIRE SAFETY CERTIFICATE

Certified that **M/s Aashlok Hospital, A-25, Block AB, Community Centre, Safdarjung Enclave, New Delhi-29**, comprised of basement, ground plus three upper floors, owned/occupied by Aashlok Hospital, have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officers concerned of this department on dated 18.08.16 in the presence of Dr. Alok Chopra, Director of the Hospital and that the building is fit for **Occupancy Group "C" Institutional Building (Hospital)** with effect from *29/08/*...2016 for a period of **three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, subject to condition as mentioned below.

Issued on *29/08/*...2016 at New Delhi by

29/8
(Vipin Kental)

Chief Fire Officer

T.No.011-23412225 *one*

Copy To:- 1. Dr. Tanushree Sidharth, Aashlok Hospital, A-25, Block AB, Community Centre, Safdarjung Enclave, New Delhi-110029.

2. Executive Engineer, Bldg, SDMC, South Zone, Green Park, New Delhi.

Conditions for the validity of fire safety certificate

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate in form J, six month prior to its expiry.



INSPECTION REPORT

1	Name & address of the building	M/s Aashlok Hospital, A-25, Block AB, Community Centre, Safdarjung Enclave, New Delhi-110029.		
2	Type of Occupancy	Institutional Building "C" (Hospital)		
3	Building comprised of	Basement, Ground plus three upper floors. Basement=Labs, GF=OT,ICU & Reception, 1st & 2nd Floor=Patient Rooms and 3rd Floor=Admn. Office+ Services.		
4	Type of case	New		
5	Details of previous NOC	Nil		
6	Fire safety directives letter No	Nil		
7	Date of inspection	18.08.2016		
8	Name of the inspecting Officers	D.O. A.K.Malik & ADO Vedpal		
9	Name and designation of officers from the building side	Dr.Alok Chopra, Director of the Hospital.		
10	Year of construction	Prior to 1983		
11	Applicant's letter No.	Nil, Dated 30.07.2016.		
S. NO.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements as per NBC/BBL-1967	Provided at site	Remarks MR / NMR
1	Access to building			
	1) Road width	9 Mtr	Provided	MR
	2) Gate width	5 Mtr	5 Mtr Provided	MR
	3) Width of internal road	N/A	N/A	N/A
2	Number, width Type & arrangement of exits			
	a. Number of staircases			
	1. Upper floors	02nos.	02nos.	MR
	2. basements	02nos.	02nos.	MR
	b. Width of staircase			
	1. Upper floors	1.37m(each)	137cm(each)	MR
	2. basements	1.37m(each)	137cm(each)	MR
	c. Protection of exits			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	Required	One Provided	MR
	e. Width of corridor	N/A	N/A	N/A
	f. Door size	1m	1m	MR
3	Compartmentation.			
	1. Fire check door	N/A	N/A	N/A
	2. Sealing of electrical shafts	Required	Provided	MR
	3. Fire Rating of shaft door	N/A	N/A	N/A
	4. water curtain	N/A	N/A	N/A
	5. Fire dampers	N/A	N/A	N/A
4	Smoke Management system.			
	basement	30 a/c per hour	Provided	MR
	upper floors	12 a/c per hour	Natural Ventilation	MR
5	Fire Extinguishers			
	total numbers	20Nos.	20 Nos. Provided	MR
	Types	ABC& CO2	ABC, CO2 ,	MR
	ISI marking	ISI	Provided	MR
6	First-Aid Hose Reels.			
	total numbers on each floor	01no.	01no.	MR
	Length of Hose reel hose	30 Mtr	Provided	MR
	Nozzle Diameter	5mm	Provided	MR
7	Automatic fire detection and alarming system			
	Type of detectors	Heat & Smoke	Provided	MR
	location of Main Panel	Ground Floor	Ground Floor	MR
	location of Repeater panel	N/A	N/A	N/A
	Alternate source of power	N/A	N/A	N/A
	hooter's location	All Areas	Provided	MR
8	MOEFA	Required	Provided	MR
9	Public Address System.	N/A	N/A	N/A

INSPECTION REPORT

10	Automatic Sprinkler System.			
	basement	Required	Provided	MR
	upper floors	N/A	N/A	N/A
	sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	Size of riser/down-corner	150mm	150mm	MR
	Number of Hydrants per floor	01no.	01no.	MR
	hose Box	01nos.	01nos.	MR
12	Yard Hydrants.			
	total number of hydrants	N/A	02nos.	N/A
	house box	N/A	02nos.	N/A
13	Pumping arrangements			
	1. Ground level			
	a. Discharge of main Pump	1620LPM	1620LPM	MR
	b. Head of main pump	70m	70m	MR
	c. Number of main pumps	01no.	01no.	MR
	d. jockey pump out put	180LPM	180LPM	MR
	e. jockey pump head	70m	70m	MR
	f. Standby Pump output	1620LPM	1620LPM	MR
	g. Stanby Pump head	70m	70m	MR
	h. Auto Starting/Manual stopping	Required	Provided	MR
	pump house access	Required	Provided	MR
	2. Terrace level			
	a. Discharge of pump	N/A	N/A	N/A
	b. head of the pump	N/A	N/A	N/A
	c. Power supply	N/A	N/A	N/A
	d. Auto starting of pump	N/A	N/A	N/A
14	Captive water storage for fire fighting			
	1. Underground tank capacity	50,000 ltr	50,000 Ltr Provided	MR
	a. Draw-off connection	Required	Provided	MR
	b. fire service inlet	Required	Provided	MR
	c. Access to tank	Required	Provided	MR
	Over head tank Capacity	10000Liters	10000Liters	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of lifts.			
	a. Pressurization of lift shaft	N/A	N/A	N/A
	b. pressurization of lift lobby	N/A	N/A	N/A
	c. communication in lift car	Required	Provided	MR
	d. Fireman's grounding switch	Required	Provided	MR
	e. Lift signage	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area.		Not Required	
	total area			
	location			
19	Fire control room			
	a. Detector system Panel	Required	Provided	MR
	b. Flow switch Panel	N/A	N/A	N/A
	c. PA system Panel	N/A	N/A	N/A
	d. Batter backup	Required	Provided	MR
	e. Building floor plans	Required	Provided	MR

INSPECTION REPORT

20	Special Fire Protection systems for protection of special risks, if any: HT, LT & Transformer are provided with ABC & CO2 Type fire extinguishers. MR
<p>The fire protection systems provided in the building were test checked at random and found functional at the time of inspection. Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010. The shortcomings communicated vide letter dated 12.05.2016 has been complied at sr. nos. 2,4,13 & 14.</p> <p>Accordingly DFA is put up for your approval and signature please.</p>	
<p> Signature of the inspecting officer</p>	<p> Signature of the inspecting officer</p>
<p>Name A.K.Malik</p>	<p>Name : Vedpal</p>
<p>Designation : Divisional Officer</p>	<p>Designation : Assistant Divisional Officer</p>

Dy CFO (S2)

darf
19/8

184/CFO S2
26/8/16/29/8

CFO (S2)

FTM.
M-scull ll
29/8.

FT letter is put up for sign please

CFO (S2)

M-scull ll
29/8

ll
29/8
ADD (S)