

FORM 'H'
FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[Refer sub - rule (1) of rule 35]
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE, NEW DELHI


No. F6/DFS/MS/2016/W2/1432

Dated: 26/9/16

FIRE SAFETY CERTIFICATE

Certified that the **Vishal Cine Plex**, located at **Rajouri Garden, New Delhi – 110027** in a **building** comprised of Basement + Ground + 02 Upper Floors + Mezzanine + Projection Room was issued FSC vide Letter No. **F6/DFS/MS/ Cinema/2015/1152** dated **02/06/15**. The premises was re inspected by the officers concerned of this department on **05-09-2016** in the presence of **Sh. S.R. Talwar (Dy. G.M.)** and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class "Assembly Building" Group D with effect from 26/9/16 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 26/9/16..... at New Delhi by.


(Atul Garg)
Chief Fire Officer
Delhi Fire Service
26/9/16

Copy to:

1. **Sh. S.R. Talwar (Dy. G.M.)**
Vishal Cine Plex, Rajouri Garden, New Delhi-11
2. **Sh. Ravindra Singh (SDM) Patel Nagar**
GNCT of Delhi, Old Middle School Complex, Rampura, Delhi – 110035

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used as per building bye laws.
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. FSC is issued for cinema only.

1. Name & address of the building : Vishal Cineplex, Rajouri Garden, New Delhi-11
2. Type of Occupancy : Assembly
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/Cinema/2015/1152 dated 02/06/15
5. Fire Safety directives Letter No. : F6/DFS/MS/BP/Cinema/BP/397 dated 02/03/2000
6. Date of inspection : 05-09-2016
7. Name of the Inspecting Officer : Mukesh Verma, DO (MN)
8. Name and designation of Officer
from the building side : Sh. S.R. Talvar
9. Year of Construction : 1981
10. Applicant's letter No. : F.81/DDMA)(W)LCT/Vishal(R.G.)/2015/03 dated 11/08/16

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	9 m	30m Provided	MR
	• Gate width	6 m	07m Provided	MR
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	04	04 Provided	MR
	• Basements	05	05 Provided	MR
	b. Width of staircases			
	• Upper floors	2 mtr	170cm, 175 cm up to 1 st floor 210cm, 213cm, up to projection room	MR (Old Case)
	• Basements	1.5 mtr	167cm, 165cm, 182cm, 207cm, 120cm, one ramp 207 cm	MR (Old Case)
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	Required	Provided	MR
	d. No of continuous staircase to terrace	Required	Provided	MR
	e. Width Of Corridor	NA	NA	NA
	f. Door Size	10 exit Hall 5 exit Balcony	10 exit- Hall Provided 5 exit -Balcony Provided	MR
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	Required	Provided	MR
	• Water Curtain	Required	Provided	NR
	• Fire Dampers	Required	Provided	MR
4.	Smoke managements System			
	• Basements	30 c/c per floor	Provided	MR

5.	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types IS marking 	27 nos. ABC,CO2, ISI marked	27nos. Provided Provided Provided	MR MR MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	03 nos in first floor, 2 in second 30 m 5 mm	Provided Provided Provided	MR MR MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	Smoke/ Heat Required Required Required Required	Provided Provided Provided Provided Provided	MR MR MR MR MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basements Upper Floor Sprinkler above false ceiling 	Required Required NR	Provided Provided NR	MR MR NR
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down- comer Number of hydrants per floor Hose Box 	NR NR NR	NR NR NR	NR NR NR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	05 nos 05 nos	05 Provided 05 Provided	MR MR
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level Discharge of main pump Head of main pump Number of main pumps Jockey pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Staring/Manual stopping Pump House Access Terrace level Discharge of pump Head of the pump Power supply Auto starting of pump 	2850 lpm 60 m 02 180 lpm 60 m 180 lpm 60 m Required Required 450 LPM 40 mtr Required Required	2850 lpm Provided 60 m Provided 02 Provided 180 lpm Provided 60 m Provided 180 lpm Provided 60 m Provided Provided Provided 450 LPM Provided 40 mtr provided Provided Provided	MR MR MR MR MR MR MR MR MR MR MR MR MR MR
14.	Captive water Storage for fire fighting			
	<ul style="list-style-type: none"> Under ground tank capacity Draw of connection Fire service inlet Access to tank Overhead Tank capacity 	2 lac Required Required Required 35,000 litres Required	2 lac Provided Provided Provided Provided Provided Provided	MR MR MR MR MR MR

	➤ Fireman's Grounding Switch	NR	NR	NR
	➤ Lift Signage	NR	NR	NR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA
19.	Fire control room			
	➤ Detector system panel	Required	Provided	MR
	➤ Flow Switch Panel	Required	Provided	MR
	➤ PA System Panel	Required	Provided	MR
	➤ Battery backup	Required	Provided	MR
	➤ Building Floor Plans	Required	Provided	MR
20.	Special Fire Protection Systems for Protection of special Risks, if any;	Required	CO ₂ flooding system for the protection of HT/LT panels in the basement	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/Cinema/2015/1152 dated 02/06/15 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Mukesh 21/9/16

Signature of the Inspecting Officer

Name **Mukesh Verma**

Designation **DO (MN)**

Dr. CFO (WZ) - out of station
CFO (WZ) / 20/9/16
FTP,