

FORM 'H'  
FORM FOR ISSUING FIRE SAFETY CERTIFICATE  
[Refer sub - rule (1) of rule 35]  
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE  
NEW DELHI

No. F6/DFS/MS/school/2016/1435

Dated: 26/09/2016

FIRE SAFETY CERTIFICATE

Certified that the Mata Jaikaur Public School, Ashok Vihar, Phase -III, Delhi - 110052 comprised of Basement + Ground + 02 Upper Floors was issued FSC vide Letter No. F6/DFS/MS/school/2013/859 Dated 05-09-2013. The premises was re inspected by the officer concerned of this department on 16-08-2016 in the presence of Ms Rashmi Mehata (Principal) and observed that all the fire prevention and fire safety arrangements provided in the premises found in good working condition. The premises have therefore deem complied with the fire prevention and fire safety requirements in accordance DOE Circular 3298 - 3398 Dated 01-03-2011 and that the premises is fit for occupancy class "Educational" Group B with effect from 26/09/2016 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 26/09/2016..... at New Delhi by.

  
(Atul Garg)  
Chief Fire Officer  
Delhi Fire Service  


Copy to:

The Principal, Mata Jaikaur Public School, Ashok Vihar, Phase -III, Delhi - 110052

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. The Basement shall be used as per BBL1983
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).

## INSPECTION REPORT

1. Name & address of the building: Mata Jaikaur Public School, Ashok Vihar, Phase -III, Delhi - 110052.
2. Details of previous NOC : F-6/DFS/MS/School/2013/859 dated 5/09/013
3. Type of Occupancy : Educational (B +G + 2 Upper Floor)
4. Type of Case : Renewal
5. Fire Safety directives Letter No. : DOE 3298-3398 dated 01-03-2011
6. Date of inspection : 26/08/2016
7. Name of the Inspecting Officer : Udai vir singh, ADO (WP)
8. Name and designation of Officer  
from the building side : Ms Rashmi Mehata (Principal)
9. Year of Construction : 1973-77
10. Applicant's letter No. : MJKPS/DFS/2016 dated 08/08/2016

Total Area=16187 m  
Covered Area=10576m  
No of Students=2500

S No	Minimum standards on fire prevention and fire safety U/R 33	Cr.No.3298-3398 dated 1-3-11	Provided at site	Remarks MR/NMR
1.	Access of building			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	06 meter Accessible <i>4.5 m</i> NA	Provided 250cm Provided NA	MR MR( Being old case) NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper floors</li> <li>• Basements</li> </ul>	5+ 01 Ramp 2	Provided Provided	MR MR
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper floors</li> <li>• Basements</li> </ul>	150cm 1x150cm, 1x100cm	G to 2 <sup>nd</sup> F= 1x148cm, 1x140cm, 1x130cm, & 1x115cm & Ramp=1x140cm G to FF=1x130cm 1x120cm & 1x110cm	MR(Being old case) MR(Being old case)
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	NA NA	NA NA	NA NA
	d. No of continuous staircase to terrace	1	Provided	MR(Being old case)
	e. Width Of Corridor	NA	235cm	NA
	f. Door Size	1 mtr	105cm	MR

3.	Compartmentation			
	<ul style="list-style-type: none"> <li>• Fire check door</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Sealing of electrical shafts</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Fire Rating of shaft door</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Water Curtain</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Fire Dampers</li> </ul>	NA	NA	NA
4.	Smoke managements System			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	30 a/c per hrs	Exhaust fan provided	MR
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	NA	NA	NA
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> <li>• Total numbers</li> </ul>	30 nos.	Provided	MR
	<ul style="list-style-type: none"> <li>• Types</li> </ul>	ABC & CO <sub>2</sub>	Provided	MR
	<ul style="list-style-type: none"> <li>• IS marking</li> </ul>	ISI marked	Provided	MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> </ul>	3	Provided	MR
		30mtrs	Provided	MR
	<ul style="list-style-type: none"> <li>• Length of hose reel hose</li> </ul>	5mm	Provided	MR
	<ul style="list-style-type: none"> <li>• Nozzle diameter</li> </ul>			
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> <li>• Type of detectors</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Location of Main Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Location of Repeater Panel</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Alternate source of power</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Hooters' Location</li> </ul>	NA	NA	NA
8.	MOEFA	NA	NA	NA
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	Required	Provided	MR
	<ul style="list-style-type: none"> <li>• Upper Floor</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Sprinkler above false ceiling</li> </ul>	NA	NA	NA
11.	<b>Internal Hydrants: All the Three down comers connected with separate pumps of 450lpm And one pump of 450lpm for basement.</b>			
	<ul style="list-style-type: none"> <li>• Size of riser/down-comer</li> </ul>	100mm	Provided	MR
	<ul style="list-style-type: none"> <li>• Number of hydrants per floor</li> </ul>	3	Provided	MR
	<ul style="list-style-type: none"> <li>• Hose Box</li> </ul>	3	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> <li>• Total number of hydrants</li> </ul>	NA	NA	NA
	<ul style="list-style-type: none"> <li>• Hose Box</li> </ul>	NA	NA	NA

13.	Pumping Arrangements:			
	<ul style="list-style-type: none"> <li>• Ground Level</li> <li>• Discharge of main pump</li> <li>➤ Head of main pump</li> <li>➤ Number of main pumps</li> <li>➤ Jockey pump out put</li> <li>➤ Jockey pump head</li> <li>➤ Standby Pump out put</li> <li>➤ Standby Pump Head</li> <li>➤ Auto Staring/Manual stopping</li> <li>➤ Pump House Access</li> <li>• Terrace level</li> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power supply</li> <li>➤ Auto starting of pump</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		450lpm	Provided 450lpm	MR
		40mtrs	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14.	Captive water Storage for fire fighting:			
	<ul style="list-style-type: none"> <li>• Under ground tank capacity</li> <li>➤ Draw off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		3x5000ltrs	provided	MR
15	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	NA	NA	NA
	➤ Pressurization of lift lobby	NA	NA	NA
	➤ Communication in lift Car	NA	NA	NA
	➤ Fireman's Grounding Switch	NA	NA	NA
	➤ Lift Signage	NA	NA	NA
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA
19.	Fire control room			
	➤ Detector system panel	NA	NA	NA
		NA	NA	NA
	➤ Flow Switch Panel	NA	NA	NA
	➤ PA System Panel	NA	NA	NA
	➤ Battery backup	NA	NA	NA
	➤ Building Floor Plans	NA	NA	NA

20.	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA
-----	--------------------------------------------------------------------------	----	----	----

Note:-General requirements for schools as per Director of Education circular dated 01/03/2011.

1. Escape route ..... Clear.....
2. LPG cylinders in laboratories NA
3. Electric wiring ...Conduit Wiring..... MCB and ELCB .....  
Electric circuit .....
4. Electric meter board .....Not under the staircase.....
5. Basement use as per BBL 1983 ... Use as per BBL
6. Emergency telephone no. board ...Displayed.....
7. Generator set .....Outside the school building.....

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/school/2013/859 Dated 05-09-2013 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

*[Signature]*  
30/8/16

Signature of the Inspecting Officer

Signature of the Inspecting Officer

Name *Uday Vin Singh*

Name

Designation *ADO/wp*

Designation

*[Signature]*  
*[Signature]*  
30/8/16

*[Signature]*  
41

*[Signature]*  
9/9/16

*[Signature]*  
9/9/16