GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTER: DELHI FIRE SERVICE: CANNAUGHT PLACE NEW DELHI-110001

NO. F 6/D FS/MS/EH/2016/1633

Dated: 04/11/16

FIRE SAFETY CERTIFICATE

(Vipin Kental)
Chief Fire Officer
Delhi Fire Service

To,

The Manager,
Mc Donalds Family Restaurant,
Ground & Mezzanine Floor,
Dilshad Garden, Metro Station Complex, Delhi-110095

Copy to:-

The Deputy Health Officer (EDMC), SHD (N)-Zone, Health Department, Delhi-110032

CONDITIONS

- 1. All the means of escape shall be kept free of all type of obstruction all the time.
- All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- 3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
- 5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
- 7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry

Name & address of the building : Mc I

: Mc Donalds Family Restaurant Pvt. Ltd, Shop no. 4,Ground & Mezzanine Floor,

Dilshad Garden, Metro Station Complex, Delhi-110095

2. Building is comprised of

: Ground plus two upper floors

(Restaurant is running on Ground & Mezzanine Floor)

Type of Occupancy

: Assembly (Restaurant)

4. Type of Case

Renewal

5. Details of Previous NOC letter

: F6/DFS/MS/EH/2012/4490 dated-05/12/2012

6. Fire Safety direction letter No

: NBC Part-IV

7. Date of Inspection

: 22/10/2016

8. Name of the inspecting officers

:DO S.K. Dua & ADO Vijay Bahadur

9. Name and designation of Officer

from the building side

: Mr. Thakur (Manager)

10. Year of Construction

: 2008

11. Applicant's letter No

:Letter No.-CPRPL/FM/NOC/2016-17/210, Dated- 03/10/16

Sr.	Minimum Standards on Fire	NBC Part-IV	Provided at Site	Remarks MR/NMR				
lo.	Prevention and Fire Safety U/R33	Requirement						
11	Access to Building.							
	Road width	12 mtr.	28 mtr.	MR				
		4.50 mtr.	06 mtr.	MR				
	Gate width	06 mtr.	06 mtr.	MR				
22	• Width of Internal Today							
02								
	a. Number of Staircases	00 000	02 nos.	MR				
	 Upper floor 	02 nos. N/A	N/A	N/A				
	Basement	IVA	1 97 1					
	B. Width of Staircases	1.50 mtr.	1.55 mtr & 1.0 mtr.	MR				
	 Upper floor 	N/A	N/A	N/A				
	Basement	IVA	E 76 - 7					
	c. Protection of Exits	N/A	N/A	N/A				
	 Fire check door 	N/A	NA	N/A				
	Pressurization	N/A	N/A	N/A				
	d. No. of Continuous Staircases	INIA	IVA					
	to Terrace	N/A	N/A	N/A				
	e. Width of Corridor	02 mtr.	2.12 & 2.0 mtr.	MR				
	f. Door Size							
03	Compartmentation.							
	Fire check door	N/A	N/A	MR				
	 Sealing of electrical shafts 	Required	Provided	N/A				
	 Fire rating of shaft door 	IVA	N/A	N/A				
	Water curtain	N/A	N/A	N/A				
and delivery which is	Fire dampers	N/A	N/A	14//				
04	Smoke Management System.							
	Basement	N/A	N/A	N/A				
		Required	Provided	MR				
05.	Upper floor Fire Extinguishers.							
UO.	04 pos							
	Total numbers	03 nos. ABC /CO ₂	ABC /CO ₂	MR MR				
	• Types	ISI marked	ISI marked	MR				
	 IS marking 	131 Marked	TOTTIGITOO					

06	First-Aid-Hose Reels.							
	Total numbers on each floor	01 no.	01 no.	MR				
	 Length of hose reel hose 	30 mtr.	30 mtr.	MR				
	Nozzle diameter	05 mm	05 mm	MR				
07	Automatic Fire Detection and Alarming System.							
***************************************	Type of detectors	N/A	Smoke/Heat	MR				
	Location of main panel	N/A	Provided	MR				
	Location of repeater panel	N/A	Provided	MR				
	Alternate source of power	Required	Provided	MR				
	Hooter's location	Near Gate	Provided	MR				
08	MOEFA	Required	Provided	MR				
09	Public Address System.	N/A	N/A	N/A				
10	Automatic Sprinkler System.							
	Basement	N/A	N/A	N/A				
	upper floor	N/A	Provided	MR				
	sprinkler above false ceiling	N/A	N/A	N/A				
11	Internal Hydrants							
	size of riser/down-comer	100 mm	Provided	MR				
	Number of hydrants per floor	01 no.	01 no.	MR				
	Hose box	01 no.	01 no.	MR				
12	Yard Hydrants.			1				
	Total number of hydrants	N/A	N/A	N/A				
	Hose box	N/A	N/A	N/A				
13	Pumping Arrangements.		L					
	> Ground Level							
	Discharge of main pump	1800 Lpm	Provided	MR				
	Head of Main pump	40 mtr.	Provided	MR				
	Number of main pumps	02 nos.	Provided	MR				
	Jockey pump out put	180 Lpm	Provided	MR				
	Jockey pump head	40 mtr.	Provided	MR				
	Standby pump out put	1800 Lpm	Provided	MR				
	Standby pump head	40 mtr.	Provided	MR				
	Auto starting /manual stopping	Required	Provided	MR				
	Pump house access	Required	Provided	MR				
	> Terrace Level							
	Discharge of pump	N/A	N/A	N/A				
	Head of the pump	N/A	N/A	N/A				
	 Power supply 	N/A	N/A	N/A				
	Auto starting of pump	N/A	N/A	N/A				
14	Captive Water Storage for Fire Fighting.							
	 Underground tank capacity 	50,000 Ltrs	50,000 Ltrs.	MR				
	Draw-off connection	Required	Provided	MR				
	Fire service inlet	Required	Provided	MR				
	Access to tank	Required	Available	MR				
	Overhead tank capacity	N/A	N/A	N/A				
15	Exit Signage.	Required	Provided	MR				
16	Provision of Lifts.							
	Pressurization of lift Shaft	N/A	N/A	N/A				
	Pressurization of lift lobby	N/A	N/A	N/A				
	Communication in lift car	N/A	N/A	N/A				
	 Firemen's grounding switch 	N/A	N/A	N/A				
	Lift signage	N/A	N/A	N/A				

17	Standby Power Supply	Required	Provided	MR		
18	Refuge Area			4		
	Total area	N/A	N/A	N/A		
	Location	N/A	N/A	N/A		
19	Fire Control Room					
	Detector system panel	N/A	N/A	N/A		
	 Flow switch panel 	N/A	N/A	N/A		
	 PA system panel 	N/A	N/A	N/A		
	Battery backup	N/A	N/A	N/A		
	Building floor Plans	N/A	N/A	N/A		
20	Special Fire Protection Systems for Protection of Special Risks, if any:	N/A	N/A	N/A		

The fire protection systems provided in the building were tested/checked at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety as required under the NBC Part IV, it is recommended to renew Fire Safety Certificate under rules 35 of the Delhi Fire Service Rule 2010.

Signature of the Inspecting Officer

Name- Vijay Bahadur Designation- A.D.O

OFOND2. Short comings Us short comings.

DCFOND2. Short coming meta fixed.

70/ c/0 ND2-30/14/16/1/11