## GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110 001

No. F6 | DFS | ms | 2017 | S2 | HSPT2 | 46

Ų

Dated: 12 01 2017

FIRE SAFETY CERTIFICATE

(Vipin Kental)
Chief Fire Officer
T.No.011-23412225

Copy To:- 1.Dr. Deepak Chaudhary, Director, Sports Injury Centre located at Safdarjung Hospital Complex, New Delhi-110029.

Medical Superintendent, Safdarjung Hospital, New Delhi-110029.
 Conditions for the validity of fire safety certificate is as under

- 1. All the means of escape shall be kept free of all type of obstruction all the time.
- 2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
- 3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
- 4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
- 5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
- 6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on <a href="https://www.dfs.delhigovt.nic.in">www.dfs.delhigovt.nic.in</a>.
- 7. The owner/occupier shall apply for renewal of this Fire Safety Certificate in form J, six month prior to its expiry.

1	Name & address of the building	M/s Sports Injury Centre located at Safdarjung Hospital			
0	Type of Occupancy	Complex, New Delhi-110029.			
2	Type of Occupancy	Institutional Building "C" (Hospital)			
3	Building comprised of	Two tier basements, ground plus seven upper floors.			
3	Type of case	Renewal.			
4	Details of previous NOC		I/2010/2676, Dated 15.09.		
5	Fire safety directives letter No	No.F6/DFS/MS/BP/Hospital/2008/3386, Dated 11.12.2008.			
6	Date of inspection	30.12.2016.			
7	Name of the inspecting Officers :	ADO Vedpal			
8	Name and designation of officers	Sh.Sarfaraz Ahmed, Junior Engineer.			
	from the building side				
9	Year of construction	2010			
10	Applicant's letter No.	Nil, Dated 06.12.2016.			
S. NO.	Minimum Standards on fire	Requirement as per Provided at site Remarks			
O. NO.	prevention and fire safety U/R	BBL/NBC	Trovided at site	MR / NMR	
1	Access to building				
	1) Road width	09m	10m	MR	
	2) Gate width	5m	5m	MR	
	3) Width of internal road	6m	6m	MR '	
2	Number, width Type & arrangem	ent of exits			
	a. Number of staircases				
	1. Upper floors	02nos.	02nos.	MR	
4	2. basements	02nos.	02nos:	MR	
8	b. Width of staircase				
	1. Upper floors	2m(each)	2m(each)	MR	
	2. basements	2m(each)	2m(each)	MR	
× 1		Ziii(GdGii)	2111(04011)	1711	
	d. Protection of exits			ME	
	1. Fire check door	Required	Provided	MR	
	2. Pressurization	N/A	Staircases are Naturally	IMR	
			Ventilated		
	d. No. of continuous staircase	02nos.	02nos.	MR	
	to terrace e Width of corridor	2.4m	2.4m	MR	
	Viditi of corridor	4.7111	2.7111	IVII	
	f. Door size	2m/1.5m/1m	2m/1.5m/1m	MR.	
3	Compartmentation.				
	1. Fire check door	Required	Provided	MR	
	2. Sealing of electrical shafts	Required	Provided	MR	
	3. Fire Rating of shaft door	Required	Provided	MR	
	4. water curtain	N/A	N/A	N/A	
	5. Fire dampers	Required	Provided	MR	
4	Smoke Management system.	required	Trovided	IVIIX	
	basement	30 a/c per hour	Provided	MR	
	upper floors	12 a/c per hour	Provided	MR	
5	Fire Extinguishers				
	total numbers	48Nos	60 Nos.	MR	
	Types	ABC, CO2 & WCO2	ABC, CO2, WCO2	MR	
	ISI marking	ISI WOOL	Provided	MR	
6	First-Aid Hose Reels.				
	Total numbers on each floor	02nos.	02nos.	MR	
	Length of Hose reel hose	30 Mtr	30m	MR	
	Nozzle Diameter	5mm	5mm	MR	
7	Automatic fire detection and alar				
	Type of detectors	Heat & Smoke	Provided	MR	
7	location of Main Panel	Ground Floor	Ground Floor	MR	
	location of Repeater panel	N/A	N/A	N/A	
	Alternate source of power	Required	Provided	MR	
	hooter's location	All Areas	Provided	MR	
8	MOEFA	Required	Provided	MR	
-	and the second of the second o				
9	Public Address System.	Required	Provided	MR	
10	Automatic Sprinkler System.	Deguined	Dravidad	MD	
N. C. F	basement	Required	Provided	MR	
	upper floors	Required	Provided	MR	
	sprinkler above false ceiling	N/A	N/A	NI/A	

## INSPECTION REPORT

11	Internal Hydrants			4
	Size of riser/down-corner	150mm	150mm	MR
	Number of Hydrants per floor	02nos.	02nos.	MR
	hose Box	02nos.	02nos.	MR
12	Yard Hydrants.			
	total number of hydrants	04nos.	04nos.	MR
	house box	04nos.	04nos.	MR
13	Pumping arrangements			
10	1. Ground level	Required	Provided	MR
	a. Discharge of main Pump	2280LPM	2280LPM	MR
	b.Head of main pump	90m	90m	MR
	c.Number of main pumps	02nos.	02nos.	MR
	d.jockey pump out put	180+180LPM	180+180LPM	MR
	e:jockey pump head	90m(each)	90m(each)	MR
	f. Standby Pump output	2280LPM	2280+2280LPM	MR
	g.Stanby Pump head	90m	90m(each)	MR
	h.Auto Starting/Manual stopping	Required	Provided	MR
	pump house access	Required	Provided	MR
	2.Terrace level		, , ,	
	a. Discharge of pump	450LPM	450+450LPM	MR
	b. head of the pump	40m	40m(each)	MR
	c. Power supply	Required	Provided	MR
	d. Auto starting of pump	Required	Provided	MR
14	Captive water storage for fire			
	fighting			
	1. Underground tank capacity	1,50,000 ltr	1,50,000 Ltr Provided	MR
	a. Draw-off connection	Required	Provided	MR
	b. fire service inlet	Required	Provided	MR
	c.Access to tank	Required	Provided	MR
	Over head tank Capacity	20000Liters	20000Liters	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of lifts.			1
	a. Pressurization of lift shaft	Required	Provided	MR .
	b. pressurization of lift lobby	NAG	N/A h.	NIA
	c. communication in lift car	Required	Provided	MR
	d. Fireman's grounding switch	Required	Provided	MR
	e. Lift signage	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area.	Troquired	Not Required	
10	total area	N/A	76+44Sq. Meters	N/A
	location	N/A	5th & 6th Floors	N/A
19	Fire control room	1477		
	a. Detector system Panel	Required	Provided	MR
	b. Flow switch Panel	N/A	N/A	N/A
	c. PA system Panel	Required	Provided	MR
	d. Batter backup	Required	Provided	MR
	e. Building floor plans	N/A	N/A	N/A
		11 1// 1	11.77.	

The fire protection systems provided in the building were checked and found functional at the time of inspection. In view of the deemed compliance of the minimum standards on fire prevention and fire safety required under the rules the FSC issued vide letter No.F.6/MS/DFS/Hospital/2010/2676, dated 15.09.2010 renewal under rule 37 of the Delhi Fire Service Rule 2010 is recommended.

Accordingly DFA is put up for your approval and signature please.

Signature of the inspecting officer

Name Vedpal

1001

Designation : Assistant Divisional Officer

0.0 (8.0)