

FORM 'H'
FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[Refer sub - rule (1) of rule 35]
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI-110001


No. F6/DFS/MS/2017/W2/122

Dated: 31/1/17

FIRE SAFETY CERTIFICATE

Certified that the **DLF Residential Block No. 21, 22 & 23** located at **Flatted Factory Complex, Plot No. 15, Shivaji Marg, New Delhi-110015** comprised of Tower-21 = 3 Basement+ Stilt/Ground + 24 Upper Floor, Tower-22 = 3 Basement + Stilt/ Ground + 28 Upper Floor, Tower-23 = 3 Basement + Stilt/Ground + 24 Upper Floor owned/ occupied by **DLF Home Developers Limited** have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and verified by the officer concerned of this department on 23-01-2017 in the presence of Mr. Siddhartha Malhotra (VP – Coordination) and found that the said building that the premises is fit for occupancy class “ Residential” Group A with effect from 31/1/17 for a period of five years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on ..31/1/17..... at New Delhi by.


(Atul Garg)
Chief Fire Officer,
Delhi Fire Service.

Copy to:

1. The Authorized Signatory,
DLF Home Developers Ltd.
DLF Centre, SansadMarg,
New Delhi – 110001.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used as per building bye laws.
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.

Re-Inspection to see the compliance of shortcomings communicated vide letter
 No. F6/DFS/MS/2016/2923 dated 19/12/2016

INSPECTION REPORT

1. Name & address of the building: Residential Tower No.21, 22 & 23 in Residential and Flatted Factory Complex at 15, Shivaji Marg, New Delhi-110015.
2. Type of Occupancy : Residential (**Tower-21** = 3 Basement+ Stilt/Ground + 24 Upper Floor, **Tower-22** = 3 Basement + Stilt/ Ground + 28 Upper Floor, **Tower-23** = 3 Basement + Stilt/Ground + 24 Upper Floor). Basement is common for all the blocks in complex.
3. Type of Case : New
4. Details of previous NOC : Nil
5. Fire Safety directives Letter No. : Letter No. F6/DFS/MS/BP/2011/284 dated 14-02-2011
6. Date of inspection : **23-01-2017**
7. Name of the Inspecting Officer : Dy. CFO (WZ), DO (West)
8. Name and designation of Officer
 from the building side : Sh. Siddhartha Malhotra (VP – Coordination)
9. Year of Construction : 2015-16
10. Applicant's letter No. : Nil Dated 26-12-2016

S No	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	12 m	Provided	MR
	• Gate width	4.5 m	Provided	MR
	• Width of internal road	6 m	Provided	MR
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2 staircase in each tower	2 staircase in each tower provided	MR
	• Basements	32 + 7 ramps	Provided	MR
	b. Width of staircases			
	• Upper floors	1.5 m	Tower 21 = 2X1.5 mtr Tower 22 = 2X 1.5 mtr Tower 23 = 2X 1.5 mtr	MR
	• Basements	1.5 m	1.5 m Provided	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	NR	NR	NR
	d. No of continuous staircase to terrace	2 in each Tower	Provided	MR
	e. Width Of Corridor	As per sanctioned plan 1550/1250mm	Tower – 21 = 1550/1250mm, Tower – 22 = 1550/1250mm, Tower – 23 = 1550/1250mm	MR (As Per NBC)
	f. Door Size			
		1 m	Provided	MR
3.	Compartmentation			


(Signature)
23/11

	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Not Required	Provided	NR
4.	Smoke managements System			
	<ul style="list-style-type: none"> • Basements • Upper floors 	30 a/c per hour	Provided	MR
		Natural Ventilation	Provided	MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	4 nos. per floor	Provided	MR
		CO ₂ &WCO ₂	Provided	MR
		ISI marked	Provided	MR
6.	First – Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers on each floor • Length of hose reel hose • Nozzle diameter 	1 required	Provided	MR
		30 m	Provided	MR
		5 mm	Provided	MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> • Type of detectors • Location of Main Panel • Location of Repeater Panel • Alternate source of power • Hooters' Location 	Required	Provided	MR
		G.F.	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		At strategic location	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> • Basements • Upper Floor • Sprinkler above false ceiling 	Required	Provided	MR
		Required	Provided	MR
		NA	NA	NA
11.	Internal Hydrants			
	<ul style="list-style-type: none"> • Size of riser/down-comer • Number of hydrants per floor • Hose Box 	150 mm/100 mm	Provided	MR
		1 in each tower	1 Provided	MR
		Required	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> • Total number of hydrants • Hose Box 	Required	Provided	MR
		Required	Provided	MR
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> • Ground Level • Discharge of main pump 	A.For Towers = 2X5500lpm B.For Basement = 2X2850lpm	2X5500 lpm& 2X2850 lpm Provided	MR
	➤ Head of main pump	160 m for tower 75 m for basement	Provided	MR
	➤ Number of main pumps	2	Provided	MR
	➤ Jockey pump out put	2X280 lpm each for tower & basement	Provided	MR
	➤ Jockey pump head			

➤	Jockey pump head	160 m for tower 75 m for basement	Provided	MR
➤	Standby Pump out put	A.For Towers = 2X5500lpm B.For Basement = 2850 lpm	2X5500 lpm & 1X2850 lpm Provided	MR
➤	Standby Pump Head	160 m for tower 75 m for basement	Provided	MR
➤	Auto Starting/Manual stopping	Required	Provided	MR
➤	Pump House Access	Required	Provided	MR
•	Terrace level			
➤	Discharge of pump	450 LPM	900lpm Provided	MR
➤	Head of the pump	35 mtr	35 m Provided	MR
➤	Power supply	Required	Provided	MR
➤	Auto starting of pump	Required	Provided	MR
14.	Captive water Storage for fire fighting			
	• Under ground tank capacity	5,40,000 litres (for residential towers), 3,00,000 litres for basement	Provided	MR
	➤ Draw of connection	Required	Provided	MR
	➤ Fire service inlet	Required	Provided	MR
	➤ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	25000 litres in each tower	Provided	MR
15	Exit Signage	Required	Provided	MR
16.	Provision of Lifts			
	➤ Pressurization of Lift Shaft	Required	Provided	MR
	➤ Pressurization of lift lobby	Pressurization/ Natural Ventilation in service lift	Provided	MR
	➤ Communication in lift Car	Required	Provided	MR
	➤ Fireman's Grounding Switch	Required	Provided	MR
	➤ Lift Signage	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area			
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA
19.	Fire control room: Provided in Tower – 1			
	➤ Detector system panel	Required	Provided	MR
	➤ Flow Switch Panel	Required	Provided	MR
	➤ PA System Panel	Required	Provided	MR
	➤ Battery backup	Required	Provided	MR
	➤ Building Floor Plans	Required	Provided	MR
20.	Special Fire Protection Systems for Protection of special Risks, if any;	Manually operated CO ₂ flooding, Lightning Arrestor	FM 200 Provided, Lightning Arrestor Provided	MR

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/.


28/1/17

Signature of the Inspecting Officer

Name Dharampal Bharadawaj

Designation Dy CFO (West)

~~CFO. West~~
~~28/1/17~~

FT P/S

D/P/W F.T./FSL is put up for signature please.

~~CFO (West)~~
~~3/1/17~~


M/S


28/1/17

Signature of the Inspecting Officer

Name Mukesh Verma

Designation DO (West)


28/1/17