GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F 6/DFS/MS/2017/W2/114

Dated: 25/1 /2017

FIRE SAFETY CERTIFICATE

Certified that the Growing Step Play School located at NS-II, Between Pkt 17 & 19, Sector -24, Rohini, Delhi-110085 comprised of basement, ground and 03 upper floors owned/occupied by the Sevti Welfare Society have complied with the fire prevention and safety requirements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and verified by the officer concerned of Fire Service on 13.01.2017 in the presence of Mr Anshul Goel / Secretary and that the building/premises is fit for occupancy Class "Group B Educational" with effect from for a period of three years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Conditions for the validity of Fire Safety Certificate:

- 1 All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
- 2 Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
- 3 The trained fire fighting staff should be available round the clock.
- 4 Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5 This certificate cannot be treated in any case for regularizations of unauthorized construction.
- 6 The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
- 7 The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on

WWW.dfs.Delhigovt.nic.in

Issued on at New Delhi

Chief Fire Officer Ph:-011-23414250

Copy to: -

1 The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 54.

2 The Principal, Growing Step Play School located at NS-II, Between Pkt 17 & 19, Sector -24, Rohini, Delhi-85

1/5

INSPECTION REPORT

1. Name & address of the building : Growing Step Play School, NS-II, Between Pkt 17 & 19, Sector -24, Rohini.

2. Type of Occupancy :Educational (B+G+3 Floor)

3. Type of Case :New4. Details of previous NOC : Nil

5. Fire Safety directives letter No : NBC Part 4.6. Date of inspection : 13/01/2017

7. Name of the Inspecting Officers : ADO (RN) Rajesh Kumar

8. Name and designation of officers

from the building side : Mr Anshul Goel/ Secretary

9. Year of Construction : 2014

10. Applicant's letter No. : nil dated 04.11.2016

Plot Area-785 sqm Covered Area:1016 sqm class rooms -17 nos students---30 nos

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part 4	Provided at site	Remarks MR/NMR	
1	Access to building	*			
	Road width	6m	11m	MR	
	Gate width	4.5m	4.5m	MR	
	Width of internal road	NA	NA	NA	
2	Number, Width, Type & Arrangement of Exits				
	a. Number of staircases				
	Upper Floors	02	02	MR	
	Basements	02	02	MR	
	b. Width of staircases				
	Upper Floors	1.50m	1.50m & 1.45m	MR	
	Basements	1.50m	1.50m each	MR	
	c. Protection of exits				
	Fire check door	NA	NA	NA	
	• Pressurization	NA	NA	NA	
	d. No. of continuous staircases to terrace	NA	NA *	, NA	
	e. Width of Corridor	1.50m	1.50m	MR	
	f. Door Size	1 m	1 m	MR	
3	Compartmentation.				
	Fire check door	NA	NA	NA	
	Sealing of electrical shafts	NA	NA	NA	

2/1

M

	Fire Rating of shaft door	NA	NA	NA	
	Water Curtain	NA	NA	NA	
	Fire Dampers	NA	NA	NA	
4	Smoke Management System.				
	Basements	30 a/c per hour	NA	NA	
	• Upper floors	12 a/c per hour	Natural Ventilated	MR	
5	Fire Extinguishers				
	Total numbers	10 nos	10 nos	MR	
	• Types	ABC/WCo2	ABC—5, WCO205	MR	
	ISI marking	ISI Marked	Yes	MR	
6	First-Aid Hose Reels.				
	Total numbers on each floor	01	01no	MR	
	 Length of hose reel hose 	30m	30m	MR	
	Nozzle diameter	5mm	5mm	MR	
7	Automatic fire detection and alarming syste		Sillii	IVIK	
	Type of detectors	NA	NA	NA	
	Location of Main Panel	NA	NA	NA	
	Location of Repeater Panel	NA	NA	NA	
	Alternate source of power	NA	NA	NA	
	Hooters' Location	NA	NA	NA	
8	MOEFA	NA	NA	NA	
9	Public Address System.	NA	NA	NA	
10	Automatic Sprinkler System.				
	Basement	Required	Provided	MR	
	Upper Floor	NA	NA	NA	
	Sprinkler above false ceiling	NA	NA	NA	
11	Internal Hydrants				
	Size of riser/down-comer	NA	100mm	NA	
	Number of hydrants per floor	NA	01 at each floor	NA	
	Hose Box	NA	01	NA	
12	Yard Hydrants.				
	Total number of hydrants	NA	NA	NA	

	Ground Level		γ	
	Discharge of main Pump			
	➤ Head of Main pump	N/A	N/A	N/A
	> Number of main pumps	N/A	N/A	N/A
	Jockey Pump out put	N/A	N/A	N/A
	Jockey pump head	N/A	N/A	N/A
	Standby Pump out put	N/A	N/A	N/A
	Standby Pump Head	N/A	N/A	N/A
	Auto Starting/ Manual stopping	N/A	N/A	N/A
	Pump House AccessTerrace level	N/A	N/A	N/A
	> Discharge of pump			
	➤ Head of the pump	900lpm	900lpm	MR
	> Power Supply	40m	40m	MR
		Required	Provided	MR
4	Auto Starting of pump Captive Water Storage for fire fighting.	Required	Provided	MR
	Draw-off connectionFire service inlet	NA	NA	NA
	Underground tank capacity	NA	NA	NA
	Fire service inlet	NA	NA	0.7710000
	> Access to tank	NA	NA	NA
	Overhead Tank capacity	1171	INA	NA
		15,000 ltrs	15,000ltrs	MR
	Exit Signage	15,000 ltrs Required	15,000ltrs Provided	MR MR
5	Exit Signage Provision of Lifts.	Required	- 2	
	Exit Signage Provision of Lifts. • Pressurization of Lift Shaft		- 2	
	Exit Signage Provision of Lifts. Pressurization of Lift Shaft Pressurization of Lift lobby	Required	Provided N/A N/A	MR
	Exit Signage Provision of Lifts. Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car	Required N/A	Provided N/A	MR N/A
	Exit Signage Provision of Lifts. Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch	Required N/A N/A	Provided N/A N/A	MR N/A N/A
j	Exit Signage Provision of Lifts. Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch	N/A N/A N/A	N/A N/A N/A	MR N/A N/A N/A N/A
	Exit Signage Provision of Lifts. Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch	N/A N/A N/A N/A	N/A N/A N/A N/A	MR N/A N/A N/A
j	Provision of Lifts. Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage	N/A N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A N/A	MR N/A N/A N/A N/A N/A
	Exit Signage Provision of Lifts. Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage Standby power supply	N/A N/A N/A N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A N/A
j	Exit Signage Provision of Lifts. Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage Standby power supply Refuge Area.	N/A N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A N/A	MR N/A N/A N/A N/A N/A

٨

	Detector System PanelFlow Switch Panel	N/A	N/A	N/A
	PA System Panel	N/A	N/A	N/A
	 Batter backup Building Floor Plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition, at the time of inspection. The management has complied all the shortcomings issued and communicated by this department vide letter of even no.1295 dated 20.05.2016.

Keeping in view the satisfactory compliance of the minimum standard on fire prevention and fire safety requirements as stipulated under the circular issued by Director of Education dated 01.03.2016/NBC Part 4, it is recommended to issue Fire Safety Certificate.

Signature of the Inspecting Officer

Name: - Rajesh Kumar

Designation:- ADO/RN

Shoph

17.1.17

Dy spothiz

Cho. Work n