

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001**

Fax No. 011-23412593, Ph. 011-23412225


No. F6/DFS/MS/School/2017/SZ/ 183

Dated: 9/2/17.

**FIRE SAFETY CERTIFICATE**

Certified that the **Govt. Girls Senior Secondary School No-3, G-Block, Kalkaji, New Delhi**, building comprised of Ground + 1 Upper floor **Owned/Occupied** by Govt. of NCT of Delhi. The premises was inspected by officer concerned of this department on 15.12.2016 in the presence of Mrs. Manju Malhotra (HOS) of the school and observed that said school building have complied with the fire prevention and fire safety arrangements in accordance with rule 33 of Delhi Fire Service Rules, 2010 and that the building/premises is fit for occupancy class "**Educational Building, Group-B**" with effect from 9/2/2017 2017 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the condition under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on .....9/2/17..... at New Delhi by

  
(Vipin Kental)  
Chief Fire Officer

**Copy to: -**

1. The HOS, Govt. Girls Sr. Sec. School No.-3, G-Block, Kalkaji, New Delhi-110019
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi.

**Conditions for the validity of Fire Safety Certificate**

1. All the fire safety and means of escape facilities shall be maintained in good working condition at all time. Any lapse rendering the fire safety or means of evacuation facilities non-functional shall be the responsibility of the management.
2. Building Sanctioning authority may verify any deviation with regard to construction/occupancy in the building. In case of any deviation, the fire safety certificate stands null & void.
3. The staff shall be trained for operating fire fighting system and mock evacuation drill be conducted at regular interval and record be maintained.
4. This Certificate cannot be treated as regularization of unauthorized construction, if any.
5. The Owner/Occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules, 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
6. The Owner/Occupier shall apply for renewal of this Fire Safety Certificate to the Director in the form 'J' [sub rule (1) of rule 37] along with copy of this certificate, six months prior to its expiry. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).

## INSPECTION REPORT

1	Name & Address of the Building	Govt. Girls/Boys Senior Secondary School, G-Block, Kalkaji, New Delhi-110019 (ID-1925039)		
2	Type of Occupancy	Educational Building "Group-B" (School)		
3	Building Comprised of	School campus has three block- Block 1- Ground + 1 upper floor, Block 2 & 3 are under construction		
4	Type of Case	New		
5	Details of Previous NOC	No. F.6/DFS/MS/School/2013/634 Dated 13/02/2013 for <b>Ground floor only</b>		
6	Fire Safety Directives Letter No	Nil		
7	Date of Inspection	15/12/2016		
8	Name of the Inspecting Officers	ADO R.N. Singh		
9	Name & Designation of Officers from the building side	Ms. Manju Malhotra (HOS)		
10	Year of construction	2015		
11	Applicant letter No.	390 Dt.26/11/2016 ODD No. 12356 Dt. 01/12/2016		
<b>S. No</b>	<b>Minimum standards on Fire Prevention and Fire Safety U/R 33</b>	<b>BBL/NBC Requirements</b>	<b>Provided at Site</b>	<b>Remarks MR/NMR</b>
1	<b>Access to Building.</b>			
	1. Road width	9 Mtr	9 Mtr	MR
	2. Gate width	NA	4 Mtr	NA
	3. Width of internal road	NA	NA	NA
2	<b>Number, width, type and arrangements of exits.</b>			
	<b>a. Number of Staircase</b>			
	1. Upper floors	4 No's	4 No's	MR
	2. Basement floor	NA	NA	NA
	<b>b. Width of Staircase</b>			
	1. Upper floors	1.50 mtr each	1.80 mtr each	MR
	2. Basement floor	NA	NA	NA
	<b>c. Protection of exits</b>			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	<b>d. No. of continuous staircase to terrace</b>	One	One	MR
	<b>e. Width of corridor</b>	N/A	N/A	N/A
	<b>f. Door size</b>	N/A	N/A	N/A
3	<b>Compartmentation.</b>			
	1. Fire check door.	N/A	N/A	N/A
	2. Sealing of electrical shafts.	N/A	N/A	N/A
	3. Fire rating of shaft door.	N/A	N/A	N/A
	4. Water curtain	N/A	N/A	N/A
	5. Fire dampers.	N/A	N/A	N/A
4.	<b>Smoke Management system.</b>			
	1. Basement	N/A	N/A	N/A
	2. Upper floors	N/A	N/A	N/A
5.	<b>Fire Extinguishers.</b>			
	1. Total numbers	15 No's	30 No's	MR
	2. Types	ABC / Co2	ABC-30 Nos.	MR
	3. ISI Marking	ISI marked	Provided	MR
6.	<b>First Aid Hose Reels.</b>			
	1. Total numbers on each floor.	N/A	N/A	N/A
	2. Length of hose-reel hose.	N/A	N/A	N/A
	3. Nozzle Diameter	N/A	N/A	N/A

<b>7</b>	<b>Automatic Fire Detection and Alarming System.</b>			
	1. Type of detectors	N/A	N/A	N/A
	2. Location of Main Panel	N/A	N/A	N/A
	3. Location of Repeater Panel	N/A	N/A	N/A
	4. Alternate source of power	N/A	N/A	N/A
	5. Hooter's location	N/A	N/A	N/A
<b>8.</b>	<b>MOEFA</b>	N/A	Provided	N/A
<b>9.</b>	<b>Public Address System</b>	N/A	N/A	N/A
<b>10.</b>	<b>Automatic Sprinkler System</b>			
	1. Basement.	N/A	N/A	N/A
	2. Upper floors	N/A	N/A	N/A
	3. Sprinkler above false ceiling	N/A	N/A	N/A
<b>11.</b>	<b>Internal Hydrants.</b>			
	1. Size of Riser / Down-comer	N/A	N/A	N/A
	2. Number of Hydrant per floor	N/A	N/A	N/A
	3. Hose box.	N/A	N/A	N/A
<b>12.</b>	<b>Yard Hydrants.</b>			
	1. Total number of hydrants.	N/A	N/A	N/A
	2. Hose box.	N/A	N/A	N/A
<b>13.</b>	<b>Pumping arrangements.</b>			
	<b>a) Ground Level</b>			
	➤ Discharge of main pump.	N/A	N/A	N/A
	➤ Head of main pump.	N/A	N/A	N/A
	➤ Number of main pumps.	N/A	N/A	N/A
	➤ Jockey Pump output.	N/A	N/A	N/A
	➤ Jockey Pump head.	N/A	N/A	N/A
	➤ Standby Pump output.	N/A	N/A	N/A
	➤ Standby Pump head.	N/A	N/A	N/A
	➤ Auto Starting / Manual Stopping.	N/A	N/A	N/A
	➤ Pump house access.	N/A	N/A	N/A
	<b>b) Terrace Level</b>			
	➤ Discharge of pump.	N/A	N/A	N/A
	➤ Head of pump.	N/A	N/A	N/A
	➤ Power supply.	N/A	N/A	N/A
	➤ Auto starting of pump.	N/A	N/A	N/A
<b>14.</b>	<b>Captive water storage for Fire Fighting.</b>			
	1. Underground tank capacity.	N/A	N/A	N/A
	2. Draw-off connection.	N/A	N/A	N/A
	3. Fire Service Inlet.	N/A	N/A	N/A
	4. Access to tank.	N/A	N/A	N/A
	5. Overhead tank capacity.	N/A	N/A	N/A
<b>15.</b>	<b>Exit Signage.</b>	Required	Provided	MR
<b>16.</b>	<b>Provision of Lifts.</b>			
	1. Pressurization of lift shaft.	N/A	N/A	N/A
	2. Pressurization of lift lobby.	N/A	N/A	N/A
	3. Communication in lift car.	N/A	N/A	N/A
	4. Fireman's switch.	N/A	N/A	N/A
	5. Lift signage.	N/A	N/A	N/A
<b>17</b>	<b>Standby Power Supply</b>	N/A	N/A	N/A
<b>18.</b>	<b>Refuge Area</b>			
	1. Total area	N/A	N/A	N/A
	2. Location	N/A	N/A	N/A

N/10

19.	<b>Fire Control Room.</b>			
	1. Detector System Panel.	N/A	N/A	N/A
	2. Flow Switch Panel.	N/A	N/A	N/A
	3. PA system Panel.	N/A	N/A	N/A
	4. Battery backup	N/A	N/A	N/A
	5. Building floor plan	N/A	N/A	N/A
20.	<b>Special Fire Protection System for the Protection of special Risk, if any.</b>	N/A	N/A	N/A

Fire protection systems provided in the building were checked at random and found functional at the time of inspection. The shortcomings communicated vide letter No. F.6/DFS/MS/School/2016/976 Dated 18/04/2016 deemed complied as other blocks (under construction) are not handed over to school.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety as required under the rule, it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules, 2010

Accordingly DFA is put up for approval and signature please.



*R.N. Singh*  
26/12

Signature of the Inspecting Officer  
Name : R.N. Singh  
Designation: ADO

Govt. Girls/Boys Sr. Sec. School No-3, G-Block, Kalkaji, ND

Div. Officer (SD)

*Anil Kumar*  
30/12/16

*dy CFO (S2)*