

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI – 110001

No F .6/DFS/MS/2017/NDZ/ 206

Dated: 10/02/2017

FIRE SAFETY CERTIFICATE

Certified that the Hindi Bhawan Auditorium, 11, Vishnu Digambar Marg, New Delhi comprised of Basement, ground plus five upper floors was granted FSC by this department vide letter No. F6/DFS/MS/Auditorium / 2014/178 Dated 06.02.2014. The premises was re-inspected by the officer concerned of this department on 09.02.2017 in the presence of Dr.Govind Vyas (Secretary) and found the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules 2010 and the premises is fit for occupancy Class Group D “ Assembly Building” Sub Division D-2 with effect from 10/2/17 for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed overleaf. The FSC issued vide letter of even No. 188 dated 10.02.2017 stand cancelled due to some typographical errors.

Issued on10/2/2017..... at New Delhi by.


(Atul Garg)

Chief Fire Officer
Ph:- 011-23414250



Copy to:- Dr. Govind Vyas (Secretary)
Hindi Bhawan Auditorium, 11,
Vishnu Digambar Marg, New Delhi.

Conditions for the validity of Fire Safety Certificate:

1. Fire safety arrangement provided there-in shall be maintained in good working conditions at All all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc. shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner / occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
7. The owner/occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.Delhigovt.nic.in.

INSPECTION REPORT

1. Name & address of the building : Hindi Bhawan Auditorium, 11, Vishnu Digambar Marg, New Delhi.
2. Building is comprised of : B+G+5 Upper floors
3. Type of Occupancy : Assembly
4. Type of Case : Renewal
5. Details of Previous NOC : F6/DFS/MS/Auditorium/2014/178 Dated-06/02/14
6. Fire Safety direction letter No . : F6/DFS/MS/93/1461 Dated-30/08/1993
7. Date of Inspection : 09/02/2017
8. Name of the Inspecting Officers: : R.K.Yadav (ADO)
9. Name of the designation of Officer
from the building side : Dr. Govind Vyas (Secretary)
10. Year of Construction : 1996
11. Applicant's letter No : NOC/2017-18/3043 dated 04/02/2017

| S.No | Minimum Standards on fire prevention and fire safety U/R33 | Existing Requirement | Provided at Site | Remarks MR/NMR |
|----------------------|--|--|------------------|----------------|
| 1 | Access to building | | | |
| | Road width | 9 m | 12 m | MR |
| | Gate width | 4.5 m | 4.5 m | MR |
| | Width of internal road | 6 m | 6 m | MR |
| 2 | Number, Width, Type and Arrangement of Exits | | | |
| | a. Number of Staircases | | | |
| | Upper Floor | 2 nos. | 2 nos. | MR |
| | Basement | 2 nos. | 2 nos. | MR |
| | b. Width of Staircases | | | |
| | Upper Floor | 1 m & 1.2 m | 1 m & 1.2 m | MR |
| | Basement | 1 m & 1.2 m | 1 m & 1.2 m | MR |
| | c. Protection of exits | | | |
| | Fire check door | Required | provided | MR |
| | Pressurization | N.A. | N.A. | N.A. |
| | d. No. of continuous staircases to terrace | 2 nos. | 2 nos. | MR |
| e. Width of Corridor | N.A. | N.A. | N.A. | |
| f. Door Size | 1 m | 1 m | MR | |
| 3 | Compartmentation. | | | |
| | Fire check door | Required | provided | MR |
| | Sealing of electrical shafts | Required | Provided | MR |
| | Fire rating of shaft door | Required | Provided | MR |
| | Water curtain | N.A. | N.A. | N.A. |
| | Fire Dampers | N.A. | N.A. | N.A. |
| 4 | Smoke Management System. | | | |
| | Basement | Required | Provided | MR |
| | Upper floor | 12 ACPH | Natural | MR |
| 5 | Fire Extinguisher | | | |
| | Total numbers | 24 nos. | 30 nos. | MR |
| | Types | CO ₂ , WCO ₂ & ABC | provided | MR |
| | IS marking | Required | provided | MR |

| | | | | |
|----|---|----------------|---|------|
| 6 | First-aid-Hose Reels. | | | |
| | Total numbers of each floor | 3 nos. | 1 no. at each floor & 2 nos. on the stage | MR |
| | Length of hose reel hose | 30 m | 30 m | MR |
| | Nozzle diameter | 5 mm | 5 mm | MR |
| 7 | Automatic fire detection and alarming system. | | | |
| | Type of detectors | Required | Provided | MR |
| | Location of main panel | Required | Provided | MR |
| | Location of repeater panel | N.A. | N.A. | N.A. |
| | Alternate source of power | N.A. | N.A. | N.A. |
| | Hooters's location | N.A. | N.A. | N.A. |
| 8 | MOEFA | Required | provided | MR |
| 9 | Public address System. | Required | provided | MR |
| 10 | Automatic Sprinkler System. | | | |
| | basement | Required | Provided | MR |
| | upper floor | Required | Provided (Audi) | MR |
| | sprinkler above false ceiling | N.A. | N.A. | N.A. |
| 11 | Internal Hydrants | | | |
| | size of riser/down-comer | 100 mm | Provided | MR |
| | Total no. of hydrants each floor | 1 no. | 1 no. | MR |
| | Hose Box per floor | 1 no. | 1 no. | MR |
| 12 | Yard Hydrants. | | | |
| | Total number of hydrants | 2 nos. | 2 nos. | MR |
| | Hose Box | 2 nos. | 2 nos. | MR |
| 13 | Pumping Arrangements. | | | |
| | <ul style="list-style-type: none"> • Ground Level ➤ Discharge of main Pump ➤ Head of Main Pump ➤ Number of main pumps ➤ Jockey pump out put ➤ Jockey pump head ➤ Standby pump out put ➤ Standby pump Head ➤ Auto Starting /Manual stopping ➤ Pump House Access • Terrace Level ➤ Discharge of pump ➤ Head of the Pump ➤ Power supply ➤ Auto Starting of pump | | | |
| | | 1800 Lpm | Provided | MR |
| | | 70 m | Provided | MR |
| | | 2 Nos. | Provided | MR |
| | | 220 Lpm | Provided | MR |
| | | 70 m | Provided | MR |
| | | 1800 Lpm | Provided | MR |
| | | 70 m | Provided | MR |
| | | Required | Provided | MR |
| | | Required | Provided | MR |
| | | N.A. | 450 Lpm | MR |
| | | N.A. | 40 m | MR |
| | | N.A. | Provided | MR |
| | | N.A. | N.A. | N.A. |
| 14 | Captive Water Storage for Fire Fighting. | | | |
| | Underground tank capacity | 1,00,000 Ltrs. | 1,00,000 Ltrs. | MR |
| | Draw-off connection | Required | Provided | MR |
| | Fire service inlet | Required | provided | MR |
| | Access to tank | Required | provided | MR |
| | Overhead Tank capacity | 20,000 Ltrs. | 20,000 Ltrs. | MR |
| 15 | Exit Signage. | Required | Provided | MR |

| | | | | |
|----|--|----------|----------|------|
| 16 | Provision of Lifts. | | | |
| | Pressurization of Lift Shaft | N.A. | N.A. | N.A. |
| | Pressurization of Lift lobby | N.A. | N.A. | N.A. |
| | Communication in lift car | Required | Provided | MR |
| | Firemen's grounding switch | Required | provided | MR |
| | Lift Signage | Required | Provided | MR |
| 17 | Standby power supply | Required | Provided | MR |
| 18 | Refuge Area. | | | |
| | Total area | N.A. | N.A. | N.A. |
| | Location | N.A. | N.A. | N.A. |
| 19 | Fire Control Room | | | |
| | Detector system panel | N.A. | N.A. | N.A. |
| | Flow switch panel | N.A. | N.A. | N.A. |
| | PA system panel | N.A. | N.A. | N.A. |
| | Batter backup | N.A. | N.A. | N.A. |
| | Building Floor Plans | N.A. | N.A. | N.A. |
| 20 | Special Fire Protection systems for protection of special Risks, if any: | N.A. | N.A. | N.A. |

The fire protection systems provided in the building were tested/ checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter no. F6/DFS/MS/Auditorium/2014/178 dated 06/02/2014 renewal under rule 35 of the Delhi Fire Service Rule 2010 is recommended.

R. K. Yadav
 9/2/17

Signature of the Inspecting Officer
 Name- R.K. Yadav
 Designation- ADO (LN)

MSCL
ATM.
10/2/17

G.T. letter is put up for signature please

MSCL
10/2/17

Sandip
10/2/17