GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

NO. 56/DFS/MS/FH/2017/233

Dated: 17/02/2017

FIRE SAFETY CERTIFICATE

Certified that <u>Bristal Farm, located at, Palla Bakhtawarpur Road, Delhi</u> comprised of <u>Basement + Ground floor is built on a plot area of 3.0 acre land with covered area of approximately 135 square yard owned / occupied by <u>Sh Krishan Kumar Arora</u> has already been issued fire safety certificate vide Letter no. <u>F6/DFS/MS/2013/FH/406 dated 31/05/2013.</u> The premise have deemed complied with the fire prevention and fire safety Requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and verified by the officers concerned of fire service on <u>12/02/2017</u> in the presence of <u>Sh Krishan Kumar Arora</u> and that the building / premises is fit for occupancy <u>Class Sub Div. A-5 Assembly Buildings</u> with effect from <u>17 / 62 / 7</u> 2017 for a period of <u>three years</u> in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.</u>

- 1. All employees shall be acquainted with the use and maintenance of all the fire fighting installation/equipments.
- 2. The fire suppression / protection arrangements provided are to minimize losses, if maintained in good working condition. These systems cannot give a guarantee that there will be no fire or losses in the event of one.
- 3. Any loss of life and property due to non-functional of fire safety arrangements and other installations shall be the responsibility of the licensee.
- 4. This report may not in any way be treated as regularization of unauthorized construction, if any. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
- 5. The trained fire fighting staff should be available round the clock.
- 6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
- 7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in

Issued on ./..... / /2017 at New Delhi by

(Atul Garg) Chief Fire Officer Ph: 011-23414250

Copy to:

- 1. The Joint Commissioner of Police (Lic), 1st floor, Police station, Defense Colony, New Delhi for information
- 2. Sh Krishan Kumar Arora, M/s Bristal Farm, located at, Palla Bakhtawarpur Road, Delhi 110036

INSPECTION REPORT

(B+G)

1. Name & address of the building: Bristal Farm, located at, Palla Bakhtawarpur Road, Delhi -36

2. Type of Occupancy : (Assembly place)

3. Type of Case : Renewal

4. Details of previous NOC : F6/DFS/MS/2013/FH/406 dated 31/05/2013

5. Fire Safety directives letter No : NBC Part IV

6. Date of inspection : 12/02/2017

7. Name of the Inspecting Officers: DO (NW) & ADO (BW)

8. Name and designation of officers

From the building side : Sh Krishan Kumar Arora

9. Year of Construction : 2000

10. Applicant's letter No. : Nil dated 10/01/2017

Plot Area 3 acre Covered area 135 sq yds

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR	
1	Access to building				
	Road width	9 mtr	9 mtr	M/R	
	• Gate width	5 mtr	5.5 mtr	M/R	
	Width of internal road	6 mtr	6 mtr	M/R	
2	Number, Width, Type & Arrangement of Exits				
	a. Number of staircases				
	• Upper Floors	N/A	N/A	N/A	
	Basements	01	01	M/R	
	b. Width of staircases				
	• Upper Floors	N/A	N/A	N/A	
	Basements	1.25 mtr	3 mtr	M/R (old case)	
	c. Protection of exits				
	• Fire check door	N/A	N/A	N/A	
	Pressurization	N/A	N/A	N/A	
	e. No. of continuous staircases to terrace	N/A	N/A	N/A	
	g. Width of Corridor	N/A	N/A	N/A	
	h. Door Size	1 mtr	1.10mtr	M/R	

Mesma

3	Compartmentation.				
*	Fire check door	N/A	N/A	N/A	
	Sealing of electrical shafts	N/A	N/A	N/A	
	Fire Rating of shaft door	N/A	N/A	N/A	
	Water Curtain	N/A	N/A	N/A	
	• Fire Dampers	N/A	N/A	N/A	
4	Smoke Management System.				
	Basements	30 a/c per hour	Exhaust fan provided	M/R	
	• Upper floors	12 a/c per hour	Natural ventilation	M/R	
5	Fire Extinguishers				
4	Total numbers	14	. 14-	M/R	
	• Types		ABC	M/R	
	• IS marking	ISI marked	yes	M/R	
6	First-Aid Hose Reels.				
	Total numbers on each floor	01	01Provided	M/R	
	 Length of hose reel hose 	30 m	Provided	M/R	
	Nozzle diameter	5 mm	Provided	M/R	
7	Automatic fire detection and alarming system.				
	Type of detectors	N/A	N/A	N/A	
	• Location of Main Panel	N/A	N/A	N/A	
	• Location of Repeater Panel	N/A	N/A	N/A	
	Alternate source of power	N/A	N/A	N/A	
	Hooters' Location	N/A	N/A	N/A	
8	MOEFA	Required	Provided	M/R	
9	Public Address System.	N/A	N/A	N/A	
10	Automatic Sprinkler System.				
	Basement	Required	Provided	M/R	
	Upper Floor	N/A	N/A	N/A	
	Sprinkler above false ceiling	N/A	N/A	N/A	
11	Internal Hydrants				
	Size of riser/down-comer	100 mm	Provided	M/R	
	Number of hydrants per floor	01	Provided	M/R	
15,-	Hose Box	Required	Provided	M/R	

Myshim

12	Yard	Hydrants.					
	•	Total number of hydrants	N/A	N/A	N/A		
	•	Hose Box	N/A	N/A	N/A		
13	Pum	nping Arrangements.					
	•	Ground Level					
	- 1	> Discharge of main Pump	N/A	N/A	N/A		
		➤ Head of Main pump	N/A	N/A	N/A		
		Number of main pumps	N/A	N/A	N/A		
		> Jockey Pump out put	N/A	N/A	N/A		
		Jockey pump head	N/A	N/A	N/A		
		> Standby Pump out put	N/A	N/A	N/A		
		Standby Pump Head	N/A	N/A	N/A		
	>	Auto Starting/ Manual stopping	N/A	N/A	N/A		
		> Pump House Access	N/A	N/A	N/A		
	•	Terrace level					
		Discharge of pump	450 LPM	Provided	M/R		
		➤ Head of the pump	40 m	Provided	M/R		
		> Power Supply	N/A	N/A	N/A		
		➤ Auto Starting of pump	N/A	N/A	N/A		
14	Captive Water Storage for fire fighting.						
7.	•	Underground tank capacity	N.A	N.A	N.A		
	>	Draw-off connection	N.A	N.A	N.A		
	>	Fire service inlet	N.A	N.A	N.A		
	>	Access to tank	N.A	N.A	N.A		
	• (Verhead Tank capacity	10,000 ltr	10,000 ltr	M/R		
15	Exit	Signage.	Required	Provided	M/R		
16	Prov	ision of Lifts.		A TAR	•		
- y	•	Pressurization of Lift Shaft	N.A	N.A	N.A		
	•	Pressurization of Lift lobby	N.A	N.A	N.A		
	•	Communication In lift Car	N.A	N.A	N.A		
		Fireman's Grounding Switch Lift Signage	N.A	N.A	N.A		
			N.A	N.A	N.A		
	1		,				

All Jam

17	Standby power supply	Required	Provided (125 KVA)	M/R
18	Refuge Area.			
	> Total Area	N.A	N.A	N.A
	> Location	N.A	N.A	N.A
19	Fire Control Room			
	Detector System Panel	N.A	N.A	N.A
	 Flow Switch Panel 	N.A	N.A	N.A
	PA System Panel	N.A	N.A	N.A
	Batter backup	N.A	N.A	N.A
	Building Floor Plans	N.A	N.A	N.A
0.	Special Fire Protection Systems for Protection of special Risks, if any:	N.A	N.A	N.A

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of the fire prevention and fire safety measures as required under the rules the NOC issued vide letter no F6/DFS/MS/2013/FH/406 dated 31/05/2013. Renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

Signature of the Inspecting Officer

Name

Designation

Signature of the Inspecting Officer

Name

Designation

400 Bug

Stark 13.2.17

Dy CRO (wz)

MAL)