

FORM 'H'
FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[Refer sub - rule (1) of rule 35]
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI

No. F6/DFS/MS/cinema/2017/ 230

Dated: 17/2/17

FIRE SAFETY CERTIFICATE

Certified that the Cinepolis(Formerly known as Fun Cinema)(Audi 1-3) located at 2nd &3rd Floor, Plot no 1,2,3 North Square Mall, Netaji Subhash Place, Pitam pura, New Delhi - 34 in a building comprised B1+B2 +Ground + 03 Upper Floors was issued FSC vide Letter No F6/DFS/MS/cinema/2015/1175 dated 03-06-2015, FSC to the Mall is issued vide Letter no-F6/DFS/MS/2014/WZ/293 Dated- 03/03/2014 The premises was re inspected by the officers concerned of this department on 30-01-2017 in the presence of Mr. Tarun (Manager Cinema) and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class " Assembly Building" Group D with effect from 17/2/17 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on17/2/17..... at New Delhi by.

(Atul Garg)

Chief Fire Officer,
Delhi Fire Service

Copy to:

1. Sh Arun Gupta SDM (HQ-I)/Kanjhawala, District North West Kanjhawala, Delhi
2. Sh Tarun(Manager), Cinepolis (Fun Cinema) located at 2nd &3rd Floor, Plot no 1,2,3 North Square Mall, Netaji Subhash Place, Pitam Pura, New Delhi - 34
3. Dy. Health Officer NDMC, Sec-5,Rohini Zone, Rohini Delhi-85.

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used as per building bye laws.
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. All the doors, Exits and internal roads must be kept free from any obstruction.

1. Name & address of the building: Cinepolis(Formerly known as FunCinema)
(Audi 1-3) located at 2nd & 3rd Floor, Plot no 1,2,3 North Square Mall, Netaji Subhash Place, Pitam pura, New Delhi – 34 in a building comprised of **02 Basement+Ground+3upper Floors.**
2. Type of Occupancy : Cinema (Assembly)
3. Type of Case : Renewal
4. Details of previous NOC : Letter No. F6/DFS/MS/cinema/2015/1175 dated 03-06-2015
5. Fire Safety directives Letter No. : Letter No. F6/DFS/MS/BP/2004/434 dated 23-02-2004(To Mall)
6. Date of inspection : 30-01-2017
7. Name of the Inspecting Officer : Udai vir Singh ADO (WP)
8. Name and designation of Officer
from the building side : Sh. Tarun (Manager) & SDM(Saraswati vihar)
& representatives of others departments as per letter of SDM(HQ-1) dated 27/01/2017
9. Year of Construction :
10. Applicant's letter No. : F.11/DC/NW/cinema/2015/1579-1593 Dated 27-01-2017

| S No | Minimum standards on fire prevention and fire safety U/R 33 | BBL Requirements | Provided at site | Remarks MR/NMR |
|------|---|--|---|----------------|
| 1. | Access of building | | | |
| | • Road width | 24 m | Provided | MR |
| | • Gate width | 6 m | 6m Provided | MR |
| | • Width of internal road | 6 m | 6 m Provided | MR |
| 2. | Number, width, Type & Arrangements of exits | | | |
| | a. Number of staircases | | | |
| | • Upper floors | 03 | 06 Provided | MR |
| | • Basements | 7+ one ramp | 7+01 ramp | MR |
| | b. Width of staircases | | | |
| | • Upper floors | 1.5 mtr | Provided | MR |
| | • Basements | 1.5 mtr | Provided | MR |
| | c. Protection of exits | | | |
| | • Fire check door | Required | Provided | MR |
| | • Pressurization | Required | Provided | MR |
| | d. No of continuous staircase to terrace | Required | Required | Required |
| | e. Width Of Corridor | Required | Required | Required |
| | f. Door Size | Exit;- Audi-1=4 Audi-2=3 Audi 3=3 | Audi-1=3x145cm&158cm Audi-2=2x146cm &150cm Audi-3=152cm,138cm &142cm | MR (Old case) |
| 3. | Compartmentation | | | |
| | • Fire check door | Required | Provided | MR |
| | • Sealing of electrical shafts | Required | Provided | MR |
| | • Fire Rating of shaft door | Required | Provided | MR |
| | • Water Curtain | NA | NA | NA |
| | • Fire Dampers | Required | Provided | MR |

| | | | | |
|-----|---|---|--|--|
| 4. | Smoke managements System | | | |
| | <ul style="list-style-type: none"> Basements Upper floors | 30 a/c per hour | Provided | MR |
| | | 12 a/c per hour | Provided | MR |
| 5. | Fire Extinguishers | | | |
| | <ul style="list-style-type: none"> Total numbers Types IS marking | nos.20(6 each Audi) ABC, CO2 & WCO2 ISI marked | 20 Provided Provided Provided | MR MR MR |
| 6. | First – Aid Hose Reels | | | |
| | <ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter | 2 each Audi 36 m 5 mm | 2Provided Provided Provided | MR MR MR |
| 7. | Automatic fire detection and alarming system | | | |
| | <ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location | Beam Detector Required Required Required Required | Provided Provided Provided Provided Provided | MR MR MR MR MR |
| 8. | MOEFA | Required | Provided | MR |
| 9. | Public Address System | Required | Provided | MR |
| 10. | Automatic Sprinkler System | | | |
| | <ul style="list-style-type: none"> Basements Upper Floor Sprinkler above false ceiling | Required Required Required | Provided Provided Provided | MR MR MR |
| 11. | Internal Hydrants | | | |
| | <ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box | 150 mm 2 each Audi Required | Provided Provided Provided | MR MR MR |
| 12. | Yard Hydrants | | | |
| | <ul style="list-style-type: none"> Total number of hydrants Hose Box | Required Required | Provided Provided | MR MR |
| 13. | Pumping Arrangements (Common With Mall) | | | |
| | <ul style="list-style-type: none"> Ground Level Discharge of main pump ➤ Head of main pump ➤ Number of main pumps ➤ Jockey pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Staring/Manual stopping ➤ Pump House Access Terrace level ➤ Discharge of pump ➤ Head of the pump ➤ Power supply ➤ Auto starting of pump | 2850 lpm 70 m 2 180 lpm 70 m 2850 lpm 70 m Required Required 450 lpm 30 m Required Required | Provided Provided Provided Provided Provided Provided Provided Provided Provided Provided Provided Provided Provided | MR MR MR MR MR MR MR MR MR MR MR MR MR |
| 14. | Captive water Storage for fire fighting(Common With Mall) | | | |
| | <ul style="list-style-type: none"> Under ground tank capacity | 1,00,000 litres | Provided | MR |

| | | | | |
|-----|--|--|----------|----|
| 16. | Provision of Lifts | | | |
| | ➤ Pressurization of Lift Shaft | Required | Provided | MR |
| | | Required | Provided | MR |
| | ➤ Pressurization of lift lobby | Required | Provided | MR |
| | | Required | Provided | MR |
| | ➤ Communication in lift Car | Required | Provided | MR |
| | ➤ Fireman's Grounding Switch | | | |
| | ➤ Lift Signage | | | |
| 17. | Standby power supply | Required | Provided | MR |
| 18. | Refuge Area | | | |
| | ➤ Total area | NA | NA | NA |
| | ➤ Location | NA | NA | NA |
| 19. | Fire control room | | | |
| | ➤ Detector system panel | Required | Provided | MR |
| | ➤ Flow Switch Panel | Required | Provided | MR |
| | ➤ PA System Panel | Required | Provided | MR |
| | ➤ Battery backup | Required | Provided | MR |
| | ➤ Building Floor Plans | Required | Provided | MR |
| 20. | Special Fire Protection Systems for Protection of special Risks, if any; | CO2 Flooding System for HT & LT Panel Required | Provided | MR |

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/cinema/2015/1175 dated 03-06-2015 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Note :-

Signature of the Inspecting Officer

Officer

Name

Designation

Signature of the Inspecting

Name

Designation

W
8/2/17

Uday Vir Singh

ADO/WP