

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI  
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE  
NEW DELHI-110 001.

No.F.6/DFS/MS/School/2017/SZ/349

Dated: 08/3/2017

FIRE SAFETY CERTIFICATE

*Naga Singh Chauhan*

Certified that the **Stanford British School**, Main Road, Chhawla, New Delhi-110071, comprised of basement, ground floor and two rooms on first floor but school is running at ground floor only having total 18 rooms (Including Class Rooms, Comp. Room, Labs, Store, & Office etc.) was issued Fire Safety Certificate by this department vide letter No F.6/DFS/MS/School/2013/SZ/551 dated 12.07.2013 for Ground floor only owned/occupied by Stanford British School was re- inspected by the officer concerned of this department on 16.02.2017 in the presence of Prof. J. Bhaduria and found that the Stanford British School have deemed complied with the fire prevention and fire safety requirements in accordance with the Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by the Director of Education and that the building/ premises (Ground floor only) is fit for occupancy class "Educational" w.e.f. the date of issue of this certificate for a period of three years, subject to compliance of the conditions printed as under.

Issued on.....08/03/2017..... at New Delhi.

*W. 9/3.*  
(VIPIN KENTAL)  
CHIEF FIRE OFFICER

Copy to:-

1. The Principal,  
Stanford British School,  
Main Road, Chhawla, New Delhi-110071
2. Director of Education,  
Govt. of NCT of Delhi, Old Secretariat,  
New Delhi-110054.

*OK sent  
06/3/17*

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. Basement shall be used as per the building bye laws.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

Building is comprised of basement, ground floor plus one upper floor, but school is running at GF Only

### INSPECTION REPORT

1. Name & address of the building : Stanford British School, Main Road, Chhawla, New Delhi-110071.
2. Type of Occupancy : Educational
3. Type of Case : Renewal
4. Details of Previous NOC : F.6/DFS/MS/School/2013/SZ/551 dated 12.07.2013
5. Fire Safety directives letter No : Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011
6. Date of inspection : 16.02.2017
7. Name of Inspecting Officer : A.D.O. Sandeep Duggal
8. Name and designation of officers  
From the building side : Prof. J. Bhadauria
9. Year of Construction : Before 2005
10. Applicant's letter No. : SBS/FIRE/2017 dated 23.01.2017

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement as per FSC dt. 12.07.2013	Provided at site	Remarks MR/NMR
1.	<b>Access to building</b>			
	<ul style="list-style-type: none"> <li>• Road width</li> <li>• Gate width</li> <li>• Width of internal road</li> </ul>	Accessible (06 mtrs) N/A N/A	09 mtrs N/A N/A	M/R N/A N/A
2.	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	a. Number of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floors</li> <li>• Basements</li> </ul>	N/A	N/A	School is running at GF only
	b. Width of staircases			
	<ul style="list-style-type: none"> <li>• Upper Floor</li> <li>• Basements</li> </ul>	N/A	N/A	N/A
	c. Protection of exits			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Pressurization</li> </ul>	N/A	N/A	School is running at GF only
		N/A	N/A	N/A
	d. No. of continuous staircases to terrace	N/A	N/A	N/A
	e. Width of Corridor	N/A	N/A	N/A
	f. Door Size	150 cms	240 cms	M/R
		Old Case	92 cms	M/R, being old case
3.	<b>Compartmentation</b>			
	<ul style="list-style-type: none"> <li>• Fire check door</li> <li>• Sealing of electrical shafts</li> <li>• Fire Rating of shaft door</li> <li>• Water Curtain</li> <li>• Fire Dampers</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
4.	<b>Smoke Management System</b>			
	<ul style="list-style-type: none"> <li>• Basements</li> </ul>	Required	Exhaust fans are provided	M/R
	<ul style="list-style-type: none"> <li>• Upper floors</li> </ul>	N/A	N/A	N/A
5.	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>• Total numbers</li> <li>• Types</li> <li>• IS marking</li> </ul>	05 no's ABC/CO <sub>2</sub> type	Provided	M/R
			Provided	M/R
		ISI marked	ISI marked	M/R
6.	<b>First-Aid Hose Reels</b>			
	<ul style="list-style-type: none"> <li>• Total numbers on each floor</li> <li>• Length of hose reel hose</li> </ul>	N/A N/A	N/A N/A	N/A N/A

7.	<b>Automatic fire detection and alarming system</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooters' Location</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
8.	<b>MOEFA</b>	N/A	Provided	N/A
9.	<b>Public Address System</b>	N/A	N/A	N/A
10.	<b>Automatic Sprinkler System</b>			
	<ul style="list-style-type: none"> <li>Basement</li> <li>Ground Floor</li> <li>Sprinkler above false ceiling</li> </ul>	Required	Provided	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
11.	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
12.	<b>Yard Hydrants</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> <li>Hose Box</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
13.	<b>Pumping Arrangements</b>			
	<ul style="list-style-type: none"> <li>Ground Level <ul style="list-style-type: none"> <li>Discharge of main Pump</li> <li>Head of Main pump</li> <li>Number of main pumps</li> <li>Jockey Pump out put</li> <li>Jockey pump head</li> <li>Standby Pump out put</li> <li>Standby Pump Head</li> <li>Auto Starting/Manual Stopping</li> </ul> </li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
	<ul style="list-style-type: none"> <li>Pump House Access</li> <li>Terrace level <ul style="list-style-type: none"> <li>Discharge of pump</li> <li>Head of the pump</li> <li>Power Supply</li> <li>Auto Starting of pump</li> </ul> </li> </ul>	Required	450 LPM	MR
		40 m	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14.	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>Underground tank capacity <ul style="list-style-type: none"> <li>Draw-off connection</li> <li>Fire service inlet</li> <li>Access to tank</li> </ul> </li> <li>Overhead Tank capacity</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		5,000 ltrs	Provided	MR
15.	<b>Exit Signage.</b>	N/A	Provided	N/A
16.	<b>Provision of Lifts.</b>			<b>(No Lift)</b>
	<ul style="list-style-type: none"> <li>Pressurization of Lift Shaft</li> <li>Pressurization of Lift lobby</li> <li>Communication In lift Car</li> <li>Fireman's Grounding Switch</li> <li>Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17.	<b>Standby power supply</b>			
		N/A	N/A	N/A
18.	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>Total Area</li> <li>Location</li> </ul>	N/A	N/A	N/A

2/19

19.	<b>Fire Control Room</b>			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20.	<b>Special Fire Protection System for Protection of special Risks, if any:</b>	N/A	N/A	N/A

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter number F.6/DFS/MS/School/2013/SZ/551 dated 12.07.2013 renewal in accordance with the Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by the Director of Education is recommended.

Note :- As per the letter submitted by the chairman of the school (placed at C-13), the two rooms on first floor are being used for personal use, there are less than 45 students in class room and the basement is being used for storage purpose only.

*Sandeep*  
*21/2/12*

Signature of Inspecting Officer  
Name:- Sandeep Duggal  
Designation:- Asstt. Divisional Officer

Divisional Officer (South West)

*[Signature]*  
*21/2/12*

*DCFO (SZ)*

*[Signature]*  
*22/2*

*672/cfos2*  
*28/2/9/2*

*F.T. letter*  
*M. scell* ✓  
*28/2*

*Cfo* ✓

*f.t. letter is put up for signature please*

*Sandeep*  
*06/3/12*

*Cfo (seq)* ✓  
*m. scell* ✓  
*9/3*

