

No. F6/DFS/MS/School/2017/SZ/ 397

Dated: .....16/03/17

**FIRE SAFETY CERTIFICATE**

Certified that the **St. Paul's School at C-3, Safdarjung Development Area, New Delhi-110016** comprised of **Basement, Ground plus three upper floors** was granted FSC by this department vide letter No. F.6/DFS/MS/School/2013/SZ/582 dated 19/07/2013. The school building was re-inspected by officer concerned of this department on 16.02.2017 in the presence of Mr. Jose Kuriakose (Manager) of the school and found that said school building have deemed complied with the fire prevention and fire safety arrangements in accordance rule Directorate of Education circular No. 262-362 dated 17/01/2005 issued by Director of Education, Govt. of NCT of Delhi and that the building/premises is fit for occupancy class "**Educational Building, Group-B**" as above with effect from 16/03/17 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the condition under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on .....16/03/17.... at New Delhi by

V. K.  
14/3.  
(Vipin Kental)  
Chief Fire Officer

Copy to: -

1. The Principal, St. Paul's School, C-3, Safdarjung Development Area, New Delhi-110016
2. The Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi.

**Conditions for the validity of Fire Safety Certificate**

1. All the fire safety and means of escape facilities shall be maintained in good working condition at all time. Any lapse rendering the fire safety or means of evacuation facilities non-functional shall be the responsibility of the management.
2. Building Sanctioning authority may verify any deviation with regard to construction/occupancy in the building. In case of any deviation, the fire safety certificate stands null & void.
3. The staff shall be trained for operating fire fighting system and mock evacuation drill be conducted at regular interval and record be maintained.
4. This Certificate cannot be treated as regularization of unauthorized construction, if any.
5. The Owner/Occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules, 2010. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).
6. The Owner/Occupier shall apply for renewal of this Fire Safety Certificate to the Director in the form 'J' [sub rule (1) of rule 37] along with copy of this certificate, six months prior to its expiry. The form is available on [www.dfs.delhigovt.nic.in](http://www.dfs.delhigovt.nic.in).

INSPECTION REPORT				
1	Name & Address of the Building	St. Paul's School, C-3, Safdarjung Development Area, New Delhi-110016		
2	Type of Occupancy	Educational Building "Group-B" (School)		
3	Building Comprised of	Basement, Ground plus three upper floors		
4	Type of Case	Renewal		
5	Details of Previous NOC	F.6/DFS/MS/School/2013/SZ/582 Dated 19.07.2013		
6	Fire Safety Directives Letter No	DOE Circular dated 17.01.2005		
7	Date of Inspection	16.02.2017		
8	Name of the Inspecting Officers	ADO R.N. Singh		
9	Name & Designation of Officers from the building side	Mr. Jose Kuriakose (Manager)		
10	Year of construction			
11	Applicant letter No.	Nil dated 03.01.2017 ODD No. 586 dt 18.01.2017		
S. No	Minimum standards on Fire Prevention and Fire Safety U/R 33	Old NOC Dt. 08/07/2009 Requirements	Provided at Site	Remarks MR/NMR
1	<b>Access to Building.</b>			
	• Road width	Accessible	10 Mts.	MR
	• Gate width	Required	3.6 Mtr	MR (old case)
	• Width of internal road	NA	NA	NA
2	<b>Number, width, type and arrangements of exits.</b>			
	<b>a) Number of Staircase</b>			
	➤ Upper floors	4 No's	5 No's (five)	MR
	➤ Basement floor	Required	2 No's	MR
	<b>b) Width of Staircase</b>			
	➤ Upper floors	Required	1.50, 1.45, 1.45, 1.10 & 1.06 mtr	MR (old case)
	➤ Basement floor	Required	1.45 & 1.45 mtr	MR (old case)
	<b>c) Protection of exits</b>			
	➤ Fire check door	NA	NA	NA
	➤ Pressurization	NA	NA	NA
	<b>d) No. of continuous staircase to terrace</b>	Required	Three	MR
	<b>e) Width of corridor</b>	NA	NA	NA
	<b>f) Door size</b>	1 m	1 m	MR
3	<b>Compartmentation.</b>			
	• Fire check door.	NA	NA	NA
	• Sealing of electrical shafts.	NA	NA	NA
	• Fire rating of shaft door.	NA	NA	NA
	• Water curtain	NA	NA	NA
	• Fire dampers.	NA	NA	NA
4.	<b>Smoke Management system.</b>			
	• Basement	Required	Provided	MR
	• Upper floors	NA	NA	NA
5.	<b>Fire Extinguishers.</b>			
	• Total numbers	15 No's	15 No's	MR
	• Types	ABC / Co2	ABC-15	MR
	• ISI Marking	ISI marked	Yes	MR
6.	<b>First Aid Hose Reels.</b>			
	• Total numbers on each floor.	Hose reel	Three	MR
	• Length of hose-reel hose.		30 mts	MR
	• Nozzle Diameter		05 mm	MR

Renewal

St. Paul's School, Safdarjung Development Area, ND


fr

<b>7</b>	<b>Automatic Fire Detection and Alarming system.</b>			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooter's location	NA	NA	NA
<b>8.</b>	<b>MOEFA</b>	NA	Provided	NA
<b>9.</b>	<b>Public Address System</b>	NA	Provided	NA
<b>10.</b>	<b>Automatic Sprinkler System</b>			
	• Basement	Required	Provided	MR
	• Upper floors	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
<b>11.</b>	<b>Internal Hydrants.</b>			
	• Size of Riser/Down-comer	Required	100 mm	MR
	• Number of Hydrant per floor	Required	Three	MR
	• Hose box.	Required	Three	MR
<b>12.</b>	<b>Yard Hydrants.</b>			
	• Total number of hydrants.	NA	NA	NA
	• Hose box.	NA	NA	NA
<b>13.</b>	<b>Pumping arrangements.</b>			
	<b>a) Ground Level</b>			
	➤ Discharge of main pump.	NA	NA	NA
	➤ Head of main pump.	NA	NA	NA
	➤ Number of main pumps.	NA	NA	NA
	➤ Jockey Pump output.	NA	NA	NA
	➤ Jockey Pump head.	NA	NA	NA
	➤ Standby Pump output.	NA	NA	NA
	➤ Standby Pump head.	NA	NA	NA
	➤ Auto Starting/Manual Stopping.	NA	NA	NA
	<b>b) Terrace Level</b>			
	➤ Discharge of pump.	450 LPM and 180 LPM	450 LPM × 2 180 LPM × 1	MR
	➤ Head of pump.	Required	35 mtr	MR
	➤ Power supply.	Required	Provided	MR
	➤ Auto starting of pump.	Required	Provided	MR
<b>14.</b>	<b>Captive water storage for Fire Fighting.</b>			
	• Underground tank capacity.	NA	NA	NA
	• Draw-off connection.	NA	NA	NA
	• Fire Service Inlet.	NA	NA	NA
	• Access to tank.	NA	NA	NA
	• Overhead tank capacity.	5,000 Ltr	15,000 Ltr	MR
<b>15.</b>	<b>Exit Signage.</b>	Required	Provided	MR
<b>16</b>	<b>Provision of Lifts.</b>			
	• Pressurization of lift shaft.	NA	NA	NA
	• Pressurization of lift lobby.	NA	NA	NA
	• Communication in lift car.	NA	NA	NA
	• Fireman's switch.	NA	NA	NA
	• Lift signage.	NA	NA	NA
<b>17</b>	<b>Standby Power Supply</b>	NA	NA	NA
<b>18.</b>	<b>Refuge Area</b>			
	• Total area	NA	NA	NA
	• Location	NA	NA	NA

Renewal

St. Paul's School, Safdarjung Development Area, ND


P.S.


19.	<b>Fire Control Room.</b>	NA	NA	NA
	• Detector System Panel.	NA	NA	NA
	• Flow Switch Panel.	NA	NA	NA
	• PA system Panel.	NA	NA	NA
	• Battery backup	NA	NA	NA
	• Building floor plan	NA	NA	NA
20.	<b>Special Fire Protection System for the Protection of special Risk, if any.</b>	NA		
<p>The Fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection. The shortcomings communicated vide letter No. F.6/DFS/MS/School/SZ/2016 dated 02/12/2016 has been complied by school management. An affidavit also submitted that no classes shall be arranged for students in basement in future.</p> <p>Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the circular of Directorate of Education dated 17/01/2005, FSC issued vide letter No. F6/DFS/MS/School/2013/SZ/582 dated 19/07/2013, renewal under rule 37 of the Delhi Fire Service rules, 2010 is recommended.</p> <p>Accordingly DFA is put up for approval and signature please.</p> <div style="text-align: right;">                   Signature of the Inspecting Officer                  Name: R.N. Singh                  Designation: ADO             </div>				

Renewal

St. Paul's School, Safdarjung Development Area, ND

Div. Officer (SD)

  
20/12/17

  
dy. CP (SD)

679/CP/SZ  
8/3/17


  
1/3

F7/10.

CP/SZ/ms cell W  
7/3.

FT letter is put up for sign file

CP/SZ/ms cell W  
14/3

  
09/13

