

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

No.F6/DFS/MS/GH/SZ/2017/ 530

Dated: 11/04/17

FIRE SAFETY CERTIFICATE

Certified that **Hotel Bharat Continental Guest house** located at **R-548, Shankar Road, New Rajinder Nagar, New Delhi- 110060** comprised of basement (Hall/storage), ground floor (reception & 02 guest rooms), first floor (04 guest room), second floor (04 guest rooms) and third floor (04 guest rooms) (total 14 guest rooms), was granted FSC by this department vide letter No. F6/DFS/MS/GH/2014/SZ/962 dated 30.07.2014. The premises was re-inspected by the officer concerned of this department on 27/03/2017 in presence of Mr. Sanjay Uppal, owner of the guest house and found that two temporary rooms are constructed for staff on terrace floor and also, the guest house is deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class residential (guest house) with effect from 11/04/17 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010, printed below.

Issued 11/04/17 at New Delhi by.

(VIPEN KENTAL)
CHIEF FIRE OFFICER

Copy to:-

1. The Manager, Hotel Bharat Continental Guest house, R-548, Shankar Road, New Rajinder Nagar, New Delhi- 110060.
2. The Joint C.P.(Lic.), Police Station, Defence Colony, 1st floor, New Delhi
3. The Dy. Health Officer, SDMC, Karol Bagh Zone, New Delhi for information of addition of two temporary rooms for staffs on terrace floor

Following Fire Safety Directives must be adhered to: -

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non-functional of fire safety measures shall be at the risk & responsibility of the management.
3. The trained firefighting staffs should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. The basement shall be used as per the provisions of BBL.
6. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form "J" [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry. The form is available on www.dfs.delhigovt.nic.in

INSPECTION REPORT

1. Name & address of the building : Hotel Bharat Continental Guest house, R-548, Shankar Road, New Rajinder Nagar, New Delhi- 110060
2. Type of Occupancy : Lodging House
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/GH/2014/SZ/962 dated 30.07.2014 (for basement, ground plus three upper floors)
5. Fire Safety directives letter No : Nil
6. Date of inspection : 27.03.2017
7. Name of the Inspecting Officers : M.K. Chattopadhyay, DO(South West)
8. Name and designation of officers from the building side : Mr. Sanjay Uppal, owner
9. Year of Construction : Before 2005
10. Applicant's letter No. : nil dated nil

The said guest house is comprised basement (Hall/storage), ground floor (reception & 02 guest rooms), first floor (04 guest room), second floor (04 guest rooms) and third floor (04 guest rooms) & two temporary rooms for staff on terrace floor

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement / Existing fire safety arrangements	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	06 mts	06 mts	MR
	• Gate width	4.5 mts	Directly accessible	MR
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	-	-	-
	• Upper Floors	Old case	01	MR being old case
	• Basements	02	02	MR
	b. Width of staircases	-	-	-
	• Upper Floors	1.25 mts	1.25 mts	MR
	• Basements	1.25 mts each	1.25, 1.75 mts	MR
	c. Protection of exits	-	-	-
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	01	01	MR
	g. Width of Corridor	1.25 mts	2.0 mts	MR
	h. Door Size	Old Case	0.78 mt.	MR being old case
3	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A

	<ul style="list-style-type: none"> Basements Upper floors 	30 a/c per hour 12 a/c per hour	Exhaust fan provided	MR
			Natural Ventilation	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers Types IS marking 	12 CO ₂ , ABC, WCO ₂ ISI marked	Provided	MR
			Provided	MR
			Provided	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	01 30 m 5 mm	Provided	MR
			Provided	MR
			Provided	MR
7	Automatic fire detection and alarming system.			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A	N/A N/A N/A N/A N/A
8	MOEFA	Required	Provided	MR
9	Public Address System.	Required	Provided	MR
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> Basement Upper Floor Sprinkler above false ceiling 	Required N/A N/A	Provided N/A N/A	MR N/A N/A
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants per floor Hose Box 	N/A N/A N/A	N/A N/A N/A	N/A N/A N/A
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	N/A N/A	N/A N/A	N/A N/A
13	Pumping Arrangements.			
	<ul style="list-style-type: none"> Ground Level ➤ Discharge of main Pump ➤ Head of Main pump ➤ Number of main pumps ➤ Jockey Pump out put ➤ Jockey pump head ➤ Standby Pump out put 	--- N/A N/A N/A N/A N/A N/A	--- N/A N/A N/A N/A N/A N/A	--- N/A N/A N/A N/A N/A N/A


	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level	-----	-----	-----
	➤ Discharge of pump	450 LPM	450 LPM	MR
	➤ Head of the pump	40 mts	40 mts	MR
	➤ Power Supply	Required	Provided	MR
	➤ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for fire fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 lts	10,000 lts	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	Required	Provided	MR
	• Fireman's Grounding Switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	Required	Two ABC type fire extinguisher found provided near elect. panel	MR

The fire protection systems provided in the building were checked and found functional at the time of inspection.



In view the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the rules, the NOC issued vide letter No. F6/DFS/MS/GH/2014/SZ/962 dated 30.07.2014, renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

DFA is put up for approval & signature please.


28/3/17

Signature of the Inspecting Officer
Name M.K.CHATTOPADHYAY
Div. Officer (South West)

142/20/SW
28/3/17
769/CFO
3/4

DCFO (SZ)

DCFO

99/3


CFO (S/W)

M. Seenu

1. FT/17.
 2. Send copy of PSC to MCD with regard to construction of two rooms.
- 30/3

F.T. letter with a copy to MCD is put up for signature please.




06/4/2017

CFO (South)

M. Seenu

2/4