GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI **HEADOUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

NO. F6/DFS/MS/2017/ W2 / 598

Dated: 27 104 /2017

FIRE SAFETY CERTIFICATE

Certified that Shopping-Cum Cineplex at Plot No- 16, Manglam Place District Centre, Sector-03 Rohini, Delhi-110085 comprised of Basement + Ground + 02 upper floors owned/occupied by M 2 K Entertainment Pvt. Ltd was issued fire safety certificate by this department vide letter no. F.6/DFS/MS/2014/WZ/509 Dated 24/04/2014. The premises was reinspected by the officer concerned of this department on 10/04/2017 in the presence of Mr. Kaul and found that the building have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010, and premise is fit for class Group 'D' Assembly Buildings, Sub Div D-6 with effect from 27 / 54 /2017 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rule, 2010.

1. Means of escape shall not be kept locked or bolted from outside and shall be easily open able by guests in an event of emergency.

2. All employees shall be acquainted with the use and maintenance of all the fire fighting

installation/equipments.

3. The fire suppression / protection arrangements provided in the guest house are to minimize losses, if maintained in good working condition. These systems cannot give any guarantee that there will be no fire or losses in the event of one.

4. Any loss of life and property due to non-functional of fire safety arrangements and other

installations shall be the responsibility of the licensee.

5. This report may not in any way be treated as regularization of unauthorized construction, if

6. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available WWW.dfs.Delhigovt.nic.in

Issued on...2.7.1.0.4.1.7..........at New Delhi.

(Atul Garg) Chief Fire Officer Ph: 011-23414250

Copy to: - Shopping-Cum Cineplex at Plot No- 16, Manglam Place District Centre, Sec-03 Rohini, Delhi-110085

INSPECTION REPORT

1. Name & address of the building

: Shopping Cum Cineplex at Plot No- 16, Manglam Place

District Centre, Sec-03 Rohini, Delhi-110085

2. Type of Occupancy

: Assembly Buildings, Sub Div D-6

3. Type of Case

: Renewal

(Basement + G + 02 upper floors)

4. Details of previous NOC

: F.6/DFS/MS/2014/WZ/509 Dated 24/04/2014

5. Fire Safety directives letter No

: F.6/ MS/DFS/BP/2000/1118 Dated 26/06/2000

6. Date of inspection

: 10/04/2017

7. Name of the Inspecting Officers

: DO (NW) & A DO (RN)

8. Name and designation of officers

from the building side

: Mr. Kaul

9. Year of Construction

:

10. Applicant's letter No.

: Outdoor dairy no 3391 dated 21/03/2017

	Applicant stetter No. : Outo	door dairy no 3391	dated 21/03/2017	
S. No	Minimum Standards on fire prevention and fire safety U/R 33	BBL & NBC Requirement	Provided at site	Remarks MR/NMR
	Access to building			
	Road width	09 m	09 m	M.R.
	Gate width	06 m	06 m	M.R.
	Width of internal road	N.A	N.A	N.A
)	Number, Width, Type & Arrangement of	of Exits		
	a. Number of staircases			2.7
	• Upper Floors	02	04	M.R.
	• Basements	02	04	M.R.
	b. Width of staircases			
	Upper Floors	2 mtr	2 mtr	M.R.
	• Basements	2 mtr	2 mtr	M.R.
	c. Protection of exits			
×	Fire check doorPressurization	Required	Provided	M.R.
	s.	Required	Provided	M.R.
	d. No. of continuous staircases to terrace	02	02	M.R.
	e. Width of Corridor	Required	Provided 🛰	M.R.
	f. Door Size	Required	Provided	M.R.



3	Compartmentation.			-		
	> Fire check door	Required	Provided	M.R.		
	Sealing of electrical shafts	Required	Provided	M.R.		
	> Fire Rating of shaft door	Required	Provided	M.R.		
	> Water Curtain	N.A	N.A	N.A		
	> Fire Dampers	N.A.	N.A	N.A		
4	Smoke Management System.					
	> Basements	30 a/c per hour	Provided & Functional	M.R.		
	> Upper floors	12 a/c per hour	Provided & Functional	M.R.		
5	Fire Extinguishers					
		One @ 300 m ²	W co ₂ , DCP type	M.R.		
	Total numbersTypes		40 W Co ₂ 30 DCP type	M.R.		
	> IS marking	ISI marked	yes	M.R.		
<u> </u>	First-Aid Hose Reels.					
	Total numbers on each floor	Required	Provided	M.R.		
	 Length of hose reel hose 	30mm	Provided	M.R.		
	Nozzle diameter	5mm	Provided	M.R.		
7	Automatic fire detection and alarming system.					
	> Type of detectors	Required	Provided	M.R.		
	Location of Main Panel	GF	Provided	M.R.		
	➤ Location of Repeater Panel	Each floor	Provided	M.R.		
	> Alternate source of power	Required	Provided	M.R.		
	> Hooters' Location	At strategic locations	Provided	M.R.		
8	MOEFA	Required	Provided	M.R		
)	Public Address System.	Required	Provided	M.R		
10	Automatic Sprinkler System.					
	> Basement	Required	Provided	M.R		
	> Upper Floor	Required	Provided	M.R		
	 Sprinkler above false ceiling 	Required	Provided	M.R		



11	Internal Hydrants			
	Size of riser/down-comer	100 mm	Provided	M.R
	Number of hydrants per floor	01	Provided	M.R
	> Hose Box	01	Provided	M.R
12	Yard Hydrants.		ti.	
	> Total number of hydrants	Required	Provided	M.R.
	> Hose Box	Required	Provided	M.R.
13	Pumping Arrangements.			
	Ground Level			÷
	Discharge of main Pump	2280 LPM	Provided	M.R.
	➤ Head of Main pump	60 M	Provided	M.R.
	Number of main pumps	02	Provided	M.R.
	> Jockey Pump out put	180 LPM	Provided	M.R.
	> Jockey pump head	60 M	Provided	M.R.
	> Standby Pump out put	2280 LPM	Provided	M.R.
	> Standby Pump Head	60 M	Provided	M.R.
	> Auto Starting/ Manual stopping	Required	Provided	M.R
	Pump House Access	Required	Provided	M.R
	Terrace level			
	> Discharge of pump	N.A	N.A	N.A
	Head of the pump	N.A	N.A	N.A
	> Power Supply	N.A	N.A	N.A
	> Auto Starting of pump	N.A	N.A	N.A
14	Captive Water Storage for fire fighting	•		
	Underground tank capacity	1,00,000 ltrs	Provided	M.R
	> Draw-off connection	Required	Provided	M.R
	> Fire service inlet	Required	Provided	M.R
	Access to tank	Required	Provided	M.R
	Overhead Tank capacity	20,000 Ltr	Provided	MR
15	Exit Signage.	Required	Provided	MR



16	Provision of Lifts.			
	Pressurization of Lift Shaft	Required	Provided	M.R.
	Pressurization of Lift lobby	N.A	N.A	N.A
	Communication In lift Car	Required	Provided	M.R.
	Fireman's Grounding Switch	Required	Provided	M.R.
	Lift Signage	Required	Provided	M.R.
17	Standby power supply	Required	Provided	M.R.
18	Refuge Area.			
	> Total Area	N.A	N.A	N.A
	> Location	N.A	N.A	N.A
19	Fire Control Room	\(\frac{1}{2}\)		2.0
	Detector System Panel	N.A	N.A	N.A
	Flow Switch Panel	N.A	N.A	N.A
	PA System Panel	N.A	N.A	N.A
	Batter backup	Required	Provided	M.R.
	Building Floor Plans	N.A	N.A	N.A
20	Special Fire Protection Systems for Protection of special Risks, if any:		No special risk seen at time of inspection	

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of the fire prevention and fire safety measures as required under the rules the NOC issued vide letter no. F.6/DFS/MS/2014/WZ/509 Dated 24/04/2014 Renewal under rule 35 of the Delhi Fire Service rules 2010 is recommended.

Signature of the Inspecting Officer

Name Suresh Singh.

Designation DolNpp

SSuph

13.4.17

Signature of the Inspecting Officer

Name Rojesh Kymar.

Designation ADOJRNE Rohini.