

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F 6 / DFS / MS / 2017 / *School / 766*

Dated: *29/5*/2017

FIRE SAFETY CERTIFICATE

Certified that the **Heera Lal Public School** located at **Bhagya Vihar, Jain Colony, Madan Pur Dabas, Delhi-81** comprised of ground and 02 upper floors (School is running on ground and 01 upper floor) owned/ occupied by the **Heera Lal Public School** was granted fire safety certificate vide this office letter no. **F.6/DFS/MS/2009/2163** dated **17/07/2009** and have deemed complied with the fire prevention and safety requirements in accordance with requirements of circular issued by Director of Education letter no 3298-3398 dated 01.03.2011 and verified by the officer concerned of Fire Service on 17.05.2017 in the presence of **Mr. Bijender Singh, Chairman** and that the building/premises is fit for occupancy Group B Educational with effect from*29/5/17*... for a period of three years, subject to compliance of the conditions mentioned below:

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in

Issued on*29/5/17*..... at New Delhi

(Atul Garg)
Chief Fire Officer
Ph:-011-23414250
Atul

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 54.
2. The Chairman, Heera Lal Public School, Bhagya Vihar, Jain Colony, Madan Pur Dabas, Delhi-81

INSPECTION REPORT

1. Name & address of the building : Heera Lal Public School, Bhagya Vihar, Jain Colony, Madan Pur Dabas, Delhi-110081.
2. Type of Occupancy : Educational Ground+02(School is running G+01 upper floor)
3. Type of Case : Renewal
4. Details of previous NOC : F6/DFS/MS/2009/2163 Dated: 17/07/2009 (G +1)
5. Fire Safety directives letter No : Director of Education Letter dated 01.03.2011
6. Date of inspection : 17/05/2017
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers
from the building side : Mr. Bijender Singh, Chairman
9. Year of Construction : --
10. Applicant's letter No. : 737/ HLPS Dated: 11.04.2017

	Minimum Standards on fire prevention and fire safety U/R 33	Director of Education	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	6m	6m	MR
	• Gate width	4.5m	4.5m	MR
	• Width of internal road	NA	NA	NA
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50 m	1.55m & 1.07m	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	01	MR
e. Width of Corridor	NA	NA	NA	
f. Door Size	1.0m	1m double door	MR	
3	Compartmentation.			
	• Fire check door	NA	NA	NA

4

	<ul style="list-style-type: none"> Sealing of electrical shafts Fire Rating of shaft door Water Curtain Fire Dampers 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4	Smoke Management System.			
	<ul style="list-style-type: none"> Basements 	30 a/c per hour	No basement	NA
	<ul style="list-style-type: none"> Upper floors 	12 a/c per hour	Natural Ventilated	MR
5	Fire Extinguishers			
	<ul style="list-style-type: none"> Total numbers 	6nos	8 nos	MR
	<ul style="list-style-type: none"> Types 	ABC/Co2	ABC--8	MR
	<ul style="list-style-type: none"> ISI marking 	Yes	Yes	MR
6	First-Aid Hose Reels.			
	<ul style="list-style-type: none"> Total numbers on each floor 	01	01	MR
	<ul style="list-style-type: none"> Length of hose reel hose 	30m	Provided	MR
	<ul style="list-style-type: none"> Nozzle diameter 	5m	Provided	MR
7	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors 	NA	NA	NA
	<ul style="list-style-type: none"> Location of Main Panel 	NA	NA	NA
	<ul style="list-style-type: none"> Location of Repeater Panel 	NA	NA	NA
	<ul style="list-style-type: none"> Alternate source of power 	NA	NA	NA
	<ul style="list-style-type: none"> Hooters' Location 	NA	NA	NA
8	MOEFA	NA	NA	NA
9	Public Address System.	NA	NA	NA
10	Automatic Sprinkler System.			
	<ul style="list-style-type: none"> Basement 	NA	NA	NA
	<ul style="list-style-type: none"> Upper Floor 	NA	NA	NA
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	NA	NA	NA
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer 	NA	NA	NA
	<ul style="list-style-type: none"> Number of hydrants per floor 	NA	NA	NA
	<ul style="list-style-type: none"> Hose Box 	NA	NA	NA
12	Yard Hydrants.			
	<ul style="list-style-type: none"> Total number of hydrants 	NA	NA	NA
	<ul style="list-style-type: none"> Hose Box 	NA	NA	NA
13	Pumping Arrangements.			

	<ul style="list-style-type: none"> • Ground Level <ul style="list-style-type: none"> ➤ Discharge of main Pump ➤ Head of Main pump ➤ Number of main pumps ➤ Jockey Pump out put ➤ Jockey pump head ➤ Standby Pump out put ➤ Standby Pump Head ➤ Auto Starting/ Manual stopping ➤ Pump House Access • Terrace level <ul style="list-style-type: none"> ➤ Discharge of pump ➤ Head of the pump ➤ Power Supply ➤ Auto Starting of pump 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
14	Captive Water Storage for fire fighting.			
	<ul style="list-style-type: none"> • Underground tank capacity ➤ Draw-off connection ➤ Fire service inlet ➤ Access to tank • Overhead Tank capacity 	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	5000 ltr.	NA
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	<ul style="list-style-type: none"> • Pressurization of Lift Shaft • Pressurization of Lift lobby • Communication In lift Car • Fireman's Grounding Switch • Lift Signage 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.			
	<ul style="list-style-type: none"> ➤ Total Area ➤ Location 	N/A	N/A	N/A
		N/A	N/A	N/A
19	Fire Control Room			
	<ul style="list-style-type: none"> • Detector System Panel • Flow Switch Panel 	N/A	N/A	N/A
		N/A	N/A	N/A

k

	<ul style="list-style-type: none"> • PA System Panel • Batter backup • Building Floor Plans 	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were test checked and found in working conditions at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in director of education Circular dated 01.03.2011, it is recommended to renewal of fire safety certificate issued vide this department letter of even no. 2163 dated 17.07.2009 .

RK
24/5

Signature of the Inspecting Officer

Name :- Rajesh Kumar

Designation:- ADO/RN

DO/NO

S Singh

28.5.17

Dy SFO (WZ)

Chd Wzd

25/05/17

FTPK

[Signature]
24/5/17

ADO/RN

As approved, G.T. letter is put up for your signature of

10/6
26/5

Chd/WZ
29/05/17

MSED