

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001.

No. F.6/DFS/MS/Cinema/2017/SZ

1953

Dated:

04/07/17

FIRE SAFETY CERTIFICATE

Certified that the **PVR Cinema (Audi 1 to 4)**, Naraina, New Delhi-110028, comprised of basement, ground floor plus two upper floors owned/ occupied by M/s PVR Cinemas was issued NOC by this department vide letter No. F.6/DFS/MS/Cinema/2015/1109 dated 28.05.2015, was re-inspected by the officers concerned of this department on 13.06.2017 in presence of Sh. Veer Pal (R.G.M) & Sh. Sandeep Singh (Cinema Manager) and found that the PVR Naraina Cinema Hall building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class-D "Assembly Building" w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on.....at New Delhi.

(VIPIN KENTAL)
CHIEF FIRE OFFICER

9c
29/6/17

Copy to:-

1. The Manager,
PVR Cinema (Audi 1 to 4),
Naraina, New Delhi-110028
2. The Office of the Sub Divisional Magistrate,
Delhi Cantt.12/1, Jam Nagar House,
Shahjahan Road, New Delhi

Following fire safety directives must be adhered to:-

1. Providing of fire safety measures does not give any guarantee that there will be No fire. These equipments/installation can minimize the losses if maintained in good working condition and handled efficiently in case of fire.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
3. The means of escape arrangements shall be kept unlocked & unobstructed for speedy evacuation of occupants in case of an emergency.
4. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
5. The trained staff should be available round the clock.
6. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
7. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
8. Basement shall be used as per the building bye laws.
9. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
10. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building : PVR Naraina (Audi 1 to 4), New Delhi-110028
2. Type of Occupancy : Group D (Assembly Building)
3. Type of Case : Renewal
4. Details of Previous NOC : F.6/DFS/MS/Cinema/2015/1109 dated 28.05.2015
5. Fire Safety directives letter No :
6. Date of inspection : 13.06.2017
7. Name of Inspecting Officer : D.O. M.K. Chattopadhyay & A.D.O. Sandeep Duggal
8. Name and designation of officers
From the building side : Sh. Veer Pal (R.G.M) & Sh. Sandeep Singh (Cinema Manager)
9. Year of Construction :
10. Applicant's letter No. : F.No. SDM/Delhi Cantt./2017/1894 dated 03.05.2017

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirement as per NOC dt. 28.05.2015	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	09 mtrs 06 mtrs 06 mtrs	provided Provided Approachable from two sides	MR MR MR being old case
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	02 No.'s 02 No.'s	02 No.'s 02 No.'s	MR MR
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	02 mtrs/1.5 mtrs 1.5 mtrs	2.04, 1.46 & .83 mtrs (GF to FF) 1:5 & 1.4 mtrs (FF to SF) 1.61 & 1.48 mtrs	MR being old case MR being old case
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	Required NA Required NA	Provided NA One Opening in hall	MR NA MR NA
	d. No. of continuous staircases to terrace			
	e. Width of Corridor			
	f. Door Size	02 mtrs	02 mtrs (02 no.'s)	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	Required Required Required N/A Required	Provided Sealed 1/2 hrs rating N/A Provided	MR MR MR N/A MR
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements • Upper floors 	Required Required	Provided Provided	MR MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	70 No.'s ABC/CO ₂ /WCO ₂ ISI marked	Provided Provided ISI marked	MR MR MR
6.	First-Aid Hose Reels			
	<ul style="list-style-type: none"> • Total numbers • Length of hose reel hose • Nozzle diameter 	06 no.'s 30 mtrs 5 mm	Provided Provided Provided	MR MR MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> • Type of detectors 	Smoke & Heat	Provided	MR

	<ul style="list-style-type: none"> Location of Repeater Panel Alternate source of power Hooters' Location 	Required	Provided	MR
		Required	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement 	Required	Provided	MR
	<ul style="list-style-type: none"> Ground Floor 	Required	Provided	MR
	<ul style="list-style-type: none"> Sprinkler above false ceiling 	Required	Provided	MR
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer 	100 mm	Provided	MR
	<ul style="list-style-type: none"> Number of hydrants 	08 No.'s	Provided	MR
	<ul style="list-style-type: none"> Hose Box 	08 No.'s	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants 	03 no.'s	Provided	MR
	<ul style="list-style-type: none"> Hose Box 	03 no.'s	Provided	MR
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head 	2850 LPM	Provided	MR
		60 mtrs	Provided	MR
		One	Provided	MR
		220 LPM (02 no.'s)	Provided	MR
		60 mtrs	Provided	MR
	<ul style="list-style-type: none"> Standby Pump out put Standby Pump Head Water Curtain Pump Auto Starting/Manual Stopping 	2850 LPM	Provided	MR
		60 mtrs	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		N/A	Provided	N/A
	<ul style="list-style-type: none"> Pump House Access 			
	<ul style="list-style-type: none"> Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	450 LPM	Provided	MR
		40 mtrs	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> Underground tank capacity 	1,00,000 Ltrs	1,30,000 lts	MR
	<ul style="list-style-type: none"> Draw-off connection 	Required	Provided	MR
	<ul style="list-style-type: none"> Fire service inlet 	Required	Provided	MR
	<ul style="list-style-type: none"> Access to tank 	Required	Provided	MR
	<ul style="list-style-type: none"> Overhead Tank capacity 	30,000 ltrs	10,000 lts	MR being old case
15.	Exit Signage.	Required	Provided	MR
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Pressurization of Lift lobby 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Communication In lift Car 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Fireman's Grounding Switch 	Required	Provided	MR
	<ul style="list-style-type: none"> Lift Signage 	Required	Provided	MR
17.	Standby power supply	Required	Provided	MR
18.	Refuge Area.			
	<ul style="list-style-type: none"> Total Area 	N/A	N/A	N/A
	<ul style="list-style-type: none"> Location 	N/A	N/A	N/A
19.	Fire Control Room	Required	Provided	MR

2/66

	<ul style="list-style-type: none"> • PA System Panel • Battery backup • Building Floor Plans 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
20.	Special Fire Protection System for Protection of special Risks, if any:	Manual CO ₂ flooding System for LT Panel	Provided	MR

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the Fire Safety Certificate issued vide letter number F.6/DFS/MS/Cinema/2015/1109 dated 28.05.2015 renewal under rule 37 of the Delhi Fire Service Rules 2010 is recommended.

[Signature]
23/6/17

Signature of Inspecting Officer
Name:- M.K. Chattopadhyay
Designation:- Divisional Officer

[Signature]
22/6/17

Signature of Inspecting Officer
Name:- Sandeep Duggal
Designation:- Asstt. Divisional Officer

Dy. C.F.O. (South Zone)



978/CP/22
28/6/17

[Signature]
27/6

. F1107.

[Signature]

[Signature]

[Signature]
27/6