FORM 'H'

FORM FOR ISSUING FIRE SAFETY CERTIFICATE

[Refer sub - rule (1) of rule 35]

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE

No. F6/DFS/ms/2017/WZ/1012

Dated: 12/7/17

FIRE SAFETY CERTIFICATE

Certified that the NDM - II located at Plot no. D - 1, 2, 3, Netaji Subhash Place, Pitampura, Delhi - 110034 comprised of 2 Basement + Ground + 10 Upper Floors was issued FSC vide Letter No. F6/DFS/MS/2014/WZ/290 dated 03-03-2014. The premises was re inspected by the officers concerned of this department on 27-06-2017 in the presence of Mr. Tarun Sharma (Engineer) and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class "Business & Mercantile Building" Group E & Group F with effect from $\frac{12}{17}\frac{1}{12}$ for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Chief Fire Officer, Delhi Fire Service.

Copy to:

1. Sh. Tarun Sharma (Engineer), NDM – II, Plot No. D – 1, 2, 3, Netaji Subhash Place, Pitampura, Delhi – 110034. Following fire safety directives must be adhered to:-

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 3. The trained staff should be available round the clock.
- 4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
- 6. Basement shall be used as per building bye laws.
- 7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
- 8. All the doors, Exits and internal roads must be kept free from any obstruction.
- 9. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building: NDM - II, Plot no. D - 1, 2, 3, Netaji Subhash Place, Pitampura, Delhi - 110034.

2. Type of Occupancy : Business (2 Basement + Ground + 10 Upper Floors)

3. Type of Case : Renewal

4. Details of previous NOC : F6/DFS/MS/2014/WZ/290 dated 03-03-2014

5. Fire Safety directives Letter No.: F6/DFS/MS/BP/2006/2655 dated 19-09-2006

6. Date of inspection : 27-06-2017

7. Name of the Inspecting Officer: DO (West) & ADO (WP)

8. Name and designation of Officer

from the building side : Sh. Tarun Sharma (Engineer)

9. Year of Construction : 2008

10. Applicant's letter No. : Nil dated 23-05-2017

S	Minim	um standards on fire	BBL	Provided at	Remarks MR/NMR			
No	prevent	tion and fire safety U/R 33	Requirements	site				
1.	Access	of building						
	•	Road width	24 m Provided		MR	V. C.		
	•	Gate width	6 m	Provided		MR		
	•	Width of internal road	6 m	Provided	MR	de la companya de la		
2.	Number, width, Type & Arrangements of exits							
	a.	Number of staircases						
	• •	Upper floors	2	04 Provided	MR	MR		
		Basements	2	06 Provided	MR	MR		
	b. Width of staircases				1 - v			
	•	Upper floors	1.5m, 1.25 m	Provided old c	ase	MR		
	•	Basements	1.5m, 1.25 m	Provided old C	Case	se MR		
		Protection of exits						
		Fire check door	Required	Provided	M	R		
		Pressurization	Required	Provided		MR		
	d. No of continuous staircase to terrace		2	Provided		MR		
- 1		Width Of Corridor	1.5 m	Provided	MI	MR		
	- 3	Door Size	1 m	Provided	MI	MR		
3.	Compa	rtmentation						
	•	Fire check door	Required	Provided	MI	MR		
		Sealing of electrical shafts	Required	Provided	MI	MR		
	•	Fire Rating of shaft door	Required	Provided	MI	2		



	Water Curtain	- 1	Required		Provided	71	NR	
	• Fire Dampers	-	Required		Provided		MR	
4.	Smoke managements System		1				* -	
	Basements		30 a/c per hour		Required		MR	
	Upper floors		12 a/c per hour		Provided		MR	
5.	Fire Extinguishers					-		
	Total numbers		54 nos.		Provided		MR	
	Types		CO2, WCO2,		Provided		MR	
	IS marking		ABC		Provided		MR	
			ISI marked					
6.	First – Aid Hose Reels							
	 Total numbers on each floor 		2		Provided	1	MR	
	 Length of hose reel hose 		30 m		Provided	أبيء	MR	
	Nozzle diameter		5 mm		Provided		MR	
7.	Automatic fire detection and alarmi							
	• Type of detectors	_	moke & Heat	-	ovided		IR IR	
	Location of Main Panel	_	equired		ovided		IR IR	
	• Location of Repeater Panel	R	equired	Pro	ovided	M	IR	
	Alternate source of power	R	equired	Pro	ovided	M	IR .	
	Hooters' Location	-	equired		ovided		IR.	
8.	MOEFA	1		- 1			IR	
9.	Public Address System	1					IR	
10.	Automatic Sprinkler System	IC	equired	110	ovided	141		- 10
10.	Basements	R	equired	Pro	ovided	M	IR .	
	Upper Floor	_	equired		ovided		IR	
	• Sprinkler above false	_	equired	-	ovided	·M	and the second second	
	ceiling							•
1,1.	Internal Hydrants							
	Size of riser/down- comerNumber of hydrants per floor		150 mm		Provided Provided		MR	
							MR	
	Hose Box		Required		Provided		MR	
12.	Yard Hydrants							
411	Total number of hydrants	R	Required		Provided 1		IR .	×
	Hose Box	R			Provided N		IR .	
13.	Pumping Arrangements					/= 1		NATIONAL PROPERTY.
	Ground Level							
	 Discharge of main pump 		850 lpm		ovided	-	IR	
	Head of main pump	-	10 m	1	ovided	-	IR	
	Number of main pumps	2			ovided	_	IR .	
	> Jockey pump out put	_	X180 lpm		ovided	-	IR CR	
	> Jockey pump head	-	10 m		ovided	-	IR TR	
	Standby Pump out put		1				IR IR	
	Standby Pump HeadAuto Staring/Manual						IR (R)	
	stopping	K	equired	Pro	ovided	IV.	IR .	
	> Pump House Access	R	equired	Pro	ovided	N	IR.	
	Terrace level	11	equired	110	o vided	1V.	117	
	> Discharge of pump	N	R	NF	}	N	R	
		1	active and a second a second and a second an	- 12		1 - 1		



	>	Head of the pump	NR	NR	NR				
		Power supply	NR	NR	NR				
	>	Auto starting of pump	NR	NR	NR				
14.	Captiv	e water Storage for fire fight	ing		and the state of t				
	• U	nder ground tank capacity	2,00,000 litres	Provided	MR				
	>	Draw of connection	Required	Provided	MR				
	>	Fire service inlet	Required	Provided	MR				
		Access to tank	Required	Provided	MR				
		verhead Tank capacity	20, 000 litres	Provided	MR				
15	Exit Si		Required	Provided	MR				
16.		o <mark>n of Lifts</mark>							
	>	Pressurization of Lift Shaft	Required	Provided	MR				
	>	Pressurization of lift lobby	Required	Provided	MR				
		Communication in lift Car	Required	Provided	MR				
		Fireman's Grounding	Required	Provided	MR				
		Switch	Required	Provided	MR				
1.5		Lift Signage		1915					
17.		y power supply	Required	Provided	MR				
18.	Refuge								
	>	Total area	Required	Provided	MR				
10		Location	5 th , 7 th , 9 th Floor	Provided	MR				
19.		ntrol room			Tax				
		Detector system panel	Required	Provided	MR				
TEN		Flow Switch Panel	Required	Provided	MR				
		PA System Panel	Required	Provided	MR				
		Battery backup	Required	Provided	MR				
		Building Floor Plans	Required	Provided	MR				
20.		Fire Protection Systems	CO2 flooding	Provided	MR				
		ection of special Risks, if	System for HT &						
	any;		LT panel						

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. F6/DFS/MS/2014/WZ/290 dated 03-03-2014 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Signature of the Inspecting Officer

Name Udai Vir Singh

Designation ADO (WP)

Signature of the Inspecting Officer

Name Mukesh Verma

Designation DO (West)

By ccotwe Spake roeg weldle. I steering, gets

Spoken, Sir as fer requirement perform

Hajed "h" two staircases of 1-25 m of 1.5 m

pare required to meet the travel diel.