

FORM 'H'
FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[Refer sub - rule (1) of rule 35]
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE, CONNAUGHT PLACE
NEW DELHI

No. F6/DFS/MS/cinema/2017/ W2 /1257

Dated: 22 / 08 / 2017

FIRE SAFETY CERTIFICATE

Certified that the Movie Times Cineplex Pvt. Ltd,(Audi 1 to 3) Located at 1st, 2nd Floor & Projector Room located at KP Block, Pitampura, New Delhi in a building comprised of Lower basement & Upper basement & ground+ Four upper floor, was issued FSC vide Letter No F6/DFS/MS/cinema/2015/1644 dated 22-07-2015. The premises was re inspected by the officers concerned of this department on 03-08-2017 in the presence of Mr. Abhishek Kapoor (Owner) and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rule, 2010 and that the premises is fit for occupancy class " Assembly Building" Group D with effect from 22/08/17 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on ..22.08.17..... at New Delhi by.

(Atul Garg)
Chief Fire Officer,
Delhi Fire Service

Copy to:

The Manager, Movie Times Cineplex Pvt. Ltd KP Block, Pitampura, New Delhi

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
3. The trained staff should be available round the clock.
4. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
5. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
6. Basement shall be used as per building bye laws.
7. The owner/ occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule 37] along with a copy of this certificate, six months prior to its expiry.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. All the doors, Exits and internal roads must be kept free from any obstruction.
10. The FSC is issued for the cinema only not for mall.
11. All the fire safety system provided for the cinema shall be kept functional and exits shall be kept segregated from the mall.

2nd Floor & Projector Room, KP-Block, Community Centre, Pitampura, New Delhi, in a building comprised of Lower basement & Upper basement & ground + three upper floor.

2. Type of Occupancy : Cinema (Assembly)
3. Type of Case : Renewal
4. Details of previous NOC : Ltr No. F6/DFS/MS/cine/2015/1644 dated 22-07-15
5. Fire Safety directives Ltr No. : F6/DFS/MS/BP/2004/433 dated 23-02-2004(To Mall)
6. Date of inspection : 03-08-2017
7. Name of the Inspecting Officer : DO/W & ADO (WP)
8. Name and designation of Officer
from the building side : Sh. Abhisekh (Owner)
Year of Construction : 2005-6
9. Applicant's letter No. : Nil Dated-12/07/2017

S N o	Minimum standards on fire prevention and fire safety U/R 33	BBL Requirements	Provided at site	Remarks MR/NMR
1.	Access of building			
	• Road width	12 m	Provided	MR
	• Gate width	4.5 m	5m Provided	MR
	• Width of internal road	NA	NA	NA
2.	Number, width, Type & Arrangements of exits			
	a. Number of staircases			
	• Upper floors	2	3 Provided	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper floors	1.5 m	Three Stairs varies from 1.5m to 164 cm, 1.35 to 1.5m (Old Case)	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	NA	NA	NA
	d. No of continuous staircase to terrace	3 nos	provided	MR
	e. Width Of Corridor	Required	Audi	MR
	f. Door Size	Three Exits in each Audi (Old Case)	Provided	MR
3.	Compartmentation			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	Required	Provided	MR
	• Water Curtain	NA	NA	NA
	• Fire Dampers	Required	Provided	MR
4.	Smoke managements System			
	• Basements	NA	NA	NA
	• Upper floors	Required	Provided	MR

5.	Fire Extinguishers	<ul style="list-style-type: none"> Total numbers Types IS marking 	12(4 in each Audi) ABC, CO2 & WCO2 ISI marked	Provided	MR
				Provided	MR
				Provided	MR
6.	First – Aid Hose Reels				
	<ul style="list-style-type: none"> Total numbers on each floor Length of hose reel hose Nozzle diameter 	1 each Audi	1 Provided	MR	
		30m	Provided	MR	
		5 mm	Provided	MR	
7.	Automatic fire detection and alarming system				
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	Beam Detector	Provided	MR	
		Outside the Audi	Provided	MR	
		Outside the Audi	Provided	MR	
		Outside the Audi	Provided	MR	
		Outside the Audi	Provided	MR	
8.	MOEFA	Required	Provided	MR	
9.	Public Address System	Required	Provided	MR	
10	Automatic Sprinkler System				
	<ul style="list-style-type: none"> Basements Upper Floor Sprinkler above false ceiling 	NA	NA	NA	
		Required	Provided	MR	
		Required	Provided	MR	
11	Internal Hydrants				
	<ul style="list-style-type: none"> Size of riser/down- comer Number of hydrants per floor Hose Box 	150 mm	Provided	MR	
		1 each Audi	Provided	MR	
		Required	Provided	MR	
12	Yard Hydrants				
	<ul style="list-style-type: none"> Total number of hyds Hose Box 	NA	NA	NA	
		NA	NA	NA	
13	Pumping Arrangements				
	<ul style="list-style-type: none"> Ground Level Discharge of main pump Head of main pump Number of main pumps Jockey pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Staring/Manual stopping Pump House Access Terrace level Discharge of pump Head of the pump Power supply Auto starting of pump 				
		2280lpm	Provided	MR	
		60 m	Provided	MR	
		2	Provided	MR	
		180 lpm	Provided	MR	
		60 m	Provided	MR	
		2280 lpm	Provided	MR	
		60 mtr	Provided	MR	
		Required	Provided	MR	
		Required	Provided	MR	
		NA	NA	NA	
		NA	NA	NA	
		NA	NA	NA	
		NA	NA	NA	
14	Captive water Storage for fire fighting				
	<ul style="list-style-type: none"> Under ground tank cpty Draw of connection Fire service inlet Access to tank Overhead Tank capacity 	1,00,000 litres	Provided	MR	
		Required	Provided	MR	
		Required	Provided	MR	
		Required	Provided	MR	
		30, 000 litres	Provided	MR	
15	Exit Signage	Required	Provided	MR	
16	Provision of Lifts (Lift Not use)				
	<ul style="list-style-type: none"> Pressurization of Lift Shaft 	NA	NA	NA	

	<ul style="list-style-type: none"> Length of hose reel hose Nozzle diameter 	50mm 5 mm	Provided	MR MR
7.	Automatic fire detection and alarming system			
	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	Beam Detector Outside the Audi Outside the Audi Outside the Audi Outside the Audi	Provided Provided Provided Provided	MR MR MR MR MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basements Upper Floor Sprinkler above false ceiling 	NA Required Required	NA Provided Provided	NA MR MR
11	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down- comer Number of hydrants per floor Hose Box 	150 mm 1 each Audi Required	Provided Provided Provided	MR MR MR
12	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hyds Hose Box 	NA NA	NA NA	NA NA
13	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level Discharge of main pump Head of main pump Number of main pumps Jockey pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Staring/Manual stopping Pump House Access Terrace level Discharge of pump Head of the pump Power supply Auto starting of pump 	2280lpm 60 m 2 180 lpm 60 m 2280 lpm 60 mtr Required Required NA NA NA NA	Provided Provided Provided Provided Provided Provided Provided Provided Provided Provided NA NA NA NA	MR MR MR MR MR MR MR MR MR MR NA NA NA NA
14	Captive water Storage for fire fighting			
	<ul style="list-style-type: none"> Under ground tank cpty Draw of connection Fire service inlet Access to tank Overhead Tank capacity 	1,00,000 litres Required Required Required 30, 000 litres	Provided Provided Provided Provided Provided	MR MR MR MR MR
15	Exit Signage	Required	Provided	MR
16	Provision of Lifts (Lift Not use)			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of lift lobby Communication in lift Car Fireman's Grounding Switch Lift Signage 	NA NA NA NA NA	NA NA NA NA NA	NA NA NA NA NA

17	Standby power supply	Required	450 KVA	NA
18	Refuge Area	NA	NA	NA
	➤ Total area	NA	NA	NA
	➤ Location	NA	NA	NA
19	Fire control room	NA	NA	NA
	➤ Detector system panel	NA	NA	NA
	➤ Flow Switch Panel	NA	NA	NA
	➤ PA System Panel	NA	NA	NA
	➤ Battery backup	NA	NA	NA
	➤ Building Floor Plans	NA	NA	NA
20	Special Fire Protection Systems for Protection of special Risks, if any;	NA	NA	NA

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

In view of the deemed compliance of minimum standards on fire prevention and fire safety as required under the rules the NOC issued vide letter no. **F6/DFS/MS/cinema/2015/1644 dated 22-07-2017** renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

Note;- The FSC for the mall is not renewed/ Issued. The FSC is recommended for the cinema on the condition that all the fire safety system provided for the cinema shall be kept functional and exits shall be kept segregated from the mall.

Signature of the Inspecting Officer *[Signature]*
 Name **Sh. Mukesh Verma**

Signature of the Inspecting Officer *[Signature]*
 Name **Uday Vir Singh**

Designation **DO/W**

Designation **ADD/WP**

[Signature]
 Dy. CPD (W2)

[Signature]
 Spoken.

[Signature]
 21/8/17

[Signature]
 Do not post spoken. su.

[Signature]
 Dy. CPD (W2)

[Signature]
 10/8/17

[Signature]
 CTO West
 21/8/17
 XI PL

DO/W/ F.T./FSC is put up for signature please.

[Signature]
 CTO (West)
 22/8/17

[Signature]
 22/8/17