GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE NEW DELHI-110 001.

No.F.6/DFS/MS/School/2017/SZ / 1268

Dated: 24/08/17

FIRE SAFETY CERTIFICATE

Certified that the **B.V.M Public School,** Ajay Park, Naya Bazar, Najafgarh, New Delhi-110043 comprised of ground plus one upper floor (Second floor is under construction) owned/occupied by B.V.M Public School was issued Fire Safety Certificate by this department vide letter No F6/DFS/MS/School/2014/SZ/796 dated 27.06.2014. The school building was re- inspected by the officer concerned of this department on 31.07.2017 in the presence of Sh. Jai Kishan Sharma (Owner) and found that B.V.M Public School have deemed complied with the fire prevention and fire safety requirements in accordance with the Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by the Director of Education and that the building/ premises (**Ground floor plus one upper floor**) is fit for occupancy class "Educational" w.e.f. the date of issue of this certificate for a period of three years, subject to compliance of the conditions printed as under.

Issued on 24/.58/1.7 at New Delhi.

(VIPIN KENTAL)
CHIEF FIRE OFFICER

Copy to:-

- The Manager,
 B.V.M Public School, Ajay Park,
 Naya Bazar, Najafgarh, New Delhi-110043
- 2. Director of Education, Govt. of NCT of Delhi, Old Secretariat, New Delhi – 110054.

Following fire safety directives must be adhered to:-

- 1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
- 2. The means of escape shall be kept unlocked and unobstructed for unhindered evacuation of occupants in case of emergency.
- 3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
- 4. The trained staff should be available round the clock.
- 5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
- 6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.

| | INSPECTION REPORT | | | | | | | | |
|--------|---|--|---|-----------------------|---|--|--|--|--|
| | 1 · N | 1. Name & address of the building: B.V.M Public School, Ajay Park, Naya Bazar, Najafgarh, New Delhi-43. | | | | | | | |
| | 2. T | Type of Occupancy : Educational | 3 3 | | | | | | |
| | | Type of Case : Renewal | 001/2014/97/706 d | oted 27.06.2014 | | | | | |
| | | 4. Details of Previous NOC : F6/DFS/MS/School/2014/SZ/796 dated 27.06.2014 5. Fire Safety directives letter No : Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 | | | | | | | |
| | | 5. Fire Safety directives letter No : Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 6. Date of inspection : 31.07.2017 | | | | | | | |
| | . 7: N | 7: Name of Inspecting Officer : A.D.O. Sandeep Duggal | | | | | | | |
| | | 8. Name and designation of officers | | | | | | | |
| | | From the building side : Sh. Jai Kishan Sharma (Owner) 9. Year of Construction : 2004-05 | | | | | | | |
| | | 10. Applicant's letter No. : BVM/2017/271 dated 17.07.2017 | | | | | | | |
| | S. No. Minimum Standards on fire prevention and Requirement Provided at Remarks | | | | | | | | |
| | e e | fire safety U/R 33 | as per FSC dt. | site | MR/NMR | | | | |
| | 1. | 1. Access to building | | | | | | | |
| | • | Treess to building | | | | | | | |
| | • | Road width | Accessible | 06 mtrs | M/R M/R | | | | |
| | | • Gate width | 4.5 mtrs N/A | 05 mtrs N/A | N/A | | | | |
| | | Width of internal road Number, Width, Type & Arrangement of Exits | | 1 1/11 | | | | | |
| | 2. | Number, width, Type & Arrangement of Exits | | | 3 | | | | |
| | | a. Number of staircases | | | | | | | |
| | | Upper Floors | 03 No.'s | 03 No.'s | MR | | | | |
| | · | Basements Width of staircases | N/A | N/A | N/A | | | | |
| | | Upper Floor | | | S. C. | | | | |
| | | Basements | 150 cms/additional staircase of 75 cms if less than 150 cms | 150, 150 & 100 cms | MR | | | | |
| | | c. Protection of exits | N/A | N/A | N/A | | | | |
| | | Fire check door | | | | | | | |
| | | Pressurization | N/A | N/A | N/A | | | | |
| | | d. No. of continuous staircases to | N/A | N/A · | N/A | | | | |
| | | terrace | 0 | | MD | | | | |
| | | e. Width of Corridor | Required | Two 330 cms | MR MR | | | | |
| | | f. Door Size | 150 cms | | | | | | |
| | | | 100 cms | 100 cms | MR | | | | |
| | 3. | Compartmentation | | | | | | | |
| | | Fire check door | N/A | N/A | N/A | | | | |
| | | Sealing of electrical shafts | N/A | N/A | N/A | | | | |
| | | Fire Rating of shaft door | N/A | N/A | N/A | | | | |
| | | Water Curtain | N/A | N/A | N/A | | | | |
| | | Fire Dampers | N/A | N/A | N/A | | | | |
| . 17 | 4. | | | | | | | | |
| | | Basement | N/A | N/A · | N/A | | | | |
| | | Upper floors | Required | Natural ventilation | MR | | | | |
| | 5. | Fire Extinguishers | | , Jimaton | | | | | |
| | | T 41 1 1 1 0 | 04 no's | Provided | MR | | | | |
| | PETER TO | Total numbers on each floorTypes | CO ₂ /ABC type | Provided | MR | | | | |
| | | IS marking | ISI marked | Provided | MR | | | | |
| | 6. | First-Aid Hose Reels | 101 marked | 77071000 | | | | | |
| | | Total numbers on each floor | N/A | N/A | N/A | | | | |
| | | Total numbers on each floor Length of hose reel hose | N/A | N/A | N/A | | | | |
| | | Nozzle diameter | N/A | N/A | N/A | | | | |
| Mary 1 | | | | | A - | | | | |

| | 7. | Automatic fire detection and alarming system | | R R | | | | |
|---|---|--|-------|-------|-----------|--|--|--|
| | | Type of detectors | N/A | N/A | N/A | | | |
| | | Location of Main Panel | N/A | N/A | N/A | | | |
| | | Location of Repeater Panel | N/A | N/A | N/A | | | |
| | | Alternate source of power | N/A | N/A | N/A | | | |
| | | Hooters' Location | N/A | N/A · | N/A | | | |
| | 8. | MOEFA | N/A | N/A | N/A | | | |
| | 9. | Public Address System | N/A | N/A | N/A | | | |
| | 10. | Automatic Sprinkler System | | | 2.77 | | | |
| | | Basement | N/A | N/A | N/A | | | |
| | | Ground Floor Sprinkler above false ceiling | N/A | N/A | N/A | | | |
| | 11. | Sprinkler above false ceiling Internal Hydrants | N/A | N/A | N/A | | | |
| | 11. | Size of riser/down-comer | N/A | N/A | N/A | | | |
| | | Number of hydrants per floor | N/A | N/A | N/A | | | |
| | | Hose Box | N/A | N/A | N/A | | | |
| | 12. | Yard Hydrants | | | | | | |
| | | Total number of hydrants | N/A | N/A | N/A | | | |
| | | . • Hose Box | N/A | N/A | N/A | | | |
| | 13. | Pumping Arrangements | - | | | | | |
| | * T | Ground Level | | | | | | |
| | | Discharge of main Pump | N/A | N/A | N/A | | | |
| | | Head of Main pump | N/A | N/A | N/A | | | |
| | | Number of main pumpsJockey Pump out put | N/A | N/A | N/A | | | |
| | | Jockey Pump out putJockey pump head | N/A | N/A | N/A | | | |
| | | > Standby Pump out put | N/A | N/A | N/A | | | |
| | | Standby Pump Head | N/A | N/A | N/A | | | |
| | | > Auto Starting/Manual Stopping | N/A | N/A | N/A | | | |
| | | Trate Starting Francisco Stepping | N/A | N/A | N/A | | | |
| | | > Pump House Access | N/A | N/A | N/A | | | |
| | | • Terrace level | | | | | | |
| | | Discharge of pump | N/A | N/A | N/A | | | |
| | | Head of the pumpPower Supply | N/A | N/A | N/A | | | |
| | | > Auto Starting of pump | N/A | N/A | N/A | | | |
| | | | N/A | N/A | N/A | | | |
| | 14. | Captive Water Storage for fire fighting | | | | | | |
| | | Underground tank capacity | N/A | N/A | N/A | | | |
| | | Draw-off connection | N/A | N/A | N/A | | | |
| | | > Fire service inlet | N/A | N/A | N/A | | | |
| | # * * * * * * * * * * * * * * * * * * * | Access to tank | N/A | N/A | N/A | | | |
| | 1000 | Overhead Tank capacity | N/A | N/A | N/A | | | |
| | | | N/A | N/A | N/A | | | |
| | .15. | Exit Signage. | | | (No Lift) | | | |
| | 16. | Provision of Lifts. | ** | • | | | | |
| | | Pressurization of Lift Shaft | N/A | N/A | N/A | | | |
| | | Pressurization of Lift lobby | . N/A | N/A | N/A | | | |
| | | Communication In lift Car | N/A | N/A | N/A | | | |
| | | Fireman's Grounding Switch | N/A | N/A | N/A | | | |
| | | Lift Signage | N/A | N/A | N/A | | | |
| | 17. | Standby power supply | N/A | N/A | N/A | | | |
| | 18. Refuge Area | | | | | | | |
| | | Total Area | N/A | N/A | N/A | | | |
| | | Location | | | | | | |
| * | | | N/A | N/A | N/A | | | |

| 19. | Fire Control Room | | | |
|-----|---|-----|-----|-----|
| | Detector System Panel | N/A | N/A | N/A |
| | Flow Switch Panel | N/A | N/A | N/A |
| | PA System Panel | N/A | N/A | N/A |
| 4 | Battery backup | N/A | N/A | N/A |
| | Building Floor Plans | N/A | N/A | N/A |
| 20. | Special Fire Protection System for Protection of special Risks, if any: | N/A | N/A | N/A |

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire measures as required under the rules the FSC issued vide letter number F6/DFS/MS/School/2014/SZ/796 dated 27.06.2014 renewal in accordance with the Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 issued by the Director of Education is recommended.

Note: - As per declaration given by Owner/Occupier Mr. Praveen Sharma (placed at C-19) school is running at ground floor and first floor only. Second floor is under construction.

Signature of Inspecting Officer

Name: - Sandeep Duggal

Designation: - Asstt. Divisional Officer

8/DOCSW) D.O. (South West) Cho Obs

F.T. leter is put up for signature please Sand