

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CONNAUGHT PLACE
NEW DELHI-110001.

No. F.6/DFS/MS/2017/SZ /1330

Dated: 7/8/17

FIRE SAFETY CERTIFICATE

Certified that the **Reliance Mall (A unit of Reliance Prolific & Commercial Pvt. Ltd.,** Plot No.-A, Block-A, Community Centre, Vikaspuri, New Delhi-110018, comprised of three tier basement, ground plus five upper floors owned/ occupied by Reliance Prolific & Commercial Pvt. Ltd. was issued Fire Safety Certificate vide letter no. F.6/DFS/MS/2014/850 dated 10.07.14 was re-inspected by the officers concerned of this department on 22.8.2017 in the presence of Sh. Anand (Mall Manager) & Sh. Sunil Sharma (AGM) and found that the Reliance Prolific & Commercial Pvt. Ltd. have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the building/ premises is fit for occupancy class Group "E" Mercantile building w.e.f. the date of issue of this certificate for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010 printed overleaf.

Issued on.....7/8/17.....at New Delhi.

W
6/9
(VIPIN KENTAL)
CHIEF FIRE OFFICER

Copy to:-

Authorized Signatory,
Reliance Prolific & Commercial Pvt. Ltd.,
A-3, Mohan Co-op Industrial Estate,
Mathura Road, New Delhi-110044

Following fire safety directives must be adhered to:-

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. The means of escape arrangements shall be kept unlocked & unobstructed for speedy evacuation of occupants in case of an emergency.
3. Any loss of life or property due to non-functional fire safety measures shall be at the risk and responsibility of the management.
4. The trained staff should be available round the clock.
5. Any deviations w.r.t. construction shall be verified by the concerned building sanctioning agency.
6. The certificate may not be treated in any case for the regularization of the unauthorized construction, if any.
7. Basement shall be used as per the building bye laws.
8. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in the Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry.

INSPECTION REPORT

1. Name & address of the building: Reliance Mall (A unit of Reliance Prolific & Commercial Pvt. Ltd., Plot No.-A, Block-A, Community Centre, Vikaspuri, New Delhi-18)
2. Type of Occupancy : Mercantile
3. Type of Case : Renewal
4. Details of Previous NOC : F.6/DFS/MS/2014/850 dated 10.07.14
5. Fire Safety directives letter No : F.6/DFS/MS/BP/2007/2937 dated 10.10.07.
6. Date of inspection : 22.8.2017
7. Name of Inspecting Officers : D.O. M.K. Chattopadhyay & A.D.O. Sandeep Duggal
8. Name and designation of officers
From the building side : Sh. Anand (Mall Manager) & Sh. Sunil Sharma (AGM)
9. Year of Construction : 2014
10. Applicant's letter No. : Nil dated 04.07.2017

Basement (Parking), Ground floor (Shops), First, Second & Third Floor (Vacant), Fourth floor (Offices & partially Vacant) & Fifth floor (Offices & partially vaccant) & Terrace

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements as per FSC dt. 10.07.14	Provided at site	Remarks MR/NMR
1.	Access to building			
	<ul style="list-style-type: none"> • Road width • Gate width • Width of internal road 	Accessible (09 mtrs) 05 mtrs 06 mtrs	18 mtrs 7.5 & 06 mtrs 06 mtrs	MR MR MR
2.	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases			
	<ul style="list-style-type: none"> • Upper Floors • Basements 	03 No.'s	03 No.'s	MR
		08 No.'s & 02 ramps	03 No.'s basement to terrace & 05 no.'s basement to ground & two ramps	MR
	b. Width of staircases			
	<ul style="list-style-type: none"> • Upper Floor • Basements 	1.5 mtrs each	1.95, 1.95 & 1.76 mtrs	MR
		1.5 mtrs each	1.95, 1.94, 1.94, 1.53, 1.5, 1.5, 1.5 & 1.5 mtrs	MR
	c. Protection of exits			
	<ul style="list-style-type: none"> • Fire check door • Pressurization 	Required (2 hrs)	Provided	MR
		Required	Provided	MR
	d. No. of continuous staircases to terrace	01 No.	03 No.'s	MR
	e. Width of Corridor	02 mtrs	Provided	MR
	f. Door Size	1.5 mtrs	1.5 mtrs	MR
3.	Compartmentation			
	<ul style="list-style-type: none"> • Fire check door • Sealing of electrical shafts • Fire Rating of shaft door • Water Curtain • Fire Dampers 	Required (2 hrs)	Provided	MR
		Required	Sealed	MR
		Required	Provided	MR
		N/A	Provided in basement	N/A
		N/A	N/A	N/A
4.	Smoke Management System			
	<ul style="list-style-type: none"> • Basements 	Required	Provided	MR
	<ul style="list-style-type: none"> • Upper floors 	Required	Provided	MR
5.	Fire Extinguishers			
	<ul style="list-style-type: none"> • Total numbers • Types • IS marking 	100 No.'s ABC/CO ₂	121 no.'s Provided	MR
			Co ₂ , Water Co ₂	MR
		ISI marked	ISI marked	MR
6.	First-Aid Hose Reels			

Automatic fire detection and alarming system				
7.	<ul style="list-style-type: none"> Type of detectors Location of Main Panel Location of Repeater Panel Alternate source of power Hooters' Location 	Smoke & Heat	Provided	MR
		Required	Provided at GF	MR
		N/A	Main Gate	N/A
		Required	UPS	MR
		Corridor	Provided	MR
8.	MOEFA	Required	Provided	MR
9.	Public Address System	Required	Provided	MR
10.	Automatic Sprinkler System			
	<ul style="list-style-type: none"> Basement Ground Floor Sprinkler above false ceiling 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
11.	Internal Hydrants			
	<ul style="list-style-type: none"> Size of riser/down-comer Number of hydrants Hose Box 	150 mm	Provided	MR
		04 No.'s	Provided	MR
		Required	Provided	MR
12.	Yard Hydrants			
	<ul style="list-style-type: none"> Total number of hydrants Hose Box 	Required	12 No.'s Provided	MR
		Required	12 No.'s Provided	MR
13.	Pumping Arrangements			
	<ul style="list-style-type: none"> Ground Level <ul style="list-style-type: none"> Discharge of main Pump Head of Main pump Number of main pumps Jockey Pump out put Jockey pump head Standby Pump out put Standby Pump Head Auto Starting/Manual Stopping 	2850 LPM	Provided	MR
		75 mtrs	Provided	MR
		02 No.'s	Provided	MR
		220 LPM	Provided	MR
		75 mtrs	Provided	MR
		2850 LPM	Provided	MR
		75 mtrs	Provided	MR
		Required	Auto Mode	MR
	<ul style="list-style-type: none"> Pump House Access Terrace level <ul style="list-style-type: none"> Discharge of pump Head of the pump Power Supply Auto Starting of pump 	Required	Provided	MR
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
14.	Captive Water Storage for fire fighting			
	<ul style="list-style-type: none"> Underground tank capacity <ul style="list-style-type: none"> Draw-off connection Fire service inlet Access to tank Overhead Tank capacity 	150000 Ltrs	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		20000 ltrs	Provided	MR
		Required	Provided	MR
15.	Exit Signage.			
16.	Provision of Lifts.			
	<ul style="list-style-type: none"> Pressurization of Lift Shaft Pressurization of Lift lobby Communication In lift Car Fireman's Grounding Switch Lift Signage 	Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
		Required	Provided	MR
17.	Standby power supply			
18.	Refuge Area.			
	<ul style="list-style-type: none"> Total Area 	N/A	N/A	N/A

2/7

19.	Fire Control Room	• Detector System Panel	N/A	Provided	N/A
		• Flow Switch Panel	N/A	Provided	N/A
		• PA System Panel	N/A	Provided	N/A
		• Battery backup	N/A	Provided	N/A
		• Building Floor Plans	N/A	Provided	N/A
20.	Special Fire Protection System for Protection of special Risks, if any:	Required	Clean agent flooding in HT Panel provided	MR	

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter number F.6/DFS/MS/2014/850 dated 10.07.14 renewal under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

[Handwritten Signature]
28/8/17

Signature of Inspecting Officer
Name:- M.K. Chattopadhyay
Designation:- Divisional Officer

[Handwritten Signature]
29/8/17

Signature of Inspecting Officer
Name:- Sandeep Duggal
Designation:- Asstt. Divisional Officer

Dy. C.F.O. (South Zone)

[Handwritten Signature]
2/8

CFD (S2)

M.S cell F-7 101-

[Handwritten Signature]
31/8



F.T. letter is put up for signature please