

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

No.F.6/DFS/MS/School/2017/NDZ/ 1642

Dated: 16/11/17

FIRE SAFETY CERTIFICATE

Certified that the M/S J.P.S. Convent School, Kh. No. 243 & 244 C-2/209 GALI No.-3 IInd-Pusta Sonia Vihar Delhi-94, comprised of ground plus two upper floor, owned / occupied by J.P.S. Convent School was granted FSC by this department vide Letter No-F6/DFS/MS/School/2014/NDZ/1215 dated 18.09.14 and re-inspected by the officer concerned of this department on 31/10/17 in presence of owner of the school in accordance with circular no. F.16/Easte/CC/FS/2011/3298 to 3398 Dated 1/3/11 issued by Director of education and found that the school building is fit for occupancy class 'B 'Educational Building' for with effect from ...16/11/17... for a period of **three** years, in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, subject to conditions printed overleaf.

Issued on.....16/11/17.....at New Delhi by

VK 13/11
(Vipin Kental)
Chief Fire Officer
Delhi Fire Service

To,
The Principal
J.P.S. Convent School
Kh. No. 243 & 244 C-2/209
GALI No.-3 IInd-Pusta Sonia Vihar Delhi-94.

Copy to:-
Director of Education
East Delhi Municipal Corporation,
Udyog Sadan, Plot No. 419, FIE,
Patparganj, Delhi 10092.

ok
h

- Conditions -

- 1 All the means of escape shall be kept free of all type of obstruction all the time.
- 2 All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
1. All the fire fighting equipments shall be maintained in good working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
2. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
3. This Fire Safety certificate can not be treated in any case for regularizations of unauthorized construction if any.
4. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in
5. "The owner /occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form'J'[sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry"

1. Name & address of the building : J.P.S. Convent School Kh. No. 243 & 244 C-2/209
GALI No.-3 IInd-Pusta Sonia Vihar Delhi-94.
2. Building is comprised of : G+2
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous FSC letter : F.6/DFS/MS/School/2014/NDZ/1215 Dated 18/09/14
6. Fire Safety circular No : F.16/Easte/CC/FS/2011/3298 to 3398 Dated: 1/3/11
7. Date of Inspection : 31/10/17
8. Name of the Inspecting officers : DO F. Brown
9. Name and designation of Officer
10. from the building side : Sh. S. Shahu (Owner)
11. Year of Construction : 2009
12. Applicant's letter No : JPSCS/2017-18/141 dated 10.10.2017.

NO.	Minimum Standards on fire prevention and fire safety U/R33	Requirement <i>as per previous FSC 18-18-9-14</i>	Provided at Site	Remark MR/NMR
1	Access to building			
	• Road width	06 Mtrs	06 Mtrs	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper Floor	01 no.	02 no.	MR
	• Basement	N/A	N/A	N/A
	B. Width of Staircases			
	• Upper Floor	1.5 m	1.25 m, 1m	MR
	• Basement	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	01	01	MR
	g. Width of Corridor	1.5 m	1.5 m	MR
	h. Door Size	1.0 m	1.0 m	MR
3	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System.			
	• Basement	30 a/c per hour	N/A	N/A
	• Upper floor	12 a/c per hour	N/A	N/A
5.	Fire Extinguishers			
	• Total numbers	06Nos.	06 Nos.	MR
	• types	ABC & Co2	ABC & Co2	MR
	• ISI marking	ISI marked	ISI marked	MR


6	First-aid-Hose Reels.			
	Total numbers of each floor	01no	01no	MR
	• Length of hose reel hose	30 m	30 m	MR
	• Nozzle diameter	5 mm	5 mm	MR
7	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
8	MOEFA	N/A	N/A	N/A
9	Public address System.	N/A	Provided	M/R
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	• Ground Level	N/A	N/A	N/A
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main Pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby pump out put	N/A	N/A	N/A
	➤ Standby pump Head	N/A	N/A	N/A
	➤ Auto Starting /Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace Level			
	➤ Discharge of pump	450LPM	450LPM	MR
	➤ Head of the Pump	40 m	40 m	MR
	➤ Power supply	Required	provided	MR
	➤ Auto Starting of pump	Required	provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000Liters	10,000Liters	MR
15	Exit Signage.			
		Required	provided	MR

16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A
18	Refuge Area.	N/A	N/A	N/A
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room	N/A	N/A	N/A
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The Fire protection systems provided in the building were Tested / Checked and found functional, at the time of inspection.

Keeping in view, of the deemed compliance, of the minimum standards on Fire prevention and Fire safety measures as required under the rules.

The Fire safety Certificate issued vide letter no.F.6/MS/DFS/2014/1215 dated 18/09/2014 has grant under the circular no. 3298 to 3398 dated 01.03.2011, is recommended to renewal Fire Safety Certificate, under rule 35 of the Delhi Fire Service Rule 2010.



Signature of the Inspecting Officer
Name: F. Brown
Designation : DO

DCFO/NDZ

266/CF-NDZ
8/11/12/11

CF/NDZ - M-scell

F.16/11

11/3/11

F. & letters to Pooja and put up for signature plus.

CF/NDZ / M-scell

13/11

