

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001**

NO. DFS/MS/ 2018/14

Dated: 01 / 01 / 2018

FIRE SAFETY CERTIFICATE

Certified that the M/s The Color factory, O-97, Sector -3, Bawana industrial Area, Bawana, Delhi- 39 comprised of Basement + ground + two upper floors owned/occupied by that M/s The Color factory have complied with the fire prevention and fire safety requirement in accordance with rule 33 of the Delhi Fire Service Rules, 2010, and verified by the officer concerned of Fire Service on 28/11/2017 in the presence of Sh. Sandeep Jain (Partner) and that the building /premises is fit for occupancy Industrial G-2(ii) building with effect from 01 / 01 / 2018 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Conditions for the validity of Fire Safety Certificate:

1. Means of escape shall not be kept locked or bolted from outside and shall be easily open able by guests in an event of emergency.
2. All employees shall be acquainted with the use and maintenance of all the fire fighting installation/equipments.
3. The fire suppression / protection arrangements provided in the guest house are to minimize losses, if maintained in good working condition. These systems cannot give any guarantee that there will be no fire or losses in the event of one.
4. Any loss of life and property due to non-functional of fire safety arrangements and other installations shall be the responsibility of the licensee.
5. This report may not in any way be treated as regularization of unauthorized construction, if any.
6. The use of basement shall be in accordance with building bye laws
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
8. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on WWW.dfs.Delhigovt.nic.in

Issued on.....01.01.2018.....at New Delhi.

(Atul Garg)
Chief Fire Officer
Ph: 011-23414250

Copy to:-

1. M/s The Color factory, O-97, Sector -3, Bawana industrial Area, Bawana,, Delhi- 39
2. K.C.Arrarwal, DY. Drugs Controller & Licensing Authority, Govt. of National Capital Territory of Delhi, F-17, Karkardooma, New Delhi-110032

INSPECTION REPORTB+Gr.+1+ 2nd floors two rooms

1. Name & address of the building : M/s The Color factory, O-97, Sector -3, Bawana industrial Area, Bawana, Delhi- 39
2. Type of Occupancy : Industrial G-2(ii)
3. Type of Case : New Case
4. Details of previous NOC : Letter No. Nil Dated: Nil
5. Fire Safety directives letter No : DFS Act 2007 & Rule 2010/ NCB Part IV
6. Date of inspection : 28/11/2017
7. Name of the Inspecting Officers : ADO (BW)
8. Name and designation of officers
from the building side : Sh. Sandeep Jain (Partner)
9. Year of Construction : 2011
10. Applicant's letter No. : Nil dated 13/11/2017

Plot Area:100 sq m **Covered Area:** B-100 sq m, Gr-80 sq m, FF-85 sq m, SF-85 sq m **Total-**350 Sq m²

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	Access to building			
	• Road width	9.00 mtr	Provided	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type & Arrangement of Exits			
	a. Number of staircases	N/A	N/A	N/A
	• Upper Floors	02	02	MR
	• Basements	02	02	MR
	b. Width of staircases	N/A	N/A	N/A
	• Upper Floors	1.25 & 0.75 mtr	1.25 & 0.80 mtr	NMR
	• Basements	1.25 & 0.75 mtr	1.25 & 0.80 mtr	MR
	c. Protection of exits	N/A	N/A	N/A
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	e. No. of continuous staircases to terrace	Required	Provided	MR
	g. Width of Corridor	N/A	N/A	N/A
	h. Door Size	1.00 mtr	1.45 to 1.10 mtr	MR

[Signature]

3	Compartmentation.	N/A	N/A	N/A
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire Rating of shaft door	N/A	N/A	N/A
	• Water Curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System.			
	• Basements	30 a/c per hour	Exhaust fan & natural ventilation	—
	• Upper floors	12 a/c per hour	—	—
5	Fire Extinguishers			
	• Total numbers	07 ABC	07	M/R
	• Types		ABC	M/R
	• IS marking	ISI marked	Yes	M/R
6	First-Aid Hose Reels.			
	• Total numbers on each floor	One	Provided	M/R
	• Length of hose reel hose	30 m	Provided	M/R
	• Nozzle diameter	5 mm	Provided	M/R
7	Automatic fire detection and alarming system.			
	• Type of detectors	N/A	N/A	N/A
	• Location of Main Panel	N/A	N/A	N/A
	• Location of Repeater Panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooters' Location	N/A	N/A	N/A
8	MOEFA	N/A	N/A	N/A
9	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	Required	Provided	MR
	• Upper Floor	Required	Provided	MR
	• Sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A

M. Gupta

12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose Box	N/A	N/A	N/A
13	Pumping Arrangements.			
	• Ground Level	N/A	N/A	N/A
	➤ Discharge of main Pump	N/A	N/A	N/A
	➤ Head of Main pump	N/A	N/A	N/A
	➤ Number of main pumps	N/A	N/A	N/A
	➤ Jockey Pump out put	N/A	N/A	N/A
	➤ Jockey pump head	N/A	N/A	N/A
	➤ Standby Pump out put	N/A	N/A	N/A
	➤ Standby Pump Head	N/A	N/A	N/A
	➤ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➤ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➤ Discharge of pump	900 LMP	900 LMP Provided	MR
	➤ Head of the pump	40 m	40 m Provided	MR
	➤ Power Supply	N/A	N/A	N/A
	➤ Auto Starting of pump	N/A	N/A	N/A
14	Captive Water Storage for fire fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	➤ Draw-off connection	N/A	N/A	N/A
	➤ Fire service inlet	N/A	N/A	N/A
	➤ Access to tank	N/A	N/A	N/A
	• Overhead Tank capacity	10,000 ltr	10,000 ltr	MR
15	Exit Signage.	Required	Provided	MR
16	Provision of Lifts.			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A
	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	Standby power supply	N/A	N/A	N/A

[Handwritten Signature]

N-10

18	Refuge Area.			
	➤ Total Area	N/A	N/A	N/A
	➤ Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were test checked and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010/ issue shortcomings as noted at serial numbers..nil...

Signature of the Inspecting Officer

Signature of the Inspecting Officer

Name

Name

Designation

Designation

~~CPD - West~~
 CPD (W 2)
 ADP's Special PLS
 ADP / M/W
 M/W

[Signature]
 29/11/17

[Signature]
 29/11/17
 ADP (M/W)