

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**  
**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001**

No F 6 / DFS / MS / 2018 / *school/w2/175*

Dated: *28/1* /2018

**FIRE SAFETY CERTIFICATE**

Certified that the **Sky Hawk International School** located at **Auchandi Border, Delhi-110039** comprised of **Ground and 02 upper floors** owned/ occupied by **Sky Hawk International School** was issued Fire Safety Certificated vide this office letter no. **F-6/DFS/MS/2010/1557** dated **25.05.2010** The premise was re-inspected by the officer concerned of this department on **18.01.2018** in the presence of **Mr. Balraj Singh /Chairman** and observed that all the fire prevention and fire safety arrangements as provided in the premise found in good working condition and there is no additional construction. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under **Educational "Group B"** with effect from ...*28.1.18*..... for a period of **three years** in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non functional fire safety measure shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on [WWW.dfs.Delhigovt.nic.in](http://WWW.dfs.Delhigovt.nic.in)

Issued on ..*28.1.18*..... at New Delhi

  
(Atul Garg)

Chief Fire Officer

Ph:-011-23414250

Copy to :-

1. The Director, Education, Government of N.C.T of Delhi. Old Sectt. Delhi - 110054.
2. The Principal, Sky Hawk International School, Auchandi Border, Delhi-110039.

### INSPECTION REPORT

1. Name & address of the building : Sky Hawk International School, Auchandi Border, Delhi-110039.
2. Type of Occupancy : Educational
3. Type of Case : Renewal - G+02 Upper floor
4. Details of previous NOC : F-6/DFS/MS/2010/1557 dated 25.05.2010
5. Fire Safety directives letter No : NBC Part-4
6. Date of inspection : 18/01/2018
7. Name of the Inspecting Officers : ADO (RN)
8. Name and designation of officers  
from the building side : Balraj Singh /Chairman
9. Year of Construction : 2008
10. Applicant's letter No. : SHIS/File/Fire Service/3235/2017 dated 30.12.2017

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement	Provided at site	Remarks MR/NMR
1	<b>Access to building</b>			
	• Road width	6m	6 m	MR
	• Gate width	4.5m	3.50 m	MR(old case)
	• Width of internal road	NA	NA	NA
2	<b>Number, Width, Type &amp; Arrangement of Exits</b>			
	<b>a. Number of staircases</b>			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	<b>b. Width of staircases</b>			
	• Upper Floors	1.50m	1.80 m each	MR
	• Basements	NA	NA	NA
	<b>c. Protection of exits</b>			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	02	2	MR
	e. Width of Corridor	1.50m	2m	MR
f. Door Size	1 m	1.10 m double door	MR	
3	<b>Compartmentation.</b>			
	• Fire check door	NA	NA	NA




	<ul style="list-style-type: none"> <li>Sealing of electrical shafts</li> <li>Fire Rating of shaft door</li> <li>Water Curtain</li> <li>Fire Dampers</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
4	<b>Smoke Management System.</b>			
	<ul style="list-style-type: none"> <li>Basements</li> <li>Upper floors</li> </ul>	30 a/c per hour	NA	NA
		12 a/c per hour	Natural Ventilated	MR
5	<b>Fire Extinguishers</b>			
	<ul style="list-style-type: none"> <li>Total numbers</li> <li>Types</li> <li>ISI marking</li> </ul>	12 nos	14 nos	MR
		ABC/Co2	ABC-12 / Co2- 2	MR
		ISI Marked	Yes	MR
6	<b>First-Aid Hose Reels.</b>			
	<ul style="list-style-type: none"> <li>Total numbers on each floor</li> <li>Length of hose reel hose</li> <li>Nozzle diameter</li> </ul>	01	01 each floor	MR
		30m	30m	MR
		5mm	5mm	MR
7	<b>Automatic fire detection and alarming system.</b>			
	<ul style="list-style-type: none"> <li>Type of detectors</li> <li>Location of Main Panel</li> <li>Location of Repeater Panel</li> <li>Alternate source of power</li> <li>Hooters' Location</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
8	<b>MOEFA</b>	NA	NA	NA
9	<b>Public Address System.</b>	NA	NA	NA
10	<b>Automatic Sprinkler System.</b>			
	<ul style="list-style-type: none"> <li>Basement</li> <li>Upper Floor</li> <li>Sprinkler above false ceiling</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
11	<b>Internal Hydrants</b>			
	<ul style="list-style-type: none"> <li>Size of riser/down-comer</li> <li>Number of hydrants per floor</li> <li>Hose Box</li> </ul>	100mm	100mm	MR
		01	01	MR
		01	01	MR
12	<b>Yard Hydrants.</b>			
	<ul style="list-style-type: none"> <li>Total number of hydrants</li> <li>Hose Box</li> </ul>	NA	NA	NA
		NA	NA	NA


13	<b>Pumping Arrangements.</b>			
	<ul style="list-style-type: none"> <li>• Ground Level <ul style="list-style-type: none"> <li>➤ Discharge of main Pump</li> <li>➤ Head of Main pump</li> <li>➤ Number of main pumps</li> <li>➤ Jockey Pump out put</li> <li>➤ Jockey pump head</li> <li>➤ Standby Pump out put</li> <li>➤ Standby Pump Head</li> <li>➤ Auto Starting/ Manual stopping</li> <li>➤ Pump House Access</li> </ul> </li> <li>• Terrace level <ul style="list-style-type: none"> <li>➤ Discharge of pump</li> <li>➤ Head of the pump</li> <li>➤ Power Supply</li> <li>➤ Auto Starting of pump</li> </ul> </li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		450lpm	450lpm	MR
		40m	40m	MR
		Required	Provided	MR
		Required	Provided	MR
14	<b>Captive Water Storage for fire fighting</b>			
	<ul style="list-style-type: none"> <li>• Underground tank capacity</li> <li>➤ Draw-off connection</li> <li>➤ Fire service inlet</li> <li>➤ Access to tank</li> <li>• Overhead Tank capacity</li> </ul>	NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		NA	NA	NA
		5,000 ltrs	7,000ltrs	MR
15	<b>Exit Signage.</b>	Required	Provided	MR
16	<b>Provision of Lifts.</b>			
	<ul style="list-style-type: none"> <li>• Pressurization of Lift Shaft</li> <li>• Pressurization of Lift lobby</li> <li>• Communication In lift Car</li> <li>• Fireman's Grounding Switch</li> <li>• Lift Signage</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
17	<b>Standby power supply</b>	N/A	N/A	N/A
18	<b>Refuge Area.</b>			
	<ul style="list-style-type: none"> <li>➤ Total Area</li> <li>➤ Location</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
19	<b>Fire Control Room</b>			

	<ul style="list-style-type: none"> <li>• Detector System Panel</li> <li>• Flow Switch Panel</li> <li>• PA System Panel</li> <li>• Batter backup</li> <li>• Building Floor Plans</li> </ul>	N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
		N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in working condition at the time of inspection.

Keeping in view the satisfactory compliance of the minimum standards on fire prevention and fire safety required as stipulated in Director of Education Circular / NBC Part 4, the FSC issued vide letter of even no 1557 dated 25.05.2010 renewal under rule 35 of the Delhi Fire Service Rules, 2010 is recommended

  
 23/11/18  
 By CA/W2  
 CA/W2  
 23/11/18  
 FTPI/S  
 As approved, F.T. letter is put up  
 for your signature pl  
 CA/W2  
 23/11/18  
 nuu

  
 Signature of the Inspecting Officer  
 Name :- Rajesh Kumar  
 Designation:- ADO/RN

  
 23/11/18