

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI- 110001

NO. F6/DFS/MS/School/2018/SZ/ 305

Dated: 26/2/18

FIRE SAFETY CERTIFICATE

Certified that the Paramount International School, Sector-23, Dwarka, New Delhi-110075, comprised of ground plus three upper floors, having total 77 rooms (including class rooms, offices, Sci. Lab., Sports room, Library & Store etc.) owned/occupied by the Delhi Sanskar Bharti Shiksha Samity was issued Fire Safety Certificate by this department vide letter no. F6/DFS/MS/School/2012/92 dated 19.3.2013. The said school building was re-inspected by the officer concerned of this department on 9.2.2018 in the presence of Smt. Ratan Lata Saroha (Manager) and found that the premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service 2010, and that the building/ premises is fit for occupancy Class B "Educational Building" with effect from ..26/2/18..... for a period of **three years**, subject to compliance of the conditions printed overleaf.

Issued on ..26/2/18..... at New Delhi by


(Vipin Kental)
Chief Fire Officer
Delhi Fire Service


Copy to:-

- 1 Director, (Education) GNCT of Delhi, Old Secretariat, New Delhi-110054.
2. Principal, Paramount International School, Sector-23, Dwarka, New Delhi-110075.

INSPECTION REPORT

1	Name & address of the building	Paramount International School , Sector 23, Dwarka, New Delhi-110075.		
2	Type of Occupancy	Educational Building "B"		
3	Type of case	Renewal (G+3)		
4	Details of previous NOC	F6/MS/DFS/2013/92 dated 19.3.2013		
5	Fire safety directives letter No	F6/MS/DFS/BP/2004/2202 dated 24.9.2004		
6	Date of inspection	9.2.2018		
7	Name of the inspecting Officers :	ADO S.P. Bhardwaj		
8	Name and designation of officers from the building side	Mrs. Ratan Lata Saroha (Manager)		
9	Year of construction	2007		
10	Applicant's letter No.	Para/Intn./017-018/43 dated 16.1.2018	(ground plus three upper floors)	
S. NO.	Minimum Standards on fire prevention and fire safety U/R 33	NBC Requirement/ letter dated 16.1.2007	Provided at site	Remarks MR / NMR
1	Access to building			
	1) Road width	6 Mtrs.	18 Mtrs.	MR
	2) Gate width	5 Mtrs.	5 Mtrs.	MR
	3) Width of internal road	N/A	N/A	N/A
2	Number, width Type & arrangement of exits			
	a. Number of staircases			
	1. Upper floors	Five	Five	MR
	2. basements	N/A	N/A	N/A
	b. Width of staircase			
	1. Upper floors	1.50 Mtrs.	1.51, 1.50, 1.50, 1.33 & 1.31 Mtrs.	MR being old case
	2. basements	N/A	N/A	N/A
	c. Protection of exits			
	1. Fire check door	N/A	N/A	N/A
	2. Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	5 Nos.	5 Nos.	MR
	e. Width of corridor	1.50 Mtrs.	2.05 Mtrs.	MR
	f. Door size	1 Mtr.	1.10 Mtrs.	MR
3	Compartmentation.			
	1. Fire check door	N/A	N/A	N/A
	2. Sealing of electrical shafts	N/A	N/A	N/A
	3. Fire Rating of shaft door	N/A	N/A	N/A
	4. water curtain	N/A	N/A	N/A
	5. Fire dampers	N/A	N/A	N/A
4	Smoke Management system.			
	basement	12 ac charge	N/A	N/A
	upper floors		Natural Vent.	MR
5	Fire Extinguishers			
	total numbers	25 Nos. CO2 & ABC ISI Marked	25 Nos.	MR
	Types		CO2 & ABC	MR
	ISI marking		Provided	MR

6	First-Aid Hose Reels.			
	total numbers on each floor	Two	Provided	MR
	Length of Hose reel hose	30 m	Provided	MR
	Nozzle Diameter	5 mm	Provided	MR
7	Automatic fire detection and alarming system			
	Type of detectors	N/A	N/A	N/A
	location of Main Panel	N/A	N/A	N/A
	location of Repeater panel	N/A	N/A	N/A
	Alternate source of power	N/A	N/A	N/A
	hooter's location	N/A	N/A	N/A
8	MOEFA	N/A	N/A	MR
9	Public Address System.	Required	Provided	
10	Automatic Sprinkler System.			
	basement	N/A	N/A	N/A
	upper floors	N/A	N/A	N/A
	sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	Size of riser/down-corner	100MM	100 MM Provided	MR
	Number of Hydrants per floor	Three	Three	MR
	hose Box	Required	Provided	MR
12	Yard Hydrants.			
	total number of hydrants	N/A	N/A	N/A
	hose box	N/A	N/A	N/A
13	Pumping arrangements			
	1. Ground level			
	a. Discharge of main Pump	N/A	N/A	N/A
	b. Head of main pump	N/A	N/A	N/A
	c. Number of main pumps	N/A	N/A	N/A
	d. jockey pump out put	N/A	N/A	N/A
	e. jockey pump head	N/A	N/A	N/A
	f. Standby Pump output	N/A	N/A	N/A
	g. Stanby Pump head	N/A	N/A	N/A
	h. Auto Starting/Manual stopping	N/A	N/A	N/A
	pump house access	N/A	N/A	N/A
	2. Terrace level			
	a. Discharge of pump	900 & 180 LPM	Provided	MR
	b. head of the pump	30 M	Provided	MR
	c. Power supply	Required	Provided	MR
	d. Auto starting of pump	Required	Provided	MR
14	Captive water storage for fire fighting			
	1. Underground tank capacity	50000 Ltrs	Provided	MR
	a. Draw-off connection	N/A	Provided	N/A
	b. fire service inlet	N/A	Provided	N/A
	c. Access to tank	N/A	Provided	N/A
	Over head tank Capacity	10000 Ltrs.	Provided	MR
		Required	Provided	MR
15	Exit Signage.			
16	Provision of lifts.			
	a. Pressurization of lift shaft	N/A	N/A	N/A
	b. pressurization of lift lobby	N/A	N/A	N/A
	c. communication in lift car	N/A	N/A	N/A
	d. Fireman's grounding switch	N/A	N/A	N/A
	e. Lift signage	N/A	N/A	N/A

N/A

17	Standby power supply	Required	DG Set	MR
18	Refuge Area.	Not Required		
	total area			
	location			
19	Fire control room			
	a. detector system Panel	N/A	N/A	N/A
	b. Flow switch Panel	N/A	N/A	N/A
	c. PA system Panel	N/A	N/A	N/A
	d. Batter backup	N/A	N/A	N/A
	e. Building floor plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special risks, if any: provided near electric panel.		CO2 Fire Extinguisher	MR

The fire protection systems provided in the building were checked and found functional at the time of inspection. Keeping in view deemed compliance of the minimum standards on fire prevention and fire safety required under the rules, renewal of Fire Safety Certificate is recommended.

Accordingly DFA is put up for your approval and signature please.

S.P. Bhardwaj
13/2/18
S.P. Bhardwaj
ADO DWARKA

D.O. Sw

95/D.O(SW)
dt. 20/02/18

[Signature]
20/2/18

DFO(S2)

[Signature]
2/2



1637/cfs2
24/2/26/2

CFO & 2/1 m.scell *Up* 22/2

Sir, FT letter is put-up for your kind perusal & register pl.

[Signature]
26/2/18

CFO (NDZ) m.scell *Up* 26/2