

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE
NEW DELHI- 110 001

No. F6/DFS/MS/SCHOOL/2018/ 379

Dated: 8/3/18

FIRE SAFETY CERTIFICATE

Certified that the City Modern Public School located at C-5/86, Gali No. 2, Sadatpur Extn., Delhi-110094, comprised of ground plus three upper floors only, owned/occupied by City Modern Public School was issued FSC vide letter No.-F6/DFS/MS/School/2014/NDZ/1315 dated 21/10/14. The school building was re-inspected by the officer concerned of this department on 25/01/18 in the presence of Mr. Ashwani Kumar Sharma, Manager of the school and found that the school building have deemed complied with the fire prevention and fire safety requirements in accordance with rules 33 of the Delhi Fire Service Rules, 2010 and observed that the school building is fit for occupancy class "B" 'Educational Building' with effect from 8/3/18..... for a period of **three** years in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010, printed overleaf.

Issued on... 8/3/18 at New Delhi by


(Vipin Kental)
Chief Fire Officer

To,
The Manager,
M/s City Modern Public School,
C-5/86, Gali No. -2, Sadatpur Extn.,
Delhi 110094

Copy:-
The Dy. Director of Education,
B-Block, Yamuna Vihar,
Delhi-110053

o/e



CONDITIONS

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.
7. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

N/10

1. Name & address of the building : City Modern Public School at C-5/86
Gali No. 2, Sadatpur Extn., Delhi -110094.
2. Building is comprised of : Ground plus three upper floors
3. Type of Occupancy : Educational
4. Type of Case : Renewal
5. Details of Previous NOC letter : F-6/DFS/MS/School/2014/NDZ/1315 dt 21/10/14
6. Fire Safety direction letter No : NBC Part-IV
7. Date of Inspection : 25/01/2018
8. Name of the Inspecting officers : ADO Vijay Bahadur
9. Name and designation of officer
from the building side : Mr. Ashwani Kumar Sharma (Manager)
10. Year of construction : 2013-2014
11. Applicant's letter No : Letter No.-Nil, Dated- 29/12/2017

Sr. No.	Minimum Standards on Fire Prevention and Fire Safety U/R33	NBC Part-IV Requirement	Provided at Site	Remarks MR/NMR
01	Access to Building.			
	• Road width	06mtr.	06mtr.	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
02	Number, Width, Type and Arrangement of Exits.			
	a. Number of Staircases			
	• Upper floor	01 Nos.	02 Nos.	MR
	• Basement	N/A	N/A.	N/A
	B. Width of Staircases			
	• Upper floor	1.50 mtr.	1.07 & 0.93 mtr.	MR (Old Accepted)
	• Basement	N/A	N/A	N/A
	c. Protection of Exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of Continuous Staircases to Terrace	01 Nos.	1 01 Nos.	MR
	e. Width of Corridor	1.50 mtr.	1.50 2 mtr.	MR
	f. Door Size	01 mtr.	01 mtr.	MR
03	Compartmentation.			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire dampers	N/A	N/A	N/A
04	Smoke Management System.			
	• Basement	N/A	N/A	N/A
	• Upper floor	N/A	N/A	N/A
05.	Fire Extinguishers.			
	• Total numbers	08 nos.	08 nos.	MR
	• types	ABC /CO ₂	ABC /CO ₂	MR
	• IS marking	ISI marked	ISI marked	MR

11/11/16

N/11


06	First-Aid-Hose Reels.			
	Total numbers on each floor	01 No.	01 No.	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	05 mm	05 mm	MR
07	Automatic Fire Detection and Alarming System.			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's location	N/A	N/A	N/A
08	MOEFA	N/A	N/A	N/A
09	Public Address System.	N/A	N/A	N/A
10	Automatic Sprinkler System.			
	• Basement	N/A	N/A	N/A
	• upper floor	N/A	N/A	N/A
	• sprinkler above false ceiling	N/A	N/A	N/A
11	Internal Hydrants			
	• size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12	Yard Hydrants.			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13	Pumping Arrangements.			
	➤ Ground Level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Standby pump out put	N/A	N/A	N/A
	• Standby pump head	N/A	N/A	N/A
	• Auto starting /manual stopping	N/A	N/A	N/A
	• Pump house access	N/A	N/A	N/A
	➤ Terrace Level			
	• Discharge of pump	450 lpm.	450 lpm.	MR
	• Head of the pump	40 M	40 M	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting.			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	10,000 Ltr.	10,000 Ltr.	MR
15	Exit Signage.	Required	Provided	MR

N/R

16	Provision of Lifts.			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Firemen's grounding switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17	Standby Power Supply	N/A	N/A	N/A
18	Refuge Area.			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plans	N/A	N/A	N/A
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/checked and found functional at the time of inspection.

Keeping in view the deemed compliance of the minimum standards on fire prevention and fire safety required under the NBC Part-IV, it is recommended to renew Fire Safety Certificate.



09/12/18


Signature of the Inspecting Officer
Name :- Vijay Bahadur
Designation :- A.D.O


Submitted for approval plan.

DO (ED)


DYCB/NDZ.


19/2



12/2/18.



CFD.

FTM.


CF/NDZ

FTM.


M.SCELL.


23/2

382/CF/NDZ
23/2/18

As approved FT fsc is put up for signature please -

